


**BLR-T2-TFS-KFC- FPS WORKS**  
**PO. NO.1435**

**KFC AND UB**

**BOQ**

**FINAL BILL**

Sr. No	Description	Qty	Unit	Rate	Amount	QTY	Rate	Amount
1	Providing, laying, jointing, testing and commissioning of G.I. 'C' Class pipes (IS:1239 (Part-I) including cutting, threading welding etc providing all malleable galvanized iron fittings conforming to IS 1879, viz. Flanges, bends, tees, elbows, reducers, unions, grooved couplings( as per FM approved and UL listed), supporting with G. I. clamps, hangers, M.S. brackets etc. including cutting holes and chases in brick or RCC wall / slabs and making good the same to the Approval of Architect / consultant, complete including painting with one coat of primer and two or more coats of synthetic enamel paint of approved make and shade. -All							
i)	25 mm dia.	75	RMT	920	69,000	120.23	920	1,10,615
ii)	32 mm dia.	25	RMT	1,050	26,250	20	1,050	21,000
iii)	40 mm dia.	10	RMT	1,420	14,200	6	1,420	8,520
iv)	50 mm dia.	8	RMT	1,650	13,200	-	1,650	-
v)	65 mm dia.	10	RMT	1,850	18,500	-	1,850	-
vi)	80 mm dia.	5	RMT	2,050	10,250	-	2,050	-
vii)	100 mm dia.	RO	RMT					
2	Providing , fixing testing and commissioning of concealed type FM approved and UL listed sprinkler heads 68 deg. Temp.(K-5.6)	-	No.	2,050		6	2,050	12,300
3	Providing , fixing testing and commissioning of pendent type FM approved and UL listed sprinkler heads 68 deg. Temp.(K-5.6)	31	No.	930	28,830	24	930	22,320
4	Providing , fixing testing and commissioning of upright type FM approved and UL listed sprinkler heads 68 deg. Temp.(K-5.6)	RO	No.	1,050			1,050	-
5	Providing , fixing testing and commissioning of pendent type FM approved and UL listed sprinkler heads 79 deg. Temp-(K-5.6)-in kitchen	4	No.	1,150	4,600	4	1,150	4,600
6	Providing & fixing testing and commissioning of FM approved and UL listed SS Flexible pipe ( Only in false ceiling area)	12	No.	2,210	26,520	19	2,210	41,990
7	<b>FM approved and UL listed Gun metal chrome finished Ball valves (PN 25)</b> with fittings of screwed end type.							
I)	40 mm dia.	R.O.	No.	5,650			5,650	-
II)	32 mm dia.	1	Nos.	3,850	3,850		3,850	-
8	<b>FM approved and UL listed Butterfly Valves (PN 25)</b> with CI Body, Black Nitrile Body Liner and Nylon Coated SG Iron Disc with material and labour including hydraulic testing etc. complete as per drawing, specification & to the level of satisfaction of Site- Incharge.							
I)	150 mm dia.	R.O.	No.	9,500			9,500	-
II)	80 mm dia.	1	No.	5,500	5,500		5,500	-
III)	65 mm dia. ( Optional subject to require at site )	-	No.	6,400			6,400	-
9	4kg capacity ABC type dry chemical powder fire Extinguishers with wall mounting brackets	3	Nos.		-			-
10	6kg capacity K type fire Extinguishers with wall mounting brackets	1	No.		-			-
11	4.5kg capacity CO2 type fire Extinguishers with wall mounting brackets	1	No.		-			-
12	9Lit AR-AFFF type fire Extinguishers with wall mounting brackets	R.O.	Nos.					-
13	FM approved and UL listed Flow switch on sprinkler distribution header on each floor with 2 SPDT contacts suitably rated, capable of the high pressure system and connected to fire alarm panel through cable.							
i)	150 mm dia.	R.O.	No.					-
14	Ceasefire 5 Kg Ceiling Mounted Fire Extinguisher Clean Agent FE-36, <b>Zero ODP</b> , Stored Pressure Type, Pressure Gauge, Gross Weight 7.7 Kg, empty Weight 2.7 Kg, Can Height 264MM, Diameter 240MM, Discharge Time less than 8 Secs, Auto discharge mechanism on temperature rise, applicable on Class A,B,C and electrically started Fire, Can Construction : Deep drawn & Co2 Mig welded, Valve Construction : Forging & Machining, Internal Coating of Can : Epoxy Powder coating, External Coating of Can : Epoxy Polyester Powder coating, Sheet metal thickness : 2.0MM, <b>Helium Leak Detection Test, 5 Years Warranty-model no 1CH21CF</b>	R.O.	No.					-
15	Dismantling existing sprinkler heads/pipes as shown in the layouts and make it workable as per requirements.( Note- Existing ceiling services height apx. 3.6-4mt to be considered.)	45	RMT	450	20,250	42	450	18,900
<b>SUB-TOTAL</b>								

<b>GRAND TOTAL</b>					2,40,950			2,40,245
Advance paid								1,68,665
<b>PAYABLE IN FINAL BILL WITHOUT GST</b>								71,580
<b>(RUPEES SEVENTY THOUSAND EIGHT HUNDRED FIFTY SIX ONLY)</b>								
 <i>AS</i> 24/2/24								
CERTIFIED BY					ACCEPTED BY			
RANJANDAS SHETTY					ANJLE MEP PROJECTS PVT LTD.			