

PIONEER PROJECT SOLUTION

HVAC Design & Built Contractors

Registered Office : 12A/20B, Gali No. 10, Vijay Mohallah, Maujpur, Delhi-110053

Tel.: 9810634901 Website : www.pioneerprojects.in Email : projectspioneer@gmail.com


Branch : E-93-B, First Floor, Shaheen Bagh, Abul Fazal Enclave-II, Jamia Nagar, Okhla, New Delhi-110025

TAX INVOICE

Order No.	TFSP/PO/24-25/000016	GST No.	07AHQPA6815Q2ZQ				
Invoice Date	12/2/2024	Pan No.	AHQPA6815Q				
Invoice No.	388-2024-25	Client Detail					
Client Name	Travel Food Services Pvt. Ltd	GST No.	07AADCB2762L2ZJ				
Project	FIRE Sprinkler Work Delhi Street T1	C.I.N.	NEW Terminal - 1, Indra Gandhi Intermation Airport, Domestic Departure SHA, Mehram Nagar, New Delhi, New Delhi, Delhi - 110037.				
Delivery Add	Fire Srinkler Work Delhi T-1, Delhi Street	Billing Address					
Item Code	Item Name	HSN Code	UOM	Qty	Unit Price	Amount as Per WD	80 % Running Bill Amount
A	FIRE SPRINKLER SYSTEM						
	AUTOMATIC FIRE SPRINKLER HEADS & ACCESSORIES						
A.1	Supply, Installation, Testing & Commissioning of Automatic Concealed Fire Sprinkler Heads (Quick Response) (Bulb type Sprinklers) with adjustable Escutcheon plates (Rosette plates).						
A.1.1	Concealed Pendant type of 68° C (Chrome Finish Plate Cover)	8424	Nos	22	2050	45100	36080
A.1.2	Concealed Pendant type of 79° C (Chrome Finish Plate Cover)	8424	Nos	8	2150	17200	13760
A.2	Supply, Installation, Testing & Commissioning of Automatic Fire Sprinkler Heads (Quick Response) (Bulb type Sprinklers) with Standard Temperature Response with 5mm glass bulb.						
A.2.1	Upright type of 68° C (Finishing - Chrome Plated)	8424	Nos	23	950	21850	17480
	FIRE SPRINKLER PIPE VALVES & ACCESSORIES						
A.3	Supply, Installation, Testing & Commissioning of Cast Iron Butterfly Valve slimseal PN16.						
A.3.1	65 mm Dia	8481	Nos	0	4500	0	0
A.4	Supply, Installation, Testing & Commissioning of Brass body Test And Drain Valve.						
A.4.1	25 mm Dia	8481	Nos	0	850	0	0
A.5	Supply, Installation, Testing & Commissioning of Flow Switch on Sprinkler distribution header pipe.						
A.5.1	65 mm Dia	8418	Nos	0	8500	0	0
	FIRE SPRINKLER PIPING						
A.6	Supply, Installation, Testing & Commissioning of GI "C" Class Fire Sprinkler Pipe conforming to IS: 1239 with all fittings like bends, tees, flanges, nut, bolt and washer etc.						
A.6.1	25 mm Dia	7306	Mtr	70	650	45500	36400
A.6.2	40 mm Dia	7306	Mtr	15	1010	15150	12120
A.6.3	50 mm Dia	7306	Mtr	10	1100	11000	8800
A.6.4	65 mm Dia	7306	Mtr	20	1385	27700	22160
	Sub Total					183500	146800
	CGST @9%						13212
	SGST @9%						13212
	Grand Total						173224

For Pioneer Project Solution

Auth Signatory



[Handwritten signature]

[Handwritten signature]
10/12/24

80% work completed

Purchase Order

Order Number : TFSPL/PO/24-25/000016
Supplier Code : RV232414136 [V0002345]

Supplier Detail PIONEER PROJECT SOLUTION	Shipped Location Delhi	Invoice Location Delhi	Corporate Address TRAVEL FOOD SERVICES PRIVATE LIMITED
12A/20B GALI NO.10, VIJAY MOHALLA, MAUJPUR,NORTH EAST DELHI,,India Order Address Code :	New Terminal 1, Indira Gandhi International Airport, Domestic Departure SHA, Mehram Nagar, New Delhi, New Delhi, Delhi, 110037	New Terminal 1, Indira Gandhi International Airport, Domestic Departure Sha, Mehram Nagar, New Delhi, New Delhi, Delhi, 110037 GSTIN No : 07AADCB2762L2ZJ	1St Floor, Block A South Wing, Shiv Sagar Estate, Dr. Annie Besant Road, Worli, Mumbai Suburban, Maharashtra, 400018 Comp GST No : 21AADCB2762L1ZU
PAN No : AHQPA6815Q Supplier GST No : 07AHQPA6815Q2ZQ Supplier Contact No : Contact Person Name : Mohd Ashraf Supplier Email : projectspioneer@gmail.com	Cost Center Code : 90192014 Cost Center Name : Dilli Streat Project ID : PO Category : Capex NSO	Payment Term : Advance Payment - 50% along with work order. RA BILL - Up to 95% after work completion & submission of invoice. Retention 5% DLP till completion of 6 months.	PO Creation Date : 02/04/2024 PO Approval Date : 03/04/2024 PO Currency : INR Buyer Name : Binu Balachandran

Sr. No	Item Code	HSN / SAC	Item Name	Item Description	Pur. Grp.	Qty	UOM	Basic Rate	Dis%	Net Rate	Total Amount	SGST %	CGST %	Gross Total Amount
1		8424	Fire Sprinkler System	Fire Sprinkler System	C01	1.00	NOS	225,050.00	0.00	225,050.00	225,050.00	9	9	265,559.00

Total Qty : 1.00

Total Basic PO Amount	225,050.00
Total Other Charges	
SGST Amount	20,254.50
CGST Amount	20,254.50
Grand Total PO Amount	265,559.00

Amount In Words : Rupees Two Lakh Sixty Five Thousand Five Hundred Fifty Nine Only

Remarks :

Standard Terms And Condition :

Completion / Delivery TimeLine : 3 Months

Mobilization Date : 10/04/2024


Defects Liability Period : 6 Months

Retention Percentage : 5



ItemCode :
ItemName : Fire Sprinkler System

Sr No	Item Code	Item Name	UOM	Remarks	Quantity	Supplier Rate	Amount
1	A	FIRE SPRINKLER SYSTEM			0.00	0.00	0.00
2		AUTOMATIC FIRE SPRINKLER HEADS ACCESSORIES			0.00	0.00	0.00
3	A.1	Supply, Installation, Testing Commissioning of Automatic Concealed Fire Sprinkler Heads (Quick Response) (Bulb type Sprinklers) with adjustable Escutcheon plates (Rosette plates). Standard Temperature Response with 5mm glass bulb, Temperature rating of 68° C, K-factor of 80, Nominal Thread size of 1 2 NPT (15mm) and an Orifice size of 13mm with a Max. Working Pressure of 12 Bar (Factory hydrostatic test pressure of 35 Bar) and to be Manufactured Certified to UL 199. Shall also include suspending arrangements with ceiling wall etc.			0.00	0.00	0.00
4	A.1.1	Concealed Pendant type of 68° C (Chrome Finish Plate Cover)	Nos		22.00	2,050.00	45,100.00
5	A.1.2	Concealed Pendant type of 79° C (Chrome Finish Plate Cover)	Nos		8.00	2,150.00	17,200.00
6	A.2	Supply, Installation, Testing Commissioning of Automatic Fire Sprinkler Heads (Quick Response) (Bulb type Sprinklers) with Standard Temperature Response with 5mm glass bulb, Temperature rating of 68° C 93° C, K-factor of 80, Nominal Thread size of 1 2 NPT (15mm) and a Orifice size of 13mm with a Max. Working Pressure of 12 Bar (Factory hydrostatic test pressure of 35 Bar) and to be Manufactured Certified to UL 199. It shall also include suspending arrangements with ceiling wall etc.			0.00	0.00	0.00
7	A.2.1	Upright type of 68° C (Finishing - Chrome Plated)	Nos		23.00	950.00	21,850.00
8		FIRE SPRINKLER PIPE VALVES ACCESSORIES			0.00	0.00	0.00
9	A.3	Supply, Installation, Testing Commissioning of Cast Iron Butterfly Valve slimseal PN16 (working pressure of 16 Bar), standard flow control lever operated with stainless steel shaft disc, seat material with Black Nitrile EPDM, flanges nuts and bots etc.			0.00	0.00	0.00
10	A.3.1	65 mm Dia	Nos		3.00	4,500.00	13,500.00
11	A.4	Supply, Installation, Testing Commissioning of Brass body Test And Drain Valve with Sight Glass, working pressure of 20 Bar (300 PSI), standard lever operated with stainless steel stem lever, with necessary weldable fittings in position as per drawings site conditions.			0.00	0.00	0.00
12	A.4.1	25 mm Dia	Nos		3.00	850.00	2,550.00
13	A.5	Supply, Installation, Testing Commissioning of Flow Switch on Sprinkler distribution header pipe with a working pressure of 31 Bar (450 PSI) and a flow sensitivity range of 4-10 GPM (15 - 38 LPM) on each floor zone inside proposed demise area tap of point, shall be connected to fire alarm panel through cable.			0.00	0.00	0.00
14	A.5.1	65 mm Dia	Nos		3.00	8,500.00	25,500.00
15		FIRE SPRINKLER PIPING			0.00	0.00	0.00



16	A.6	Supply, Installation, Testing Commissioning of GI C Class Fire Sprinkler Pipe confirming to IS 1239 with all fittings like bends, tees, flanges, nut, bolt and washers etc, and proper pipe supports to not more than 3 meter apart of the pipe length. The pipe work shall be hydrostatically tested for not less than 2 hours at 15 Bar (or 1.5 times the working) pressure without leak. The pipes are to be applied with 2 coats of primer (indicated film thickness, dry 50 microns) and 2 coats of enamel finish paint of approved colour (indicated film thickness, dry 30 microns)			0.00	0.00	0.00
17	A.6.1	25 mm Dia	Mtr		70.00	650.00	45,500.00
18	A.6.2	40 mm Dia	Mtr		15.00	1,010.00	15,150.00
19	A.6.3	50 mm Dia	Mtr		10.00	1,100.00	11,000.00
20	A.6.4	65 mm Dia	Mtr		20.00	1,385.00	27,700.00
Total :					177.00		225,050.00

