



BILL OF QUANTITY

NO.	ITEM DESCRIPTION	UNIT	QTY	L	W	H	Nos	QTY
SECTION 02 - FINISHES (WALL, FLOOR, CEILING & DOORS)								
NOTE: The Contractor is referred to the Specifications and Drawings for all details.								
1.00	Partition walls							
1.01	Supply and installation of fire rated calcium silicate board Partition Wall with the necessary supports, fittings and fixtures (excluding final finishes). Proposed height is 4500mm, it may be change as per site conditions. GI framing shall be considered.	SQM	48.60					
a	B to I Partition Area			0.70		3.1	1	2.17
b	K to J Partition Area			1.11		3.1	1	3.45
c	H to I Partition Area			1.05		3.1	1	3.26
d	D to F Partition Area			2.80		3.1	1	8.68
e	F to G Partition Area			4.70		3.1	1	14.57
f	Less door			0.90		2.1	-1	-1.89
g	In side kitchen area wall			2.70		3.1	1	8.37
h	near counter			2.30		3.1	1	7.13
	Total Qty						Total	45.74
	Previous Bill							30.24
	Present Bill							15.50
1.02	Supply and installation of fire rated calcium silicate board cladding on the existing walls in the Kitchen & pot wash area to pass the MEP services & to receive the final finishes with the necessary supports, fittings and fixtures (excluding final finishes). Proposed height is 3000mm, it may be change as per site conditions. GI framing shall be considered.	SQM	35.78					
a	B To C Partition Area			2.80		1.83	1	5.12
b	C To D Partition Area			5.50		1.83	1	10.07
c	E To D Partition Area			1.35		3.1	1	4.19
d	on column-1			2.20		2.4	1	5.28
e	on column-2			1.80		2.4	1	4.32
f	on column-3			1.20		2.4	1	2.88
	Total Qty						Total	31.85
	Previous Bill							19.37
	Present Bill							12.48
	Supply and installation of Gypsum board cladding on the existing walls to pass the MEP services & to receive the final finishes with the necessary supports, fittings and fixtures in the FOH & dining area walls, front elevations & columns, (excluding final finishes). Proposed height is 3000mm, it may be change as per site conditions. GI framing shall be considered.	SQM	80.92					
	A to B Partition area			10.12		3.1	1	31.37
	A to M Partition area			6.66		3.1	1	20.65
	Column 1					2.8	1	-
	Column 2					2.8	1	-
	Column 3					2.8	1	-
	Bulkhead in side existing			12.50		0.5	1	6.25
	Total Qty						Total	58.27
	Previous Bill							52.02
	Present Bill							6.25
2.00	FLOOR FINISHES							
Floor / Tiles finishes including grinding, pointing, polishing, backing and etc.								
2.04	Supply and installation of anti-skid 600 x 600 mm white floor tile in the kitchen & Pot wash area as per the drawings and renders. Note: Material to be approved by Clients team. Tile Base Rate = Rs. 60 per sq.ft.	SQM	13.60					
	Total Qty						Total	-
	Previous Bill							-
	Present Bill							-
2.05	Supply and installation of Stone Plastic Composite (SPC) flooring in the FOH dining area area: colour & design as per drawings & render. Note: material to be approved by Clients Team Tile Base Rate = Rs. 100 per sq.ft.	SQM	57.75					
	Dining Area Wall AB- CD			6.95	6.20		1	43.09
	Dining Area Wall C.J- JK			4.00	1.65		1	6.6
	Dining Area Wall HG-GI			1.00	2.30		1	2.3
	Dining Area Wall ED-DF			0.80	2.50		1	2
	Total Qty						Total	53.99
	Previous Bill							-
	Present Bill							53.99

Dinesh Toripathi
30/05/24



BILL OF QUANTITY

SECTION 02 - FINISHES (WALL, FLOOR, CEILING & DOORS)

NO.	ITEM DESCRIPTION	UNIT	QTY	L	W	H	Nos	QTY
2.06	Supply and installation of Mat finish designer tiles in the FOH area; colour & design as per drawings & renders. Note: material to be approved by Clients Team Tile Base Rate = Rs. 60 per sqf.	SQM	20.75					
							1	5.01
	Counter Area Out side area till column		7.70		0.65		1	4.34
	Counter Area Out side area column to wall		2.80		1.55		1	15.81
	Counter Area in side		3.40		4.65			
	Total Qty						Total	25.16
	Previous Bill							25.16
	Present Bill							
0.01	supply & installation of 150mm HIGH Marble textured Corian material skirting - FOH area, matching with FOH Counter top corian as per the renders & drawings. Note: material to be approved by Clients Team:	SQM	10.00					
				3.40	0.94		1	3.20
1.00	Counter Top Corian-1		2.07	2.07	1.00		1	2.07
2.00	Counter Top Corian-2		2.15	2.15	0.84		1	1.81
3.00	Counter Top Corian-3		3.40	3.40	0.48		1	1.43
4.00	Counter cove Corian-1		2.15	2.15	0.48		1	1.03
5.00	Counter Top Corian-3		6.70	6.70	0.15		1	1.01
6.00	Counter skirting							
	Total Qty						Total	10.74
	Previous bill							10.74
	Present Bill							
4.00	WALL FINISHES							
A	Kitchen & Pot Wash areas							
4.01	Supply & installation of 300x300 mm White wall tile in the kitchen & Pot wash area as per drawings and renders. Note: material to be approved by Clients Team Tile Base Rate = Rs. 30 per sqf.	SQM	57.95					
a	Wall B To C		2.40	2.40		2.8	1	6.72
b	Wall C To D		5.50	5.50		2.8	1	15.40
	Wall D To F		5.50	5.50		2.8	1	15.40
	Wall F To G		4.70	4.70		2.8	1	13.16
	Wall I To B		0.70	0.70		2.8	1	1.96
	Wall H To I		1.10	1.10		2.8	2	6.16
	Wall J To K		1.10	1.10		2.8	2	6.16
	Total Qty						Total	64.96
	Previous Bill							64.96
	Present Bill							
4.02	Supply and Installation of SS corner beeding on the corners of kitchen wall tiles. Size 50 mm	Rmt.	10.00					
1.00	For all corner.1,2,3,4			2.80			4	11.2
	Total Qty						Total	11.20
	Previous Bill							11.20
	Present Bill							
B	FOH Dining areas							
4.03	Supply & Painting of mat finish paint RAL : 9012 on the walls of dining & FOH area as per the drawings & renders Note: Material to be approved by clients Team	SQM	86.23					
	A to B Partition area		10.21	10.21		2.91	1	29.71
	A to M Partition area		6.74	6.74		2.91	1	19.61
	A to B Gypsum Ceiling		10.21	10.21	1.3		1	13.27
	A To G Gypsum Ceiling		6.66	6.66	1.3		1	8.66
	G To F Gypsum Ceiling		9.47	9.47	1.45		1	13.73
	F To E Gypsum Ceiling		3.50	3.50	1.45		1	5.08
	E To D Gypsum Ceiling		0.50	0.50	1.3		1	0.65
	E to L Gypsum Ceiling		3.35	3.35	1.3		1	4.36
	LESS Metal Ceiling		0.70	0.70	2.2		0	-
	B to F Gypsum Wall Ceiling		4.70	4.70	1.3		1	6.11
	M to I Gypsum Curve Ceiling		8.20	8.20	1.24		1	10.17
	H to K Gypsum Ceiling		1.26	1.26	1.625		1	2.04
	Total Qty						Total	113.39
	Previous Bill							113.39
	Present Bill							0.00

Divesh Tailbathi
30/05/24

BILL OF QUANTITY



SECTION 02 - FINISHES (WALL, FLOOR, CEILING & DOORS)

NO.	ITEM DESCRIPTION	UNIT	QTY	L	W	H	NO.	
4.04	Supply & installation of Wooden moulding cladding with paint finish on the walls of Dining & FOH area as per drawings and renders. Note: Material to be approved by clients Team 25mm size half round moulding	Rml.	100.00					
1.00	Internal wall-1			2.05			2	4.1
				1.41			2	2.82
				1.73			2	3.46
	Internal wall-2			1.10			2	2.2
				2.05			2	4.1
	Internal wall-3			0.72			2	1.44
				2.99			2	5.98
				1.41			2	2.82
				2.67			2	5.34
	Internal wall-4			1.10			2	2.2
				2.99			2	5.98
				0.72			2	1.44
	Internal wall-5			2.50			2	5
				1.41			2	2.82
				1.73			2	3.46
				1.10			2	2.2
	Internal wall-6			2.50			2	5
				0.72			2	1.44
	Internal wall-7			2.05			2	4.1
				1.41			2	2.82
				1.73			2	3.46
				1.10			2	2.2
	Internal wall-8			2.05			2	4.1
				0.72			2	1.44
	Internal wall-9			1.80	3.6		2	3.6
				1.41			2	2.82
				1.49			2	2.98
				1.10			2	2.2
	Internal wall-10			2.15			2	4.3
				1.41			2	2.82
				1.83			2	3.66
				1.10			2	2.2
	Internal wall-11			1.80	3.6		2	3.6
				1.41			2	2.82
				1.48			2	2.96
				1.10			2	2.2
	Internal wall-12			2.80			2	5.6
				1.36			2	2.72
				2.48			2	4.96
				1.05			2	2.1
	Internal wall-13			2.80			2	5.6
				1.36			2	2.72
				2.48			2	4.96
				1.05			2	2.1
	On Door-A			1.41			2	2.82
				0.48			2	0.952
	On Door-B			1.41			2	2.82
				0.90			2	1.8
	On Door-C			1.41			2	2.82
				0.48			2	0.952
	On Door-D			1.20			2	2.4
				0.90			2	1.8
	On Door-D			0.65			2	1.3
				0.47			2	0.94
	On Column-1			1.20			2	2.4
				0.45			2	0.9
	On Column-2			1.20			2	2.4
	handover qty			0.35			2	0.7
							1	0
	Total Qty							
	Previous Bill						Total	171.84
	Present Bill							171.84
4.05	Supply & installation of Matt finish Oak wood veneer on the walls of FOH area as per drawings and renders. Size: 850 mm Length wall only Note: Material to be approved by clients Team	SQM	1.11					
1.00	On column			2.60	0.75		1	1.95
	Planter			1.20	1.80		1	2.16
				1.24	1.18		1	1.46
	On Partition-1			0.18	0.94		1	0.17
	On Partition-2			1.47	1.86		1	2.72
	Service counter			1.82	1.37		1	2.49
				2.02	0.70		1	1.41
	Total Qty							
	Previous Bill						Total	12.36
	Present Bill							12.36
C	Front Elevation area.							

Divesh Tsibathi
30/05/24

