

LL TEAM WORK -PENDING POINTS 23-04-2024		
S.NO	Site Discussion points	Status
1	Frame for STP, Fire tank, Water chamber required for today's meeting.	Pending
2	The Emergency staircase needs to be removed.	Completed
3	Pavers' height needs to be extended to match the door finish back side of dominos and Bikarnavala .	70% completed
4	The Earthing chamber needs to be closed, otherwise, Pavers work will be halted.	Pending
5	The pole obstructing the emergency gate route needs to be removed.	Pending
6	Out side wall plaster repair work is pending on all sides of the building for paint work starter	Pending
	Black granite skirting on Main entrance and Staircase.	Pending
7	Mesh will be used for bund wall at the back, with a height of 6 feet below and 1 foot of brick.	Pending
8	Basement window mesh needs to be closed off.	Pending
9	DT needs to be managed according to road level.	Completed
10	Front pavers need to be closed with the drain line.	Completed
11	Totem material delivery is scheduled for April 16th as Confirmed by Sunil ji.	Material Deliverd
12	Manhole in the basement needs to be closed with a drain connection and pump.	Pending
13	Fire hydrant in 1st floor & second floor requiried Fire box must be accessible at all times.	Pending
14	Granite Skirting and grooves needed for the staircase.	Pending
15	DT wall needs to be finished on the height of 6 feet.	Pending
16	Male and Female hand wash areas will be the same as per the drawing.	in progress
17	Handicapped door frame needs to be changed.	Not done as discussed
18	Many tiles need to be removed as per quality not approved by Vishal Ji.	Pending
19	Water leakage on the 2nd floor needs to be resolved.	in progress
20	Tempered double glass for soundproofing is needed on the floor.	Pending
21	DT walls need to be removed, and a signage pole will come to the wall.	in progress
22	Water tank removal form terrace top .	Pending
23	BK LHS side wall has to be removed and maintained at 5 ft.	in progress
24	SS Staircase installation work for all floors.	Pending
25	STP Delivery and installation.	Pending
26	Fire pump and Main line connection as well as line testing.	Pending
27	Main Entrance Granite work rectification with same floor level.	Pending
28	1st floor Toilets M/F interior ,Floors tiles ,Counter,Ceilling,Leights work and finishing.	Pending
29	Out side bulding texture paint work.	Pending

EAKIH FALI
DEIAY ALI
EPNITITALI
DEIAY ALI