


Marble Shifting	
Description	Qty
Marble flooring	13769.35
Marble Inlay	86.00
Marble threshold	27.19
Marble skirting	289.60
BCL Barcounter	77.16
BCL Spa reception table	31.60
BCL Live Kitchen	140.42
BCL Coffee machine table	15.75
BCL Entrance Partition screen	86.25
BCL Reception desk	59.16
CHL Coffee machine table	17.00
CHL Dirty trolley	8.33
CHL Spa reception table	19.70
CHL Bar counter	144.00
CHL Live Kitchen	11.11
CHL Reception desk	68.10
Marble wall - corridor, BCL shower room	527.00
CHL Feature Marble Backdrop	464.74
BCL Feature Marble Backdrop	272.11
Entrance Marble Arch	84.10
Total Qty	16198.67
Wastage - 15%	2429.8
Total Marble Shifting Qty	18628.47

As per BOA, ^{Marble} supply & fixings will be done by Godrej (contractor). But in this case Marble supplied by AAI, so shifting charges added extra by Godrej (contractor) team. Above are the sq.ft Marble shift from T3 Dep to T2 CIP level.


08/12/2023

Internal

Item No.	Description	Size	Unit	No	L	B	H	Qty
a	Making chamber in brick work including internal tiling etc for S.S Grating size, 300mm x 300mm, in 16 swg 25mm x25mm Square Pipe around the Frame and 20mmX 20mm Square pipe in center of frame with SS perforated tray (304 SWR). Complete as per architectural detail drawing & Site Engineer's instruction.		Nos.					
	Location : CHL Live Kitchen ✓	0.35 x 0.35		1.00				1
	Location : BCL Live Kitchen ✓	0.32 x 0.32		1.00				1
	Location : BCL Live Kitchen ✓	0.34 x 0.34		1.00				1
	Location : Pantry Passage ✓	0.33 x 0.33		1.00				1
	Location : Pantry Passage ✓	0.34 x 0.32		1.00				1
	Location : CHL Shower Room ✓	0.35 x 0.35		1.00				1
	Location : CHL Main Kitchen ✓	0.37 x 0.35		1.00				1
	Location : CHL Main Kitchen ✓	0.33 x 0.35		1.00				1
	Location : CHL Main Kitchen ✓	0.37 x 0.34		1.00				1
	Total Qty							9
b	Making chamber in brick work including internal tiling etc for S.S Grating size, 450mm x 200mm, in 16 swg 25mm x25mm Square Pipe around the Frame and 20mmX 20mm Square pipe in center of frame with SS perforated tray (304 SWR). Complete as per architectural detail drawing & Site Engineer's instruction.		Nos.					
	Location : Pantry Passage ✓	0.41 x 0.37		1.00				1
	Location : BCL Bar counter ✓	0.48 x 0.28		1.00				1
	Location : BCL Bar counter ✓	0.47 x 0.45		1.00				1
	Location : BCL Bar counter ✓	0.48 x 0.25		1.00				1
	Location : CHL Bar counter ✓	0.46 x 0.27		1.00				1
	Location : CHL Bar counter ✓	0.46 x 0.47		1.00				1
	Location : CHL Bar counter ✓	0.50 x 0.30		1.00				1
	Location : CHL Main Kitchen ✓	0.46 x 0.30		1.00				1
	Location : CHL Main Kitchen ✓	0.47 x 0.50		1.00				1
	Location : CHL Main Kitchen ✓	0.51 x 0.50		1.00				1
	Location : CHL Main Kitchen ✓	0.47 x 0.50		1.00				1
	Total Qty			24				11

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]

17/7/23

Chamber

one line kitchen

$$= 0.35 \times 0.35$$

Bel Line Kitchen ✓

$$= (0.32 \times 0.32) + (0.34 \times 0.34)$$

Passage

$$= (0.41 \times 0.37) + (0.33 \times 0.33) + (0.34 \times 0.32)$$

Bar Counter ✓

$$= (0.48 \times 0.28) + (0.47 + 0.45) + (0.48 \times 0.25)$$

CHL Bar Counter ✓

$$= (0.46 \times 0.27) + (0.46 \times 0.47) + (0.5 \times 0.3)$$

CHL Shower Room ✓

$$= (0.35 \times 0.35)$$

Main Kitchen

$$= (0.37 \times 0.35) + (0.33 \times 0.35) + (0.46 \times 0.5) + (0.51 \times 0.5) + (0.24 + 0.48) + (0.37 \times 0.34) + (0.47 \times 0.5)$$

Civil items, Wooden doors, Sanitary fixtures, Fire sprinkler works, Exhaust Hood

Sl.No.	Description of Works	Unit	Quantity
Plumbing NT Items			
1	Providing Plumbing arrangement for with require material for below mentioned locations as per detail given.		
1	Pot wash area		
2	Kitchen Sink 1		
3	Kitchen Sink 2		
4	Dishwasher Area		
5	Pedal operated sink for hand wash(Kitchen,Pantry,CHL live Kitchen,BCL Live Kitchen)		
6	Pantry		
7	BCL Bar Counter		
8	CHL Bar Counter		
9	BCL Live Kitchen/CHL Live Kitchen		
10	Common Materials		
11	Providing, fixing and commissioning of Geyser (Type- Electric, Make - Havells)		
a	3L	Nos	2.00 ✓
b	10L	Nos	3.00 ✓
c	15L	Nos	3.00 ✓
d	25L	Nos	2.00 ✓
Total Amount-Plumbing			

(Signature)
21.12.23

S. No.	Location	Particulars	Unit	Nos
		Consider Size Per Nos		
1	Pot wash Area	Material Consumed		
		ss Sink wash Bassion Installation & Test work	Nos	✓ 2.00
	a	Wall mounted hot & Cold Mixer with Swinging spout-Make Jaquar, Model FUS - 29165	Nos	✓ 2.00
	c	1.1/2" PVC Union	Nos	✓ 3.00
	d	1.1/2" PVC End Cap	Nos	✓ 1.00
	e	4" PVC End Cap	Nos	✓ 1.00
	g	1.1/2" PVC FTA	Nos	✓ 2.00
	h	3" PVC MTA	Nos	✓ 2.00
	i	3" - 1.1/2" PVC Bush	Nos	✓ 2.00
	j	1.1/2" PVC Elbow	Nos	✓ 7.00
	k	1.1/2" PVC MTA	Nos	✓ 2.00
	l	1.1/2" PVC T	Nos	✓ 1.00
	J	Grace Trap Fixing & testing work	Nos	✓ 1.00
		Consider Size Per Nos		
2	Kitchen Sink 1	Material Consumed		
	a	1.1/2" PVC Unions	Nos	✓ 2.00
	b	1.1/2" PVC Elbow	Nos	✓ 6.00
	c	1.1/2" PVC FTA	Nos	✓ 1.00
	e	Single side lever sink mixer with swinging spout	Nos	✓ 1.00
	f	4" PVC End Cap	Nos	✓ 1.00
	h	1.1/2" PVC MTA	Nos	✓ 2.00
	i	15mm CP Braided hose 1meter length	Nos	✓ 1.00
	J	Grace Trap Fixing & testing work	Nos	✓ 1.00
		Consider Size Per Nos		
3	Kitchen Sink 2	Material Consumed		
	a	1.1/2" PVC Unions	Nos	✓ 2.00
	b	1.1/2" PVC Elbow	Nos	✓ 5.00
	c	Single side lever sink mixer with swinging spout-Make Jaquar, Model FLR-5179B	Nos	✓ 1.00
	e	1.1/2" PVC FTA	Nos	✓ 1.00
	f	2" PVC MTA	Nos	✓ 2.00
	g	2" x 1.1/2" PVC Bush	Nos	✓ 2.00
	h	15mm CP Braided hose 1meter length	Nos	✓ 1.00
	i	Grace Trap Fixing & testing work	Nos	✓ 1.00
		Consider Size Per Nos		
4	Dish waher area	Material Consumed		
		ss Sink Installation & Test work(2 way Sink)	Nos	✓ 1.00
	b	1.1/2" PVC Unions	Nos	✓ 3.00
	c	3" PVC MTA	Nos	✓ 2.00
	d	3" x 1.1/2" PVC Bush	Nos	✓ 2.00
	e	4" PVC End Cap	Nos	✓ 1.00
	g	1.1/2" PVC Tee	Nos	✓ 2.00
	h	1.1/2" PVC Elbow	Nos	✓ 8.00
	i	1.1/2" PVC FTA	Nos	✓ 3.00
	j	15mm CP Braided hose 1meter length	Nos	✓ 2.00
	k	1/2" x 3/4" CP Bush	Nos	✓ 3.00
	l	Dish wash tape	Nos	✓ 1.00
	m	Grace Trap Fixing & testing work	Nos	✓ 1.00
		Consider Size Per Nos		
5	Pedal operated sink	Material Consumed		
		SS WASH bassion Instalation & testing work	Nos	✓ 4.00

Handwritten signature
29.12.23

	b	15mm CP Tee	Nos	✓ 4.00
	c	15mm CP braided hose 2feet	Nos	✓ 8.00
	e	Single spout fixed type for pedal operated	Nos	✓ 4.00
	f	Hex Nipple	Nos	✓ 8.00
	g	waste hose	Nos	✓ 4.00
		Consider Size Per Nos		
6	Pantry	Material Consumed		
		SS Sink Instalation & testing work	Nos	✓ 1.00
	a	2" x 1.1/2" PVC MTA	Nos	✓ 2.00
	b	1.1/2" FTA	Nos	✓ 1.00
	d	Sink Cock with swinging spout (wall mounted Model) With Wall Flange	Nos	✓ 1.00
	e	2" x 1.1/2" PVC Bush	Nos	✓ 2.00
	f	1.1/2" PVC Unions	Nos	✓ 2.00
	g	1.1/2" PVC Elbow	Nos	✓ 3.00
	h	4" PVC End Cap	Nos	✓ 2.00
	j	Grace Trap Fixing & testing work	Nos	✓ 1.00
		Consider Size Per Nos		
7	BCL Bar Counter	Material Consumed		
	a	1.1/2" PVC FTA	Nos	✓ 2.00
	b	1.1/2" PVC MTA	Nos	✓ 4.00
	c	1.1/2" PVC Unions	Nos	✓ 4.00
	d	1.1/2" PVC Elbow	Nos	✓ 11.00
	e	Hot and Cold pillar cock sink mixer with revolving spout-Make Jaquar, Model-CQT-23309B	Nos	✓ 1.00
	f	Single side lever sink mixer with swinging spout-Make Jaquar, Model FLR-5179B	Nos	✓ 1.00

27.12.23

	g	15mm CP braided hose 1mtrs length	Nos	4.00
	h	Hex nipple	Nos	4.00
	j	1/2" x 3/4" CP Bush	Nos	2.00
	k	4" PVC End Cap	Nos	5.00
	m	Grace Trap Fixing & testing work	Nos	2.00
	n	SS Sink Instalation & testing work	Nos	2.00
		Consider Size Per Nos		
8	CHL Bar Counter	Material Consumed		
	b	1 1/2" PVC FTA	Nos	2.00
	c	2" PVC MTA	Nos	4.00
	d	2" x 1.1/2" PVC Bush	Nos	2.00
	e	1.1/2" PVC Elbow	Nos	12.00
	f	1.1/2" PVC Unions	Nos	4.00
	g	Hot and Cold pillar cock sink mixer with revolving spout	Nos	1.00
	h	4" PVC End Cap	Nos	5.00
	i	1.1/2" PVC End Cap	Nos	1.00
	j	15mm CP braided hose 1mtrs length	Nos	6.00
	k	Single side lever sink mixer with swinging spout	Nos	1.00
	l	1/2" x 3/4" CP Bush	Nos	1.00
	m	Grace Trap Fixing & testing work	Nos	2.00
	n	SS Sink Instalation & testing work	Nos	2.00
		Consider Size Per Nos		
9	BCL & CHL Live Kitchen	Material Consumed		
	a	1.1/2" PVC FTA	Nos	2.00
	b	1.1/2" PVC MTA	Nos	4.00
	c	1.1/2" PVC Unions	Nos	4.00
	d	1.1/2" PVC Elbow	Nos	11.00
	e	15mm CP Braided Hose	Nos	2.00
	g	Single side lever sink mixer with swinging Make Jaquar, Model FLR-5179B spout	Nos	2.00
	h	4" PVC End Cap	Nos	4.00
	j	Grace Trap Fixing & testing work	Nos	2.00
	k	SS Sink Instalation & testing work	Nos	2.00
		Consider Size Per Nos		
12	CHL & BCL Live kitchen	Material Consumed		
	a	Geysar- 3L	Nos	2.00
	c	15mm CP Braided hose 1meter length	Nos	4.00
		Consider Size Per Nos		
13	CHL & BCL Bar counter , Pantry	Material Consumed		
	a	Geysar- 10L	Nos	3.00
	c	15mm CP Braided hose 1meter length	Nos	6.00
		Consider Size Per Nos		
14	CHL & BCL Shower room	Material Consumed		
	a	Geysar- 15L	Nos	3.00
	c	15mm CP Braided hose 1meter length	Nos	6.00
		Consider Size Per Nos		
15	Main Kitchen	Material Consumed		
	a	Geysar- 25L	Nos	2.00
	c	15mm CP Braided hose 1meter length	Nos	4.00
17	Shower room & Live kitchen	SS gradings	Nos	8.00
	POT wash area			

29.12.23

NT ITEM 2 - INTERIOR			
S No	Description	Unit	Executed Qty
1	Providing and fixing SS plate for raceway junction box at floor as per given details	KG	83 KG



BcQ of NT Items

Final ^{Internal} Measurement copy of only wall Paneling (ALU & Ply wood)

Sl. No	DESCRIPTION OF WORKS	AS PER WO			Executed
		UNIT	QTY	RATE	QTY
BCL FURNITURES & INTERIOR WORKS					
C	Detail Rate-Analysis NT Items- As Requested -BCL				
3	Extra Over cost for providing & fixing 75 mm x 4mm thk SS skirting with brass powder coating as per detail given. (LS-4 Sofa)	Rft	40	755	36.00 ✓
14	Extra over cost for providing fixing Fluted Veneer Wall Panelling dado with Aluminium frame 50mmx 25mm as per detail given..	Sft	350	258	434.25 ✓
15	Extra over cost for providing fixing Veneer Wall panelling with Aluminium frame 50mmx 25mm as per detail given.	Sft	250	258	561.70 ✓
16	Extra over cost for providing fixing Wall panelling with Aluminium frame 50mmx 25mm as per detail given.	Sft	350	258	539.03 ✓
17	Extra over cost for providing fixing Wall panelling with Aluminium frame 50mmx 25mm as per detail given.	Sft	265	258	378.37 ✓

NOTE!

BCL.

- ⇒ ③. This item, if already mentioned in the bill, then should be CALU channel & Ply wood dado.
- ⇒ 14, 15, 16, 17 - wall Paneling, fixed inside the dado, wall Panels and Veneer.

(Signature)
9/12/2023

NT-1 Measurement

Extra over cost for providing fixing Veneer Wall panelling with Aluminium frame 50mmx 25mm as per detail given.

Veneer Panelling Measurement

Business Lounge

S No	Description	Nos	L	B	Executed Qty
1	Business Lounge				
		1	3.83	0.90	3.45
		1	6.69	0.90	6.02
		1	0.90	0.90	0.81
		1	0.43	0.90	0.39
		1	5.63	0.90	5.07
		1	5.25	0.90	4.73
		1	0.30	2.00	0.60
		1	0.30	5.12	1.54
		1	0.23	2.00	0.46
		1	0.10	2.30	0.23
		1	0.48	6.13	2.94
		2	0.09	1.10	0.20
		1	1.36	1.39	1.89
		1	0.88	1.48	1.30
		1	0.90	2.40	2.16
	Massage Room-1	1	2.28	2.40	5.47
	Massage Room-2	1	1.80	2.40	4.32
	Spa Room	1	4.44	2.40	10.64

Total Qty (Sqm)

52.20

Total Qty (Sft)

561.70

Card Holder Lounge

2	Card Holder Lounge				
		1	30.35	0.31	9.41
		1	1.80	2.33	4.19
		1	3.28	0.31	1.02
		8	0.31	2.00	4.96
		2	0.60	2.00	2.40
		1	2.35	0.31	0.73
		1	2.70	0.31	0.84
		1	0.65	2.30	1.50

Total Qty (Sqm)

25.04

Total Qty (Sft)

269.43

Handwritten notes:
 7/12/2023
 (Signature)

Handwritten note:
 24.960

NT-1 Measurement

Extra over cost for providing fixing Fluted Veneer Wall Panelling dado with Aluminium frame
50mmx 25mm as per detail given.

3D MDF Panelling Measurement

Business Lounge

S No	Description	Nos	L	B	Executed Qty
1	Business Lounge				
		1	6.98	2.40	16.74
		1	2.91	1.49	4.33
		1	7.02	2.40	16.85
		1	1.03	2.37	2.44
Total Qty (Sqm)					40.36
Total Qty (Sft)					434.25

Card Holder Lounge

1	Buffet counter	1	14.20	1.54	21.87
		1	2.54	1.06	2.69
2	Live Kitchen Entrance	1	0.42	2.54	1.07
		2	0.09	0.42	0.08
		2	0.46	0.88	0.81
		2	1.10	0.13	0.29
		1	0.35	2.43	0.85
		1	0.28	2.34	0.66
		1	0.80	2.34	1.87
Total Qty (Sqm)					27.49
Total Qty (Sft)					295.75

11024807
9/12/2023

324.73

NT-1 Measurement
 Extra over cost for providing fixing Wall panelling with Aluminium frame 50mmx 25mm as per detail given.

Wall Paper Measurement

Business Lounge

S No	Description	Nos	L	B	Executed Qty
1	Business Lounge				
		1	3.83	1.40	5.36
		1	6.69	1.40	9.37
		1	0.90	1.40	1.26
		1	0.43	1.40	0.60
		1	5.63	1.40	7.50
		1	5.25	1.40	7.35
		1	5.59	2.30	12.85
		1	2.36	2.30	5.50
	Massage Room-1	1	2.75	2.40	6.60
		1	1.98	1.40	2.77
	Massage Room-2	1	3.00	2.40	7.25
		1	1.90	1.40	2.66
	Spa Room	1	3.59	2.40	8.60
		1	2.06	2.40	4.94
		1	0.26	1.40	0.36
		1	0.41	1.40	0.57
		1	0.90	2.06	1.85
		1	0.14	0.10	0.01
Total Qty (Sqm)					85.40
Total Qty (Sft)					918.90

Card Holder Lounge









2	Card Holder Lounge	Nos	L	B	Executed Qty
		1	31.00	2.30	71.30
		1	3.28	2.30	7.54
		1	2.36	2.30	5.43
		1	4.33	2.30	9.96
		1	2.90	2.30	6.67
		1	4.65	2.30	10.70
		1	3.63	2.30	8.35
		1	2.71	2.30	6.23
	Spa Room	1	1.64	2.30	3.77
		1	4.45	2.30	10.24
		2	0.40	2.00	1.60
		2	0.30	2.00	1.20
		1	0.89	4.45	3.96
	Massage Room-1	1	3.06	2.31	7.07
	only Aluminium channel	1	3.06	2.31	7.07
Total Qty (Sqm)					161.08
Total Qty (Sft)					1733.25

9/12/23

THIS IS WITH OUT PLY (only Alu-ch)

Sl No	Description	Unit	Qty	Photo Copy	Remarks	Checked by
1	Door jamaes finishing work(Wall Braking area, door opening Excess area, Chipping work, Cement mortar material Shifting, Packing One day and then Finishing one day work (QTY: BCI)	RF 1	✓ 231.03		CHI & BCI Main Entrance & Exit, Corridor & Kitchen entrance, Glass partition	
2	AC Duckt big Wall baraking work& All Packing Material Shifting Using Stair case, Block Cutting & Fixing work & Finishing work(size: 1600*900)	NOS	✓ 3		Corridor, Kitchen & Bond room	
3	AC Duckt Small Wall baraking work& All Packing Material Shifting Using Stair case, Block Cutting & Fixing work & Finishing work(Size:600*600)	NOS	✓ 4		Corridor, Curved position, CHI massage room	
4	AC Duckt Medium Wall baraking work& All Packing Material Shifting Using Stair case, Block Cutting & Fixing work & Finishing work(Size:900*900)	NOS	✓ 9		Corridor, kitchen	
5	CHI Bar counter Top Concrete 100mm Braking work & Cement mortar material Shifting and finishing work	NOS	2		CHI Bar counter	
6	BI Bar counter Top Concrete 100mm Braking work & Cement mortar material Shifting and finishing work	NOS	2		BI Bar counter	
7	BI Live kitchen Top 100mm Braking & Cement mortar material Shifting and Finishing work	NOS	2		BI Live kitchen	
8	CHI Live kitchen Top 50mm Braking work, Cement mortar material Shifting & Finishing work	NOS	3		CHI Live kitchen	
9	CHI & BCI Live kitchen Door Exten work (AS Per Dwg 0.75 mtrs But Now Change 0.9mtrs (Wall Cutting & Braking & Cement mortar material Shifting and Finishing work)	NOS	2		CHI & BCI Live kitchen	<i>Handwritten notes in blue ink: "This is not as per the drawing as per the drawing" and a signature.</i>

Handwritten signature and date: 2/11/23

10	DB: Stone floor Door Entry work (As per int. Bid and fully missing definitely so we extended door open size) Wall cutting & Braking & Cement mortar material Shifting and Finishing work	NOS	✓	2		Kitchen Dry store
11	Pantry & BCL Live kitchen area (San pipe laying work) Floor chipping & Pipe laying & Mortar filling & Cement mortar material Shifting, Concrete filling & Finishing work (Due to Wash basin location changed)	NOS	✓	2		Pantry & BCL Live Kitchen
12	BCL Live kitchen Inlet pipe alteration work (Due to Wash basin location Changed)	NOS	✓	2		BCL Live kitchen
13	DB Box Tiles Cutting work & chipping work (SIT)	SFT	✓	124		Pantry area
14	CH Bar counter Door elbow fixing (Concrete & Block work braking & Pipe cutting & Door elbow fixing, Using Coupling & Material Shifting, Block work & Concrete Filling & Plastering work	NOS	✓	1		Main Kitchen Corridor
15	Bound Wall work (Marble Cutting & Removing, Material Shifting Using Star case, Block work laying, concrete filling & Plastering work (QTY RH)	RFT	✓	24		Main Kitchen Corridor
16	Lounge area MS Angle Marble Floor Cutting & concrete Filling & Marbel Re-laying	NOS	✓	18		BCL & CHL Lounge area
17	CH & BCL Bar counter Geyser Inlet & Out let Supply Changing Work	NOS	✓	2		BCL & CHL Bar counter
TOTAL						

MCPD

For Handwash Sink

*work not done
Properly*

*MCPD
2/12*

TEXTURE PAINT					
Providing and Applying texture paint on Designer ceiling as per given Details					
S No	Description	No	L	B	Executed Qty
1	Business Lounge Duct Area	1	80.56	3.6	290.016
2	Card Holder Lounge Duct Area	1	93.9676	3.6	338.28336
Total Qty (Sqm)					628.29936
Total Qty (Sft)					6760.591114

Measurement only for texture paint.
 (If already added in the BBO then should be reduced)
 27/12/23

EXPANSION JOINT CONCRETE					
S No	Description	unit	Qty	Executed Qty	Location
1	Supply And Construction Of Expansion Joint Concrete Work Including Shuttering & Removing work with Zero Undulation	RFT	129	129	BCL & CHL Expansion joint
	TOTAL (RFT)			129	

Amended!
21/12/23

If already included in the bill its should be reduced.

Marble Arch Measurement					
Corridor					
S No	Description	Nos	L	B	Executed Qty
1	Corridor Entry				
		1	10.75		10.75
		1	1.82		1.82
		1	0.25		0.25
Total Qty (Rmt)					12.82
Total Qty (Rft)					42.05

Arun Kumar.S

S. J. J.
C05443.

MAIN CORRIDOR ENTRY ARCH-TRAY				
S No	Description	unit	L (RMT)	Executed Qty IN (RFT)
1	Providing and fixing aluminium framing with ply with all including at main corridor Entry Architray	RMT	12.82	42.05
2	Labour charge for marble cladding in main door entry arch- tray including consumables	RMT	12.82	42.05
TOTAL QTY (RFT)				42.05

only wall
panels.
21/12/23

VANITY COUNTER					
Vanity counter as per details drawing with veneer shutter					
S No	Description	L (mm)	B(mm)	D(mm)	Executed Qty
✓ 1	CHL Massage room	900	600	400	1 NOS
✓ 2	CHL Shower room	900	600	400	1 NOS
✓ 3	BCL Massage room	900	600	400	2 NOS
✓ 4	BCL Shower room	900	600	400	2 NOS
Total Qty (nos)					6 Nos

Mrs. S. S. S.
21-12-23

If already included in the bill it should be reduced.

CHL Live Kitchen Counter			
S No	Description	UNIT	Executed Qty
1 ✓	CHL Live Kitchen Front Counter for equipments-providing & fixing wooden counter with 19mm ply with laminate- Deep up to 550 with marble counter top	NOS	1 NOS
2 ✓	CHL Bar counter storage Rectification as per change in equipment layout	JOB	1 JOB
3 ✓	BCL Bar counter storage Rectification as per change in equipment layout	JOB	1 JOB
4 ✓	BCL Live Kitchen Front Counter for equipments-providing & fixing wooden counter with 19mm ply with laminate- Deep up to 550 with marble counter top	NOS	1 NOS

NOV 07
21/12/23
If already Rechecked name bill PTs should be reduced.

NT ITEM 2 - INTERIOR			
S No	Description	Unit	Executed Qty
1	Supply and Installation of Fire Door External Trim with cylinder lock as per details given	NOS	5 NOS

Qty ok - But all locks are damaged

~~22-12-23~~
22-12-23

□









NT ITEM 2 - INTERIOR			
S No	Description	Unit	Executed Qty
1	Providing and fixing cherry bloosm planter over BCL bar counter as per details given	NOS	350 NOS

Signed an invoice also
for Qty received.

M. S. D.
22-12-23

NT ITEM 2 - INTERIOR			
S No	Description	Unit	Executed Qty
1	Providing and fixing Plywood Door with Glass (FIRE SHAFT) as per given details	NOS	1 NOS

✓
~~Motash,~~
22/12/23
fire shaft doors

10	<p>DRY Store room Door Exten work (AS per client advised trolley moving defeculty so we extened door open size)(Wall Cutting & Braking & Cement mortar material Shifting and Finishing work)</p>	NOS	2		Kitchen Dry store
11	<p>Pantry & BCL Live kitchen area Drain pipe laying work(Floor chipping & Pipe laying & Modiform filling & Cement mortar material Shifting Concrete filling & Finishing work(Due to wash bassion location changed)</p>	NOS	2		<p>for Handwash Sink.</p> <p>Pantry & BCL Live kitchen</p>
12	<p>BCL Live kitchen Inlet pipe alteration work(Due to Wash bassion Location Changed)</p>	NOS	2		BCL Live kitchen
13	<p>DB Box Tiles Cutting work & chipping work (SIT)</p>	SFT	124		Pantry area
14	<p>CH Bar counter Door elbow fixing (Concrete & Block work braking & Pipe cutting & Door elbow fixing Using Coupling & Material Shifting ,Block work & Concrete Filling & Plastering work</p>	NOS	1		Main Kitchen Corridor
15	<p>Bound Wall work(Marble Cutting & Removing , Material Shifting Using Stair case ,Block work laying , concret filling & Plastering work (QTY-Rft)</p>	RFT	24		Main Kitchen Corridor
16	<p>Lounge area MS Angle Marbel Floor Cutting & Concrete Filling & Marbel Re laying</p>	NOS	18		<p>work not done Bodkeby</p> <p>BCL & CHL Lounge area</p>
17	<p>CH & BCL Bar counter Geyser Inlet & Out Let Supply Changing Work</p>	NOS	2		BCL & CHL Bar counter
TOTAL					

MCD
2/12

Sl No	Description	Unit	Qty	Photo Copy	Remarks	Checked by
1	Door Jamb finishing work (Wall Braking area, door opening Excess area, Chipping work, Cement mortar material Shifting, Packing One day and then finishing one day work (QTY - RIT)	RIT	231.03		CH & BCL Main Entrance & Exit, Corridor & Kitchen entrance, Glass partition	
2	AC Duct big Wall braking work & All Packing Material Shifting Using Stair case, Block Cutting & Fixing work & Finishing work (Size: 2600*900)	NOS	3		Corridor, Kitchen & Land room	
3	AC Duct Small Wall braking work & All Packing Material Shifting Using Stair case, Block Cutting & Fixing work & Finishing work (Size: 600*600)	NOS	4		Corridor, Curved position, CHL massage room	
4	AC Duct Medium Wall braking work & All Packing Material Shifting Using Stair case, Block Cutting & Fixing work & Finishing work (Size: 900*900)	NOS	9		Corridor, kitchen	
5	CH Bar counter Top Concrete 100mm Braking work & Cement mortar material Shifting and finishing work	NOS	2		CH Bar counter	
6	BL Bar counter Top Concrete 100mm Braking work & Cement mortar material Shifting and finishing work	NOS	2		BL Bar counter	
7	BL Live kitchen Top 100mm Braking & Cement mortar material Shifting and Finishing work	NOS	2		BL Live kitchen	
8	CH Live kitchen Top 50mm Braking work, Cement mortar material Shifting & Finishing work	NOS	3		CH Live kitchen	
9	CH & BCL Live Kitchen Door Exten work (AS Per Drwg 0.75 mtrs But Now Change 0.9mtrs (Wall Cutting & Braking & Cement mortar material Shifting and Finishing work)	NOS	2		CH & BCL Live kitchen	<i>Handwritten note: This is not as per the drawing as per the drawing it is 0.75 mtr.</i>

Handwritten signature and date: 2/11/23