

Trupti Dalvi

From: Santosh Tambe
Sent: 20 June 2024 10:17
To: Manish Shishodia
Subject: FW: AHM_AJ Kitchen_Additional_ Work_Approval

Kindly process

From: Sitaram Mistry <sitaram.mistry@travelfoodservices.com>
Sent: 19 June 2024 16:59
To: Santosh Tambe <santosh.tambe@travelfoodservices.com>
Cc: Mantu Kumar Prasad <mantu@fallowdezienc.com>
Subject: RE: AHM_AJ Kitchen_Additional_ Work_Approval

Dear Santosh Sir,
The executed quantity is ok and has been verified on the site.

AHM_AJ 1881_Additional_Items

S.NO.	Item Description	Location	Size	UOM	Qty	Rate	Amount
1	Planter box with corian & paint finish	Entry FOH	800X630X300mm	Nos	1	28831	28831
2	Stabilizer for Coffee machine & mery chef machine	DB box		Nos	2	16900	33800
3	Basin mixer	Kitchen		Nos	2	7850	15700
4	Sensor pillar cock on foh back counter with electrical points 3M	Back counter		Nos	1	3570	3570
5	Angle cock	kitchen & back counter		Nos	11	4950	54450
6	Grease trap complete fittings & connection pipe			Nos	2	2150	4300
7	Mery chef machine new switch socket			Nos	1	675	675
8	Lifting station switch socket & wire 6M			Nos	2	1470	2940
9	Fire Suppression & Gas leak detector switch socket			Nos	2	950	1900
10	Fridge Relocation New electrical switch socket			Nos	1	650	650

11	RO Relocation Extra CPVC Piping			Mtr	10	352	3520
12	Extra Corian sheet installation on counter vertical drops			Sheet	2	12500	25000
13	Wooden DB Box		2100X750mmX2900mm	Nos	1	133450	133450
14	Coffee machine complete fittings for plumbing connection			Nos	1	575	575
15	Ice Cube machine plumbing connection with complete plumbing fittings			Nos	1	750	750
16	Golden T Profile installation & removal of ss profile			Mtr	28	485	13580
17	Hood Installation with complete fittings & duct fabrication for hood connection			Nos	1	6520	6520
18	All Equipment shifting & installation			Lot	1	35000	35000
19	Dishwasher machine plumbing connection & Installation			Lot	1	250	250
20	Kitchen both Sink complete plumbing connection with material			Nos	2	1250	2500
21	Extra Flower installation			Lot	1	22500	22500
22	Kitchen SS Shelf installation 4 nos			Lot	1	3500	3500
23	Knee operated sink installation & piping			Nos	1	850	850
24	Main LT Panel - Electrical as per Site requirement and SLD			Nos	1	148500	148500
25	Wooden Flooring - Removing and new flooring installation			Sqm	25	2000	50000
TOTAL							5,93,311.

From: Santosh Tambe <santosh.tambe@travelfoodservices.com>

Sent: 19 June 2024 10:16

To: Sitaram Mistry <sitaram.mistry@travelfoodservices.com>

Cc: Mantu Kumar Prasad <mantu@fallowdezienc.com>

Subject: FW: AHM_AJ Kitchen_Additional_Work_Approval

Dear Sitaram,

Kindly check and certify to process .

Regards

Santosh TAMBE

From: Manish Shishodia <manish@fallowdezienc.com>

Sent: 18 June 2024 13:23

To: Santosh Tambe <santosh.tambe@travelfoodservices.com>

Cc: Pradeep Kumar <pradeep@fallowdezienc.com>; Jasmine Grover <jasmine@fallowdezienc.com>; Usheer Mohan <usheer@fallowdezienc.com>; Mantu Kumar Prasad <mantu@fallowdezienc.com>; Khursheed Ahmad <khursheed@fallowdezienc.com>; FDT FDT Procurement <procurement@fallowdezienc.com>

Subject: Re: AHM_AJ Kitchen_Additional_Work_Approval

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Dear Sir ,

Kindly approve and raise PR accordingly . Please have a look and do needful help .

Thanks & Regards ,

Manish Shishodia

On Fri, 14 Jun 2024 at 09:45, Manish Shishodia <manish@fallowdezienc.com> wrote:

Dear Sir ,

Please find the items which have been executed at site which were not part of BOQ .

Kindly check and certify the same and do the needful help .

AHM_AJ 1881_Additional_Items

S.NO.	Item Description	Location	Size	UOM	Qty	Rate	Amount
1	Planter box with corian & paint finish	Entry FOH	800X630X300mm	Nos	1	28831	28831
2	Stabilizer for Coffee machine & mery chef machine	DB box		Nos	2	16900	33800
3	Basin mixer	Kitchen		Nos	2	7850	15700
4	Sensor pillar cock on foh back counter with electrical points 3M	Back counter		Nos	1	3570	3570
5	Angle cock	kitchen & back counter		Nos	11	4950	54450
6	Grease trap complete fittings & connection pipe			Nos	2	2150	4300
7	Mery chef machine new switch socket			Nos	1	675	675
8	Lifting station switch socket & wire 6M			Nos	2	1470	2940
9	Fire Suppression & Gas leak detector switch socket			Nos	2	950	1900
10	Fridge Relocation New electrical switch socket			Nos	1	650	650
11	RO Relocation Extra CPVC Piping			Mtr	10	352	3520
12	Extra Corian sheet installation on counter vertical drops			Sheet	2	12500	25000
13	Wooden DB Box		2100X750mmX2900mm	Nos	1	133450	133450
14	Coffee machine complete fittings for plumbing connection			Nos	1	575	575
15	Ice Cube machine plumbing connection with complete plumbing fittings			Nos	1	750	750
16	Golden T Profile installation & removal of ss profile			Mtr	28	485	13580
17	Hood Installation with complete fittings & duct fabrication for hood connection			Nos	1	6520	6520
18	All Equipment shifting & installation			Lot	1	35000	35000
19	Dishwasher machine plumbing connection & Installation			Lot	1	250	250
20	Kitchen both Sink complete plumbing connection with material			Nos	2	1250	2500
21	Extra Flower installation			Lot	1	22500	22500
22	Kitchen SS Shelf installation 4 nos			Lot	1	3500	3500
23	Knee operated sink installation & piping			Nos	1	850	850
24	Main LT Panel - Electrical as per Site requirement and SLD			Nos	1	148500	148500
25	Wooden Flooring - Removing and new flooring installation			Sqm	25	2000	50000

	TOTAL						5,93,311
--	--------------	--	--	--	--	--	-----------------

Thanks & Regards ,

Manish Shishodia

--



We are a fallow ground of creative ideas,

Manish Shishodia

+91 9958033476

manish@fallowdezienc.com