


# BILL OF QUANTITY- COUNTER

**AJ**  
**KITCHEN**

NO.	Pictures	ITEM DESCRIPTION	UNIT	QTY	RA-02 Qty
3.00					
3.01		<p><b>JOINERY</b></p> <p>Supply &amp; installation of "FOH counter and high seating counter" made up of 18mm thick MR-MDF structured, with Corian material finish on top; and sides finished by stucco paint of approved colour with black metal strips and cove lighting.</p> <p>20mm wide black metal strips placed on top of charcoal panel/leather finish laminate with 20mm spacing,</p> <p>12mm thick corian skirting,</p> <p>30mm dia 75mm high from centre guard rail finished with powder coated gold colour,</p> <p>18mm THK MR MDF swing door finish with oak wood veneer,</p> <p>18mm THK MR MDF partition wall 1400mm high finished with oak wood veneer,</p> <p>All inner sides of the counter are to be finished with white laminate, and all necessary support, fittings, and accessories as per approved drawings and renders.</p> <p>Space/provisions are to be provided to accommodate the equipment inside the counter as shown in the drawings and renders.</p> <p><i>Note: Actual countertop material sample shall be submitted by the contractor and, required provision for electrical socket as per power layout. The contractor shall refer to the counter details for complete detailings, dimensions &amp; materials etc.</i></p>	Nos	1	✓
3.02		<p>Supply and installation of "FOH Back counter" made up of SS metal structure (Kitchen equipment vendor makes SS metal frame structure), Top finished with Corian material of approved design and the sides cladding &amp; doors by 18mm thick MR-MDF finished with oak wood veneer. <span style="float: right;">(Pls refer to the updated drawings 01-AJI-AA-DD-1.0_R1)</span></p>	Nos	1	✓

*S. Srinivas*

