

Rudras Interior Point Pvt Ltd
Structure work - Dilli Street

Sr No	Item Code	Item Name	BOQ				INVOICE		
			UOM	Remarks	Quantity	Rate	Amount	Work Done	Amount
1	STB-1	MEMBER No. STB-1 SECTION SHS 100x100x4 UNIT WEIGHT (Kg m) 11.73 LENGTH (mm) 210 Nos. 1 TOTAL LENGTH (m) 0.21	KG	STUB	2.46	170.00	418.20	95%	397.29
2	B-2	MEMBER No. B-2 SECTION RHS 240x120x4 UNIT WEIGHT (Kg m) 21.78 LENGTH (mm) 5785 Nos. 1 TOTAL LENGTH (m) 5.785	KG	BEAM	126.00	170.00	21,420.00	95%	20,349.00
3	A-3	MEMBER No. A-3 SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 1055 Nos. 3 TOTAL LENGTH (m) 3.165	KG	CHQ. PLATE SUPPORT	14.24	170.00	2,420.80	95%	2,299.76
4	A-4	MEMBER No. A-4 SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 525 Nos. 3 TOTAL LENGTH (m) 1.575	KG	CHQ. PLATE SUPPORT	7.09	170.00	1,205.30	95%	1,145.04
5		Plates							
6	A-1	MEMBER No. A-1 SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 1340 Nos. 3 TOTAL LENGTH (m) 4.02	KG	CHQ. PLATE SUPPORT	18.09	170.00	3,075.30	95%	2,921.54
7	HR-1	MEMBER No. HR-1 SECTION RHS 60x40x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 650 Nos. 84 TOTAL LENGTH (m) 54.6	KG	HANGERS (APPOX. QTY)	271.91	170.00	46,224.70	95%	43,913.47
8	MB-1	MEMBER No. MB-1 SECTION RHS 240x120x4 UNIT WEIGHT (Kg m) 21.78 LENGTH (mm) 7660 Nos. 7 TOTAL LENGTH (m) 53.62	KG	MAIN BEAM	1,167.84	170.00	1,98,532.80	95%	1,88,606.16
9	CQ-1	PLATE SIZE 4500 1300 THICK (mm) 4 UNIT WT. (Kg Sq.m) 34 Nos. 1 WEIGHT PER NO. (Kg) 198.9	KG	CHEQUERED PLATE	198.90	170.00	33,813.00	95%	32,122.35
10	B-1	MEMBER No. B-1 SECTION RHS 240x120x4 UNIT WEIGHT (Kg m) 21.78 LENGTH (mm) 5180 Nos. 1 TOTAL LENGTH (m) 5.18	KG	BEAM	112.82	170.00	19,179.40	95%	18,220.43
11	CP-1	PLATE SIZE 240 120 THICK (mm) 4 UNIT WT. (Kg Sq.m) 31.4 Nos. 15 WEIGHT PER NO. (Kg) 0.90432	KG	CAP PLATE	13.56	170.00	2,305.20	95%	2,189.94
12	CP-2	PLATE SIZE 100 100 THICK (mm) 4 UNIT WT. (Kg Sq.m) 31.4 Nos. 2 WEIGHT PER NO. (Kg) 0.314	KG	CAP PLATE	0.63	170.00	107.10	95%	101.75

D. Ismail

Asst
21/9/24

Rudras Interior Point Pvt Ltd
Structure work - Dilli Street

Sr No	Item Code	Item Name	BOQ					INVOICE	
			UOM	Remarks	Quantity	Rate	Amount	Work Done	Amount
13	SB-1	MEMBER No. SB-1 SECTION RHS 200x100x4 UNIT WEIGHT (Kg m) 18.01 LENGTH (mm) 2630 Nos. 6 TOTAL LENGTH (m) 15.78	KG	SECONDARY BEAM	284.20	170.00	48,314.00	95%	45,898.30
14	PL-1	MEMBER No. PL-1 SECTION RHS 60x40x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 2630 Nos. 32 TOTAL LENGTH (m) 84.16	KG	TOP CHORD PURLIN	419.12	170.00	71,250.40	95%	67,687.88
15	A-2	MEMBER No. A-2 SECTION ISA 50x50x6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 1010 Nos. 3 TOTAL LENGTH (m) 3.03	KG	CHQ. PLATE SUPPORT	13.64	170.00	2,318.80	95%	2,202.86
16	BP-1	PLATE SIZE 200 150 THICK (mm) 10 UNIT WT. (Kg Sq.m) 78.5 Nos. 7 WEIGHT PER NO. (Kg) 2.355	KG	BASE PLATE	16.49	170.00	2,803.30	95%	2,663.14
17	BP-2	PLATE SIZE 300 300 THICK (mm) 12 UNIT WT. (Kg Sq.m) 94.2 Nos. 2 WEIGHT PER NO. (Kg) 8.478	KG	BASE PLATE	16.96	170.00	2,883.20	95%	2,739.04
18	SC1	MEMBER No. SC1 SECTION SHS 150x150x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 435 Nos. 2 TOTAL LENGTH (m) 0.87	KG	COLUMN	22.97	170.00	3,904.90	95%	3,709.66
19	B-3	MEMBER No. B-3 SECTION RHS 240x120x4 UNIT WEIGHT (Kg m) 21.78 LENGTH (mm) 5410 Nos. 1 TOTAL LENGTH (m) 5.41	KG	BEAM	117.83	170.00	20,031.10	95%	19,029.55
Total Amount							4,80,207.50		4,56,197.13

Handwritten signature

Handwritten signature
21/9/24