



| AHM_DOMINO'S_Civil&MEP_BOQ | | | | | RA-02 JMS | | | | |
|----------------------------|--|--------|------|--------|-----------|--------|-----|----------|--|
| Sr No. | Item Name | UOM | Qty | Length | Width | Height | Nos | Qty | |
| 1 | Civil & Interior Work for AHM Dominos Food court | | | | | | | | |
| 2 | Brick Wall ,Wall tiles, Floor tiles, including base,Partitions,Existing Wall Plaster, Electrical conduits ,wiring,DB,sockets and Punning removing including old plumbing and sanitary lines | Sq.ft | 300 | | | | | 166.627 | |
| | LHS Wall | | | 0.9 | | 5.45 | 1 | 52.797 | |
| | Back wall | | | 0.9 | | 5.92 | 1 | 57.351 | |
| | RHS Wall | | | 0.9 | | 5.83 | 1 | 56.479 | |
| | | | | | | | | 1 | |
| 4 | Making core cutting of 100 dia | Nos. | 1 | | | | | 1 | |
| 5 | Making core cutting of 150 dia | Nos. | 1 | | | | | 1 | |
| 6 | Making Cut -out Opening Making cutouts and openings in existing walls for ducts etc. The cost to be inclusive of making good all affected areas with smooth plaster and disposal of debris at an indicated location off site. | Nos. | 2 | | | | | 2 | |
| 13 | Raised Brickbat Coba (Toilets) - Providing and laying brick-bat coba system, cm 1 3 base coat, brick-bat coba filling as per site requirement 1 4 top-finish coat. the mortar for the brick-bat koba filling shall be cm 1 4 and admixed with integral waterproofing compound and mortar plasticizer, properly compacted, curing, complete. The top-finish coat shall be broom-finished suitable for laying tiles. The cost should include sealing the annular space between the pipe and the masonry, making khurras, river sand screened and washed, at all leads, lifts, heights, with proper slope to drain-off water entirely, complete, etc. Curing shall be done for maximum for 7 days by ponding with water or after getting checked satisfied by Site Engineer . | cuft | 446 | | | | | 270.1971 | |
| | Main Floor area | | | 29.25 | 18.24 | 0.5 | | 266.76 | |
| | Near KFC Corner Wall | | | 1.14 | 6.03 | 0.5 | | 3.4371 | |
| 14 | Water proofing (Toilet Kitchen sink area) - Providing of water proofing - chemical Treatment - the slab to be cleaned and apply 3 coats of chemical (FOSROC or equivalent) on the floor and on the peripheral walls up to 0.30m. b) Base coat - Applying base coat of 1 6 mortar over chemical treatment on the floor and on the peripheral walls up to 0.60m. Note - Warrantee to be provided up to 5 years | Sq. Ft | 1099 | | | | | 23.57316 | |
| | Entry | | | 0.5 | 0.3 | | 2 | 3.229 | |
| | | | | 0.6 | 0.3 | | 2 | 3.875 | |
| | Manager | | | 0.75 | 0.3 | | 2 | 4.844 | |
| | | | | 0.6 | 0.3 | | 2 | 3.875 | |
| | Chamber | | | 0.3 | 0.3 | | 8 | 7.750 | |
| 20 | Wall Cladding - plain Tile (BOH Staff changing room area). (Details- Refer Material Spec. sheet) no.B(4) - Providing and fixing in position dado tile of approved make shade on any surface as per details in drawing and Over 12 mm thk bed of cement mortar 1 3 (cement fine sand) with thick grey cement slurry, with hairline joints using cement grout.The job including cutting of tiles making smooth edges wherever required . The work shall also include cost of materials, wastages, labour, all lead and lift at all levels, loading and unloading, transportation, curing etc. and all other incidental charges etc. Complete as specified in the drawing to the satisfaction of the Site Engineer. | Sq. Ft | 415 | | | | | 41.554 | |
| | Counter back wall near empty try wall | | | 1.53 | | 2.4 | 1 | 39.525 | |
| | Less Ply | | | 0.8 | | 1.33 | -1 | -11.453 | |
| | Counter back wall near Lifting station | | | 1.67 | | 0.75 | 1 | 13.482 | |
| 25 | False Ceiling - Metal Grid ceilingMetal Grid Ceiling (BOH Workroom) - Providing and fixing Modular False Ceiling in Armstrong make Metal Grid Tiles with Black Cloth lining with silhouette section with XL 15mm Grid, 600 x 600mm of approved type, 0.5 NRC Value with 15mm grid including all necessary framework and support systems as per manufacturer s specifications. The cost to include provision of cut-outs for lights, diffusers, etc. complete. | sqft | 633 | | | | | 540.3942 | |
| | Main Floor area | | | 29.25 | 18.24 | | 1 | 533.520 | |
| | Near KFC Corner Wall | | | 1.14 | 6.03 | | 1 | 6.874 | |
| 28 | Wall Corner Guard - Providing fixing 15mmX15mm anodized Aluminium finish corner guard in approved shade powder coat matching to tile color above skirting level upto 2500 mm. | R. Ft | 54 | | | | | 53.2 | |
| a | Entry pillar near lifting station | | | 16 | | | | 16 | |


 S. Srinivas Reddy
 6/8/2024

| | | | | | | | | | |
|----|---|--------|-----|---|---|------|------|---|-----------------------|
| b | Near KFC Corner wall | | | | | 16 | | | 16 |
| c | Cold room corner wall | | | | | 16 | | | 16 |
| d | near counter entry | | | | | 5.2 | | | 5.2 |
| 34 | POP Punning - Providing applying wall punning up to 6 mm thick layer of super fine Plaster of Paris applied on specified area over existing plastered surface on walls and columns, to be finished smooth. Surface to be prepared by hacking, sand papering and applying coat of cement slurry if required including all incidentals, making grooves, patties, sills etc. complete and as directed by engineer in charge. The finish surface should be smooth, cover up all the patch work done by electrical agencies so as to avoid unevenness and ready to take on paint. Rate including cost of transportation, loading, unloading, scaffolding, wastage, taxes etc. as directed by Engineer-in-charge. | Sq. Ft | 47 | | | | | | 167.1918 |
| | LHS Wall | | | | | 0.95 | 5.45 | 1 | 55.731 |
| | Back Wall | | | | | 0.95 | 5.45 | 1 | 55.731 |
| | RHS Wall | | | | | 0.95 | 5.45 | 1 | 55.731 |
| 35 | Painting - Asain coal mine 8301 (Ceiling) - Providing and applying Plastic Emulsion Paint on Ceiling of approved make shade filling the dents with approved Acrylic putty gypsum or approved crack filler, binder, cleaning and making the surface dust free, preparing surfaces, applying a coat of sealer or primer as per the manufacturers specifications, applying two under coats and one finished coat of paint to achieve the required finish including scrapping the existing paint, scaffolding, cleaning etc. complete as per detail drawing, as specified and as directed by Engineer-in-charge. | Sq. Ft | 299 | | | | | | 302.519 + 86 sq ft |
| | LHS Wall including cove | | | | | 0.95 | 5.45 | 1 | 55.73061 |
| | Back Wall including cove | | | | | 0.95 | 5.92 | 1 | 60.53674 |
| | RHS Wall including cove | | | | | 0.95 | 5.83 | 1 | 59.61641 |
| | Cold +Oven wall | | | | | 0.27 | 8.75 | 1 | 25.42995 |
| | Manager Room DBS Right Wall | | | | | 5.85 | 0.27 | 1 | 17.00174 |
| | Above Front counter | | | | | 0.63 | 6.35 | 1 | 43.06138 |
| | KFC Side wall | | | | | 2.94 | 0.27 | 1 | 8.544463 |
| | Ply partiton paint near counter | | | | | 2.26 | 1.34 | 1 | 32.5977 |
| 36 | Duco Paint - Providing and Applying Duco spray paint (Armada Blue) of approved make on Wooden Expose metal frame. Surface to be prepared by rubbing wooden surface with coarser sand paper suitable duco paint putty to be applied and finish with priemer. The rate includes scrapping, Filling with Putty etc complete in spec. Approved make - Asain paint | sq.ft | 50 | | | | | | 85.927 |
| | M.S Pillar | | | | | 0.6 | 2.68 | 1 | 17.309 |
| | Front Pillar 3 MS | | | | | 0.08 | 3.9 | 1 | 3.358 |
| | Side Pillar Left Counter | | | | | 0.08 | 4.88 | 1 | 4.202 |
| | Counter base & Top frame | | | | | 0.08 | 9.95 | 1 | 8.568 |
| | Stand frame paint | | | | | 0.08 | 7.48 | 1 | 6.441 |
| | Stand Ply Paint | | | | | 0.34 | 2.7 | 1 | 9.881 |
| | Signage Stand | | | | | 0.8 | 2.1 | 2 | 36.167 |
| 38 | Façade Work - Corrugated Sheet with Aluminium Framing Providing and fixing in position GI sheet made out of 22 gauge GI-V shape round banding sheet finished with powder coating (Armada Blue) to be fixed on 100x50x60 mm Aluminium MS frameWORK with 2mm thk 50x50 mm aluminium MS angle to be painted with anti-corrosion paint on all side and powder coated aluminium rectangular tube border size 100x25x1.5 to be fixed all round the signage. Complete as per store front details and specified in drawing. | Sq. Ft | 49 | | | | | | 44.821 |
| | Glass Side | | | | | 1.57 | 1.3 | 1 | 21.969 |
| | KFC Wall Side | | | | | 1.3 | 1.35 | 1 | 18.891 |
| | Signage | | | | | 0.23 | 0.8 | 2 | 3.961 |
| 46 | Hood Graphic Pane - lProviding and fixing in place Hood Graphic Panel made out of approved shade powder coated sheet metal Complete as per details in drawing Reference Drawing No. 960 | sq ft | 70 | 8 | 6 | | | 1 | 48 |
| 47 | Computer Holder above Dough Tray Router - Providing and fixing ceiling mounted ,Metal fabricated Computer Holder for Thin clients above Dough Tray Router. Complete in all respect as per detailed drawing. | Nos. | 1 | | | | | | 1 |
| 48 | Computer Holder Wall Mounted for SDP Makeline - Providing and fixing Wall mounted ,Metal fabricated Computer Holder for Thin clients above Dough Tray Router. Complete in all respect as per detailed drawing. | Nos. | 1 | | | | | | 1 |

[Handwritten Signature]
9/8/2024

| | | | | | | | | | |
|--|---|-------|----|------|--|-----|---|--|-------|
| 49 | Key Box Providing and fixing key box of approximate size 16 X 18 X 6 all side made out of 19mm commercial board with 6mm commercial back ply and finish in LAM-01 (1mm THK. 14554 RH HOOKED ACACIA LAMINATE MERINO) . Front to have openable Shutter having 5mm clear float glass in duco painted hollock wood frame with brass hinges , all fixing ,hardware including powder coated aluminium handle , multipurpose lock and 18 nos.brass key hooks . All external internal surfaces to be laminated. | Nos. | 1 | | | | | | 1 + 1 |
| 50 | First Aid Box - Providing and fixing First Aid Box of approximate size 16 X 18 x 6 all sides and internal shelves made out of 19mm commercial board with 6mm back ply and finish in LAM-01 (1mm THK. 14554 RH HOOKED ACACIA LAMINATE MERINO) . Front to have openable shutter having 5mm clear float glass in Duco painted hollock wood frame with brass hinges , all fixing hardware including powder coated aluminium handle multipurpose lock . All external internal surfaces to be laminated. | Nos. | 1 | | | | | | 1 |
| 51 | Map Board Providing fixing of Map board on 12mm thick (greenlam) plywood covered with 3mm thick transparent acrylic sheet with wooden moulding or as required on border frame.(3 -0 x3 -0) | Sq.ft | 10 | 1.13 | | 0.6 | 1 | | 7.298 |
| 2 Electrical Work for AHM Dominos Food court | | | | | | | | | |
| 52 | VTPN DB TPN DB 125A Manual Changeover Switch - 125A 4 Pole Change Over Switch with 125A 4 Pole Isolator input to Main LT Panel in MS enclosure With all necessary connections Main LT Panel - To be read in conjunction with the SLD - 14 16 SWG CRCA SHEET STEEL. BASE FRAME SHALL BE MIN. 3.0mm THICK Incomer 100A TP+NL, TM based MCB of 25kA with O L, S C E F Protection - 01 No Outgoing With contactors as indicated in the SLD 63A,TP MCB- 5 Nos 32A,TP MCB- 2 Nos 25A,TPN MCB-1 Nos 16A,TP MCB- 4 Nos 10A SP MCB - 14 Nos 16A SP MCB - 6 Nos 20A SP MCB - 6 Nos 32A TP MCB - 2 Nos 63A FP MCB - 1 Nos. 40A DP MCB - 1 Nos. 32A DP MCB - 9 Nos 25A SP MCB - 12 Nos 32A SP MCB - 2 Nos Capacitor Bank 3 x 5kVAr + 1 x 3kVAr + 1 x 2kVAr +1 x 1kVAr with all required MCBs, Contactor and accessories With all necessary connections | Each | 1 | | | | | | 1 |
| 53 | TPN DB SPN DB 8 Way SPN Double door type DB for Power comprising of following - Incomer 25A DP MCB - 01 No Outgoing 16A SP MCB - 04 Nos 10A SP MCB - 02 Nos With all necessary connections | Each | 2 | | | | | | 2 |
| 54 | Isolators ELCB RCBO SWITCH SOCKETS | Each | 2 | | | | | | 2 |
| 55 | Supply , installation, testing comissioning of DP isolator of 25 A | Each | 2 | | | | | | 2 |
| 56 | Supply , installation, testing comissioning of DP MCB of 25 A | Each | 1 | | | | | | 1 |
| 57 | Supply , installation, testing comissioning of FP ELCB of 40 A, 100mA | | | | | | | | |
| 58 | ISOLATOR - (BEFORE SERVO STABILIZER) | | | | | | | | 1 |
| 59 | 100A FP, 25kA Thermal magnetic based MCCB with LSIG Protection with Box (As per the instruction of the Engineer Incharge) | Each | 1 | | | | | | 1 |
| 60 | Supplying and erecting modular type switch socket 6 16 A ISI mark approved make duly erected with modular box ,cover plate, all wiring connections complete. (Single phase) | Each | 23 | | | | | | 23 |
| 61 | Supplying and erecting modular type switch socket 6 A ISI mark approved make duly erected with modular box , cover plate all wiring connections complete. (Single phase) | Each | 47 | | | | | | 47 |
| 62 | Providing and fixing TPN DP enclosure box (Wheather Proof) for outdoor purposes | Each | 2 | | | | | | 2 |
| 63 | Providing and Fixing 25 amp single phase Industrial socket | Each | 3 | | | | | | 5 |
| 64 | Providing and Fixing 25 amp three phase Industrial socket | Each | 4 | | | | | | 4 |
| 67 | Primary (First) light point controlled by a 6A switch. | Nos | 4 | | | | | | 13 |
| 68 | Primary (First) light point controlled by a MCB in the DB. | Nos | 19 | | | | | | 13 |


6/8/2024

| | | | | | | | | |
|-----|--|--------|-----|---|--|--|---|-----|
| 69 | Secondary (Loop) light point looped to first point and so on.(upto 6 mtr) wire length | Nos | 150 | | | | | 8 |
| 70 | Supply, Installation, Testing Commissioning of mains with 2 X 2.5 sq.mm and earth wire 2.5 sqmm FRLS PVC copper wire ,in rigid MMS PVC conduit min.20 mm dia,including all required accessories,etc as per specification. | RMT | 100 | | | | | 220 |
| 71 | Supplying erecting mains with 2x4 sq.mm and earth wire 2.5 sqmm FRLS PVC copper wire laid with conduit trunking inside pole Bus bars or any other places. | RMT | 200 | | | | | 290 |
| 73 | Primary (First) light point controlled by a 6A switch. | Nos. | 19 | | | | | 4 |
| 74 | Primary (First) light point controlled by a MCB in the DB. | Nos. | 18 | | | | | 13 |
| 75 | Secondary (Loop) light point looped to first point and so on.(upto 6 mtr) wire length | Nos. | 16 | | | | | 9 |
| 81 | Supply and Laying of Wiring for light power plug with 4X4 sq. mm FRLS PVC insulated copper conductor single core wire in surface recessed medium class MMS PVC conduit alongwith 2 Nos. 4 sq. mm FRLS PVC insulated copper conductor single core cable for loop earthing as required. | Rmtr | 200 | | | | | 200 |
| 87 | Supplying erecting PVC flexible Conduit 50 mm dia.conforming to I.S. and approved make with required number of couplings, bushes, check nuts etc. | Rmtr | 10 | | | | | 46 |
| 89 | 4Cx25 Sq.mm AL Arm. XLPE | Rmtr | 30 | | | | | 30 |
| 91 | 4Cx4 Sq.mm Cu. Arm. XLPE | Rmtr | 75 | | | | | 50 |
| 92 | 4Cx4 Sq.mm Cu.Unarm. XLPE | Rmtr | 15 | | | | | 14 |
| 94 | 3Cx6 Sq.mm Cu. Unarm. XLPE | Rmtr | 30 | | | | | 25 |
| 100 | Supply Laying of 25mmX3mm GI strips with necessary G. I. Clamps fixed on wall cable conduit with screws in an approved manner. | Mtrs | 100 | | | | | 54 |
| 104 | Providing erecting Hot deeped Galvanised Perforated type Cable tray manufactured from 18 swg (1.6 mm thick) GI sheet of 300 mm width 50 mm height complete with necessary coupler plates hardware in approved manner. Including Paints | Rmtr | 15 | 9 | | | 3 | 27 |
| 110 | Excavation Cheselling under floor for laying cables conduits in wall or floor as per requirement, complete with finishing etc | Sq.Mtr | 20 | | | | | 8 |
| 112 | SITC of Digital instant GEYSER ABOVE SINK 3 ltr (Ao Smith or equivalent)(instant with required accessories) | No. | 2 | | | | | 2 |
| 113 | SITC of Storage Geyser (25 ltr) AO smith or equivalent used above 3 way sink with required accessories | No | 1 | | | | | 1 |
| 3. | Plumbing Work for AHM Dominos Food court. | | | | | | | |
| 115 | Providing fixing on walls ceiling floors, medium grade having embossed ISI Mark CPVC pipes of diameter as mentioned below with fittings i.e.connector, clamps, tees, elbows, reducers, male-female etc. necessary fittings. (Supreme Prince Astral or as approved.) | | | | | | | |
| 117 | 20mm nominal bore for sink+ gyser+ RO+ Basin+papsi machine | RMT | 32 | | | | | 5.2 |
| 119 | Providing fixing of ISI Mark CPVC ball valves of followig dia pipes as mentioned below (Make - supreme prince astral or as approved) | | | | | | | |
| 120 | 20mm nominal bore for sink+ gyser+ RO+ Basin+papsi machine | Nos. | 19 | | | | | 12 |
| 121 | 25mm nominal bore for main water supply | Nos. | 1 | | | | | 1 |
| 123 | Providing, Fixing, testing and commissioning of ISI marked Gun Metal Screwed pattern full way Gate valve with wheel tested to non shock cold working pressure upto 10 kg sq cm(Stop Valve) conforming to IS 778 class 1 including jointing, supporting etc complete and as directed.(Danfoss Jayhiwa Zoloto or equivalent) | | | | | | | |
| 124 | 20mm class 1.0 | Nos | 1 | | | | | 1 |
| 125 | 25mm class 1.0 | Nos | 1 | | | | | 1 |
| 126 | Providing Fixing 15 mm C.P brass angle valve with C.P copper connecting pipe 375 mm long and nuts washer and C.P brass flange complete ,including cutting and making good the walls where required | Nos | 12 | | | | | 12 |
| 128 | Providing and fixing UPVC SOIL VENT WASTE SWR pipe of required diameter conforming to I.S.-13592, and I.S.-4985 to withstand continous internal hydraulic pressure of 4 kg cm2 including necessary fixtures and fittings, such as bends, tees,Clean out plugs (for the downtakes near bends). single junctions, double junctions and joining with rubber rings and lubricants, on wall by means of clips or in ground including necessary excavation, laying refilling, trench testing etc. complete. (Prior approval of sample and brand by Ex.Engineer is necessary before use.) (Supreme Prince Astral or as approved.) | | | | | | | |
| 129 | 40 mm dia | m | 7 | | | | | |
| 130 | 50 mm dia. | m | 15 | | | | | 13 |

| | | | | | | | | |
|-----|---|--------|-----|------|------|--|---|-------|
| 133 | Providing and fixing of PVC water vertical type storage tanks of the approved quality, including making solid work complete in all respects with gate valve, float valve and necessary accessories (Sintex or equivalent make of Capacity - 200-250 ltrs) | Nos | 1 | | | | | 1 |
| 137 | Sink Mixer For 3 way Sink - Providing and fixing C.P brass wall mounted sink mixer with swinging spout including cutting and making good the walls where required. (3 way Sink) | Each | 1 | | | | | 3 |
| 138 | 40 mm CPVC Dia Pipe for 3 way sink for all inclusive fittings | Each | 1 | | | | | 1 |
| 140 | Waste Coupling for 3Way sink and Makeline sink | No. | 3 | | | | | 3 |
| 141 | Conceal coak for makeline sink (Make- Hindware F310003ACP OR equivalent) Regular Body Suitable for 15mm Pipe Line with Spindle Extension Plastic Protection Cap (without Exposed Parts) OR equivalent | NO. | 6 | | | | | 6 |
| 6 | Music System for AHM Dominos Food court | | | | | | | |
| 166 | Providing and drawing cable for computer system in existing PVC conduit. | Rmtr | 250 | | | | | 250 |
| 167 | Cat-6 Cable for Switch to Camera including conduit. | Rmtr | 250 | | | | | 250 |
| 168 | IO Plate including necessary jack and connections | Nos | 1 | | | | | 1 |
| 172 | 100 x 100 x 40mm deep with cover plate for makeline Slap Table Biometric | Each | 10 | | | | | 10 |
| 173 | 300 x 300 x 100 mm deep boxes with cover plate for Electrical Panel | Each | 3 | | | | | 3 |
| 7 | Miscellaneous Work for AHM Dominos Food court | | | | | | | |
| 178 | Safe Furniture Staff locker IT Rack | Each | 2 | | | | | 2 |
| 179 | Money box fixing | Each | 1 | | | | | 1 |
| 180 | Suspension hanging of Exhaust hood from ceiling | Each | 1 | | | | | 1 |
| 181 | Pesto flash | Each | 3 | | | | | |
| 182 | Computer rack | Each | 3 | | | | | 1 |
| 183 | Strip curtain for oven hood | Job | 1 | | | | | 1 |
| 184 | Strip curtain for cold room | Job | 1 | | | | | |
| 185 | Makeline SS sink with fastener | Each | 1 | | | | | 1 |
| 186 | Loading Unloading of truck (Domino s material equipment) | Nos | 2 | | | | | 2 |
| 187 | Loading Unloading disposable of debris (per truck) | Nos | 2 | | | | | 5 |
| 188 | Loading Unloading of Servo | Nos | 1 | | | | | 1 |
| 189 | Water dispenser connection with fittings | Each | 1 | | | | | |
| 190 | P F Door Stopper for Makeline Slap Table | Each | 6 | | | | | |
| 191 | Fixing Wall Shelf above Slap Table Sink | Each | 2 | | | | | 1 |
| 192 | Fixing of Tissue Paper Holder Helmet Stand | Each | 4 | | | | | 4 |
| 193 | L.T Panel commisioning as per site requirement | Each | 1 | | | | | 1 |
| 194 | Servo connections as per site requirement | Each | 1 | | | | | 2 |
| 195 | Fixing of Light Fixtures Provided by JFL (Hood lights are in hood vendor scope) | Each | 59 | | | | | 13 |
| 196 | Supplying and erecting double pole metal clad switch with fuse and neutral link 240V, 25A on iron GI frame switch socket with ISI mark approved make duly erected with modular box , cover plate all wiring connections complete. (Single phase) | Each | 11 | | | | | 5 |
| 197 | OGT Installation with all required plumbing fittings (CPVC) pipe of 32mm dia under three sink unit | Each | 1 | | | | | 3 |
| 8 | HVAC High side Work for AHM Dominos Food court | no | 1 | | | | | |
| 202 | INSULATED DRAIN PIPING - SITC of PVC drain piping with 9mm thick tubular insulation complete with PVC, fitting, accessories etc. | | | | | | | |
| 203 | 25mm dia | Rmt. | 20 | | | | | 13 |
| 204 | 32mm dia | Rmt. | 10 | | | | | 18 |
| 205 | Supply, Installation, Testing Commissioning of Chilled water Hi-wall Cassette units complete with cooling coil, centrifugal blower, drive set motor, cordless remote control etc. | | | | | | | |
| 206 | 2.0TR CHW Hi-wall | Nos. | 3 | | | | | 4 |
| 207 | 1.5TR CHW Hi-wall | Nos. | 2 | | | | | |
| 209 | Chilled water piping MS °C class with 25mm thick Nitrile Rubbe insulation. | | | | | | | |
| 212 | 25 mm dia. | Rmt | 40 | | | | | 196 |
| 213 | Butterfly Valve (with insulation). 40 mm dia | Nos. | 4 | | | | | 4 |
| 9 | HVAC Low side Work for AHM Dominos Food court | | | | | | | |
| 218 | DUCTING (MAKE ZECO TATA JINDAL SAIL ROLASTAR NUTECH) | | | | | | | |
| 220 | 22 gauge galvanized sheet - For Exhaust fresh Air Duct | Sq.mtr | 15 | | | | | |
| 221 | 24 gauge galvanized sheet - For Exhaust fresh Air Duct | Sq.mtr | 30 | | | | | 8.550 |
| | Branch Duct | | | 1.2 | 1.3 | | 3 | 4.680 |
| | | | | 1.6 | 0.3 | | 3 | 1.440 |
| | Dropper | | | 0.45 | 0.45 | | 6 | 1.215 |
| | | | | 0.45 | 0.45 | | 6 | 1.215 |

[Handwritten Signature]
6/8/2024

| | | | | | | | | | |
|-----|---|--------|----|------|------|--|--|---|-------|
| 223 | THERMAL INSULATION - Supply Installation of closed cell structure Elastomeric foam based on synthetic nitrile rubber. The insulation material shall have fire performance of Class O acc. to building regulations. Fire propagation shall be tested acc. to BS476 Part 6 1989. It shall be FM approved UL94 tested. 09 mm thick for External Insulation of Exhaust duct | Sq.mtr | 10 | | | | | | 8.550 |
| | Branch Duct | | | 1.2 | 1.3 | | | 3 | 4.680 |
| | | | | 1.6 | 0.3 | | | 3 | 1.440 |
| | Dropper | | | 0.45 | 0.45 | | | 6 | 1.215 |
| | | | | 0.45 | 0.45 | | | 6 | 1.215 |
| 225 | VCD - Supply, installation, testing and commissioning of 150mm wide GSS Volume Control Dampers with 18G GI casing 20G GI Blade, complete with chrome plated Spindle lubricating bush and quadrant to suit Manual operation. | Sqft | 3 | | | | | | 3 |

[Handwritten Signature]
6/8/2024