



furniture - AJ

BILL OF QUANTITY



SECTION 03 - JOINERY, PLANTER BOX WITH PLANTS & LOOSE FURNITURES

NO.	Pictures	ITEM DESCRIPTION	UNIT	QTY	L	B	H	Nos	QTY	REMARK	
<b>SECTION 03 - JOINERY, PLANTER BOX WITH PLANTS &amp; LOOSE FURNITURES</b>											
	NOTE	The Contractor is referred to the Specifications and Drawings for all details related to this Section of the works and he is to include for complying with all the requirement contained therein, whether or not they are specifically mentioned within the items description.									
A		Furniture specs, details & samples to be submitted to Client for review and approvals.									
B		All shop drawings of Joinery counters to be co-ordinated and approved with the kitchen equipment team.									
C		Ensure all Table and seating components are of the commercial quality or specification. Metal in table base may need to be treated for opportunities of oxidation where rust may occur for example, the material of the base need to be specified in drawings. All tables and seating are to be anti-rust, anti-fade and washable.									
1.00		<b>CHAIRS &amp; BANQUETTE SEATING</b>									
1.01		<b>Customer Dining Chair:</b> Supply of Chair made up of Fabric and foam with golden powder coated Metal base. Dimensions, color & design as per the drawings and renders. Note: Samples to be submitted by contractor	PCS	31					27	27	
									<b>Total</b>	0	27
									<b>Previous Bill</b>	-3	13.5
									<b>Present Bill</b>		13.5
1.02		<b>Banquet Seating:</b> Supply and installation of Seating made up of Fabric and foam with Wooden base in the polish finish as per the drawings & renders. Size: L 6500 mm. Note: Samples to be submitted by contractor.	PCS	1					1	1	
									<b>Total</b>	0	1
									<b>Previous Bill</b>	-3	0.5
									<b>Present Bill</b>		0.5
2.00		<b>TABLE</b>									
2.01		<b>Customer Dining Table:</b> Supply and installation of Table made up of Marble textured Corian material top with Metal base in the powder coated finish. Golden strip on the sides of tables as per the drawings and renders. Note: Samples to be submitted by contractor	PCS	19					17	17	
									<b>Total</b>	0	17
									<b>Previous Bill</b>	-3	8.5
									<b>Present Bill</b>		8.5
3.00		<b>JOINERY</b>									
3.01		Supply & installation of FOH counter made up of 18mm thick MR-MDF structured with Marble textured Corian material finish and front fascia cladding with 6mm-thk Charcoal panel & Matt finish Oak wood veneer. LED Cove lighting, PU paint finish inner side portions, glass display with shelves to be made in the counter, soft closing drawers, storage & handleless cabinets, fillers, panels, skirting and all necessary support, fittings, accessories and profiles as per approved drawings and renders. Space/provisions to be provided to accommodate the equipment inside the counter as showing in the drawings & renders. Note: Actual countertop material sample shall be submitted by contractor and required provision for electrical socket as per power layout. Contractor should refer to the counter details for complete detailing, dimensions & materials etc.	Nos	1					1.00	1.00	
									<b>Total</b>	0	1
									<b>Previous Bill</b>	Not Claim - 3	1
									<b>Present Bill</b>		0
3.02		Supply & installation of Service counter with 18mm thick MR-MDF with Marble textured Corian material finish, Matt finish Oak wood veneer adjustable shelves, drawers, doors, handleless cabinets, fillers, panels, skirting and all necessary support, fittings, accessories and profiles as per drawings and renders. Note: Actual countertop material sample shall be submitted by contractor, and required provision for electrical socket as per power layout. Contractor should refer to the counter details for dimensions, drawer & shelves location, and Materials etc.	Nos	1				1.00	1.00	1.00	
									<b>Total</b>	0	1.00
									<b>Previous Bill</b>	Not Claim - 3	1
									<b>Present Bill</b>		1
4.00		<b>PLANTER BOXES &amp; ARTIFICIAL PLANTS</b>									

Claim in this RA-4




Claim in this RA-4

Divesh Tsipathi  
30/05/24

BILL OF QUANTITY



SECTION 03 - JOINERY, PLANTER BOX WITH PLANTS & LOOSE FURNITURES

NO.	Pictures	ITEM DESCRIPTION	UNIT	QTY	L	B	H	Nos	QTY	REMARK	
4.01		Supply & installation of <b>planter box with plants</b> with the paint finish, wooden moulding & Corian cladding at front entrance areas as per drawings and renders. Size: 600 x 250 mm Note: Samples shall be submitted by contractor.	Nos	3				3.00	3.00		
									<b>Total</b>	<b>0</b>	<b>3.00</b>
									Previous Bill	-3	1.50
									Present Bill		1.50
4.02		Supply & installation of round shape <b>planter box with plants</b> with the paint/powder coated finishes as per drawings and renders. Size of planter box dia: 300mm Note: Samples shall be submitted by contractor.	Nos	4							
									<b>Total</b>	<b>0</b>	<b>-</b>
									Previous Bill		0
									Present Bill		-
4.04		Supply and installation of <b>big plant to be inserted in the FOH counter</b> and planter box (decorative type) on the counter top as per the drawings and renders. To be coordinate with FOH counter drawings. Note: Samples shall be submitted by contractor.	Nos	1				1.00	1.00		
									<b>Total</b>	<b>0</b>	<b>1.00</b>
									Previous Bill	-3	1
									Present Bill		-

*Handwritten note: (Copy to site)*

*Handwritten note: (Copy to site)*

*Handwritten note: (Copy to site)*