

NOURISH

DETAILED BOQ OF PROPOSED HEALTHY EATS						
All components of carpentry (Plywood / WPC boards / Gypsum boards) to be of 1hr Fire rating						
S/No	Item	Description	PO Qty	Unit	ACTUAL QTY	
CIVIL WORKS						
A M.S. FRAMING						
1	Inspection Chamber 600x600x350 (external dimensions)	Providing inspection chamber with 100mm thk Sports wall Plysteref with cement mortar & waterproofing base of with necessary P.C.C. bedding to required slope	2	Nos	22	
2	Inspection Chamber cover (Perforated S.S) 600x600mm	Providing and fixing of S.S perforated inspection chamber cover with necessary fittings	2	Nos	2	
CARPENTRY WORKS						
C PARTITIONS/ BOXING						
1	SINGLE SIDE PARTITION	P/F Full HT Single Side Partition in front of existing airport walls with Framework of MS Box section 40x40mm 18 gauge of a spacing of 600 mm c/c in both direction to achieve rigidity in the frame fixed to the floor and soffit of slab/beam with MS cleats bolted as required with rust-free treatment & enamel paint of colour as specified ready to receive 12mm thk Bison board as base (upto 75 mm above ROFC as per site). Rate to include making provision for electrical wiring necessary hardware wastage etc. at all levels etc. complete. Measurement as per elevation	43.60	Sq.Mt	37	
3	Overhead Storage	Providing and fixing of Overhead storage with - 18mm + WP Ply carcass - 18mm + WP Ply shutters - Inside finished with laminate (as per finishes schedule) - edges finished with plastic edge beading To take finished as per design & details	2.46	Sq.Mt	2.46	
4	WPC fret cut panel over Front facade	Providing and fixing of 25mm THK WPC fret cut panel over front counter facade as per design and details to take finish coat as per finish schedule	3.24	Sq.Mt	3	
D DOORS / FIXED GLASS						
1	Door- D1 (900W x 2100 H)	Providing & fixing of Flush core door with - 50x100 Wood Frame - 35mm thk flush core shutter edge to be sealed with teak wood lipping - S.S handles with Lock - All to be painted to approved specs - with necessary fittings & ironmongery all as per design to receive finishes as per schedule	1	Nos	1	
E STORAGE UNITS/ SHELVES						
1	Front counter 3.73L x 0.75D x 0.90 H	Providing and fabrication of Front Counter unit with - 18mm thk HDHMR carcass as per design - 18mm thk HDHMR Shutters and shelves - Inside finished with laminate (as per finishes schedule) - Outside finished with Teakwood - Edges to be finished with 2mm plastic edge binding - Cabinet counter-top prepped to receive Solid surface as per details and design.	1	Nos	1	
FALSE CEILING						
F FLOORING & WALL CLADDING						
1	Gypsum ceiling	Providing & fixing of false ceiling with fire rated Gypsum board incl of all cuts & grooves required for services & lights Hvac etc not to be paid separate to receive finishes as per specifications		Sq.Mt		
Note: Engineered Stone cost to be priced separately and has been included in the finishes schedule						
FINISHES						
G FLOORING & WALL CLADDING						
1	Servery & BOH flooring	Providing & Laying of 600x600 mm Vitrified tiles flooring (Base price - Rs 60/SqM) with Cement mortar as per finishes schedule	18.50	Sq.Mt	18.50	
2	Servery & BOH flooring Skirting	Providing & Laying of 100 high skirting with some 600x600 mm Vitrified tiles used for flooring with cement mortar as per finishes schedule	27.80	R.Mt		
3	Front counter skirting 12mm thk WPC	Providing & Laying of 100mm with 12mm thk WPC board skirting to take finishes as per schedule	3.74	R.Mt	4	
4	Engineered Stone flooring	Providing & Laying of Engineered Stone (600 x 300mm - Kajaria Oxford Blanc) bedding with cement mortar as per specifications (Johwaching) work as per specifications 55% discount	44.50	Sq.Mt	54	



S. Anisley
12/7/2024

5	Green Ceramic tile cladding (Over Servery rear wall)	Providing & Fixing of Green Ceramic tile (100 x 100mm Base price rs.100/sft)cladding with cement mortar over Servery rear wall as per design details & finishes specified	2.05	Sq.Mt		3.00	✓
6	15/18 mm THK. engineered stone on rear countertop	Providing and installing 15/18mm thick engineered stone counter-top fixed to Ply carcass/ base as per design & detail	1.89	Sq.Mt		1.89	✓
7	Veneer Cladding finished with Stainer + polish (Impulse unit, Bulkhead & Overhead storage & Side walls)	Providing and installing Pinewood Veneer over surfaces, finished with necessary coats of Polish as per design & detail	2.34	Sq.Mt			
8	Wallpaper for side wall (Slender branched leaves)	Providing and installing Custom made wallpaper as per design & detail		Sq.Mt			
9	MOH WALL	P/fixing glazed ceramic (Kajaria) Veda Bianca Decor (450x450mm) Wall tiles, in MOH back bison board partition in per approved pattern, setting the tiles in appropriate adhesive as per manufacturer's specifications, joints filled and finished neat with epoxy grout as/spec	7.00	Sq.Mt		10	✓
10	MOH WALL	Tropical Wallpaper fixed on shera board paneling	7.00	Sq.Mt		7	✓
H	PAINTING						
1	Paint Finish (A) (Locker rooms + Gyp Ceiling)	Primer + Emulsion Paint over Training room walls & Area above tiles in BOH & Dishwash area & Gypsum ceiling		Sq.Mt			
IMP NOTE The description of works provided above along with the drawings are meant only to describe the intent for the design. The vendor/ contractor is expected to develop his/her details/shop drawings as required to fulfil the design intent whilst ensuring functional compliance and structural stability. These details are to be reviewed with the architect/ project manager prior to commencement of work at site. If there are any discrepancies between the drawing and the BOQ provided, please consult/ clarify with the designer.							
No wastage % considered for Interior works							



[Handwritten Signature]
12/7/24