

PME MB

MS pipe sleeve of suitable higher size shall be provided wherever the pipes are crossing the walls/floors and sealing the sleeves with glass wool in between & fire sealant compound at either end all as per Project Manager's requirements including cutting holes and chases in brick, R.C.C work and making good the same to original conditions complete in all respects. All hangers, clamps, brackets etc. shall be of galvanized iron unless specified otherwise and the supply of the same shall also be included in rates under this head. Welding of any kind on the galvanized support / hanger shall not be permitted.

For Sprinkler system - MS 'C' Heavy class pipe

RM	75	1104.46	82,834.50	67	73998.82
RM	15	1344.56	20,168.40	11	14790.16
RM	10	1776.74	17,767.40		
RM	10	2160.9	21,609.00	36	77792.40
RM	10	2737.14	27,371.40		
RM	10	3121.3	31,213.00		
RM	10	3601.5	36,015.00		

Supply, installation, testing and commissioning of brass quartzoid sprinklers (UL approved) of 15 mm dia size, suitable for sustaining the pressure on the seat & water hammer effect. The type & temperature rating shall be as follows :

1) All sprinkler shall be chrome finish / powder coated.
 2) Contractor shall ensure provision of sprinkler guard at no additional cost, as required by the Client.

Nos.	28	960.4	26,891.20	28	26891.20
Nos.	28	960.4	26,891.20	28	26891.20

Handwritten notes:
 27 28
 27 28
 28 28
 28 28

providing and fixing fully charged **ABC powder type** (Mono-ammonium Phosphate - MAP 90) portable fire extinguishers conforming to IS:15683, fixed to wall with brackets complete with initial charge. (Note: The cost for stand of fire extinguisher shall be included in this rate)

Capacity 6 Kg.

providing and fixing **CO2 type** cylindrical shape fire extinguisher with hangers, hose, brackets, screws to required size etc. complete per IS:15683:2006 - wall mounted type.

No.	2	7683.2	15,366.40	2	15366.40
-----	---	--------	-----------	---	----------

Capacity 4.5 Kg.	No.	2	9604	19,208.00	2	19208.00
Providing & fixing of butterfly valve (PN 16) with flanges, nut bolts, gaskets and necessary pad locking arrangement complete required.						
80 mm dia	Nos.	1	12005	12,005.00	1	12005.00
Total				3,37,341		266943.18
NON TENDERED ITEMS						
DRAINAGE						
Providing and fixing of clean out chambers with 50 mm water seal, setting in 1:2:4 mix cement concrete block or clamping to the wall or suspending with the ceiling including cutting and making good the walls and floors wherever required, With Heavy class SS grating with Cockroach proof SS strainer of approved design including setting in floor with cement motor to match with floor finish as per architect requirement suitable for waster F.D. & F.T.						
1'x1' SIZE	Nos.	0			2	14000.00
Providing & fixing of PRESSURE GUAGE in FF line as required by EIC	Nos.	0			2	13000.00
Total				5,71,678		27000.00

Handwritten signature and date: 29/12/24

Handwritten signature and date: 29/12/24

Kitchen to basement connection from runway (Airbay side)	5.00	6.00	30.00
Sub Total			30.00
75 mm dia kitchen area	1.00	6.00	6.00
Sub Total			6.00
Providing and fixing of UPVC Floor Traps formed out of bore 'P' trap with 50 mm water seal, setting in 1:2:4 mix cement concrete block or clamping to the wall or suspending with the ceiling including cutting and making good the walls and floors wherever required, With Heavy class SS grating with Cockroach proof SS strainer of approved design including setting in floor with cement mortar to match with floor finish as per architect requirement suitable for waster F.D. & F.T.			
110 mm inlet and 110 mm outlet.	4.00		4.00
Sub Total			4.00
Providing and fixing clean out/floor clean out plug consist of CI bend & GI socket heavy class with cap & key for opening male threaded cap etc. including lead caulked to CI pipes complete in all respects as per drawing/ sample approved by Engineer -in -Charge FCO (floor clean out plug shall be flushed with floor finish).: 100 mm dia. and Matching with Item no.31 or as per Architecture approvals.	2.00		2.00
Sub Total			2.00

Handwritten signature and date: 29/12/24

Handwritten signature and date: 29/12/24