

SL NO	DESCRIPTION OF WORK (PLUMBING)	UNIT	NO	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
1.01	CPVC Pipes 20mm Dia	R.M	1	2500			2.5 ✓	Wash Basin Drop (HIS)
			1	2600			2.6 ✓	Health Faucet Drop (HIS)
			1	1900			1.9 ✓	Flush Tank Drop (HIS)
			1	2500			2.5 ✓	Wash Basin Drop (Lobby)
			1	2500			2.5 ✓	Wash Basin Drop (Her)
			1	2500			2.5 ✓	Health Faucet Drop (HER)
			1	1900			1.9 ✓	Flush Tank Drop (HER)
			2	2500			5 ✓	Kitchen sink toilet wall (1 hw/1cw)
			2	1500			3 ✓	Kitchen gyser
			2	2500			5 ✓	dish washer(1 cw/1 hw)
			2	2300			4.6 ✓	sink near exhaust corner(1cw/1hw)
			2	2500			5 ✓	Coffee m/c buffet-2
			1	2500			2.5 ✓	Water dispenser buffet-2
			1	2900			2.9 ✓	ice cube m/c bar drop
			1	1400			1.4 ✓	ice cube m/c bar floor run
			1	450			0.45 ✓	ice cube m/c bar to 450 up from floor run
			2	2500			5 ✓	bar sink drop (cw/hw)
			1	900			0.9 ✓	gyser to hand wash over ceiling
			1	8400			8.4 ✓	gyser to sink over ceiling
			1	1800			1.8 ✓	gyser to sink over ceiling
							62.35	
1.02	CPVC Pipes 25mm Dia (Main Header)	R.M	1	2200			2.2 ✓	Main airport tap-off to valve
			1	2450			2.45 ✓	Valve to Ceiling
			1	9000			9 ✓	kitchen ceiling run to toilet
			1	5000			5 ✓	over toilet ceiling run
			1	800			0.8 ✓	bend toilet
			1	6700			6.7 ✓	kitchen ceiling run to bond for bar
			1	4600			4.6 ✓	Bond to bar end
			1	2000			2 ✓	
			1	2200			2.2 ✓	
							34.95	

Handwritten signature and initials

2	UPVC WASTE PIPE																				
2.02	100mm dia	R.M	R.M	1	5850						6	✓	ch to ch kitchen								
				1	3900						3.2	✓	soil line main tap off to chamber								
				1	900						1.6	✓	kitchen run of soil line								
				1	400						4.3	✓	soil line run in toilet								
				1	800						15.1	✓									
				1	1600																
				1	2300																
				2	4500																
				2	600																
				1	2900																
2.03	75mm dia	R.M	R.M	1	5850					5.85	✓	bond room chamber to chamber near wash basin									
				1	3900					3.9	✓	bar sink to bond chamber									
				1	900					0.9	✓	bar ice cube to main line									
				1	400					0.4	✓	wash basin to nearest chamber									
				1	800					0.8	✓	main tap off to chamber									
				1	1600					1.6	✓	dish washer to nearest chamber									
				1	2300					2.3	✓	sink to chamber									
				2	4500					9	✓	Basin & floor trap (HIS) pipe run upto toilet end joint									
				2	600					1.2	✓	Basin & floor trap (HER) pipe run upto main line									
				1	2900					2.9	✓	waste line of toilet run in kitchen to chamber									
										28.85	✓										
2.04	50mm dia	R.M	R.M	1	600					0.6	✓										
				1	3450					3.45	✓										
				1	2000					2	✓										
										6.05	✓										
3.01	INSPECTION CHAMBER	Nos	Nos	4																	
4.01	FLOOR TRAP	Nos	Nos	9																	
6.04	Water Meter	Nos	Nos	1																	
6.06	Geyser	Nos	Nos	1																	
6.08	Water supply connection	Nos	Nos	1																	
6.09	Drainage connection	Nos	Nos	2																	

1 Soil line(airport existing toilet) & 1 Shaft

Signature

Wash Basin K-90011T-0	Nos	2	✓						
W.C. K-16817IN-SS-0 (With Concelled System)	Nos	2	✓						
Health Faucet	Nos	2	✓						
Wash Basin Counter Tap K-72298IN-4ND-CP	Nos	2	✓						
Coat Hook Providing & fixing Coat hook as per approved sample	Nos	2	✓						
Soap Dispenser Providing & fixing Soap dispenser as per Approved sample	Nos	2	✓						
Hand Drier Providing & fixing Hand Drier of Approved Sample	Nos	2	✓						
Toilet paper Holder	Nos	2	✓						

Handwritten signature