

MB Sheet Extra Item

PROJECT: IRISH HOUSE, LUCKNOW AIRPORT - TERMINAL-T3

RA-3rd

SR. NO.	ITEM DESCRIPTION	Unit	No.	Length	Width	Height	Total	Remarks
	Extra Item							
20.1	P&F of Flat false ceiling in 12mm thick India Gypsum or equivalent Gypboard, with GI perimeter channels of size 0.55 mm.thick (having one flange of 20 mm.& another flange of 30 mm. and a web of 270 mm.), GI intermediate channels of size 45 mm (0.9mm thick to flanges of 15 mm each), GI cleat and steel expansion fasteners, ceiling section of 0.55 thickness having with the help of connecting clip, 12.5mm tapered edge Gypboard (confirming to IS 2095-1996:part-1), 25mm drywall screws etc necessary hardware fittings as required, after fixing the Gypboard, the joints to be filled with jointing compound, joint paper, tape and two coats of drywall tape suitable for Gypboard (as per recommended practices of BPB India Gypsum) to gain smooth surface of the ceiling, including all necessary provision making & cutting for light fixtures, AC grills, diffusers, speakers, etc.. Complete in proper line & level as per architectural detail drawing & Site Engineer's instruction. (All GI perimeter , channels - should be Gypsteel India							
	Flat area	Sqm	1	18.30	9.2		168.36	85%
	Total Qty In Sqm	Sqm					143.11	
	Total Qty In Sft	Sft				10.764	1540.39	
	Previous Qty	Sft						
	This Bill Qty.	Sft					1540.39	
1	Providing & fixing paneling made of 50x50mm MS framework @ 600mm c/c bothways fixed to the floor and soffit of slab/beam with MS cleats bolted as required, followed with 12mm thk. Bison board as base to receive tile cladding and different finishes over it as per design & details given in drawing/Architect instruction. Rate is inclusive of all necessary hardware & fixtures.							
	Irish House	Sqm	1	18.70		0.96	17.95	
	Vertical column	Sqm	2	0.43		2.77	2.38	
	Total Qty in Sqm	Sqm					20.33	
	Total Qty in Sft	Sft				10.764	218.88	
	Previous Qty	Sft					218.88	
	This Bill Qty.	Sft					0.00	
2	Providing and laying cast in situ RCC In Vertical Jamb and Horizontal Bands Grade equivalent to design mix M-25 including curing complete to achieve smooth finish, size 150mm/250mm having required length as per site requirement.(Ultratech) .Steel, shuttering and deshuttering will be include item							
	Wall -2 Vertical Jamb (150x250mm)	Rmt.	3	3.71			11.13	
	Wall -2 Horizontal (150x250mm)	Rmt.	1	10.02			10.02	
	Wall -3 Vertical Jamb (150x250mm)	Rmt.	3	3.71			11.13	
	Wall -3 Horizontal (150x250mm)	Rmt.	1	7.82			7.82	
	Door Lintel (150x250mm)	Rmt.	1	1.70			1.70	
	Jeep wall jamb	Rmt.	2	2.40			4.80	
	Jeep wall Horizontal Band	Rmt.	2	1.75			3.50	
	Total Qty in Sqm	Rmt.					50.10	
	Total Qty in Sft	Rft				3.284	164.53	
	Previous qty	Rft					0.00	
	This bill qty	Rft					164.53	
3	Exiting Ply Panelling Dismental with ms frame							
	Irish House	Sqm	1	4.34		3.75	16.28	
		Sqm	1	4.40		3.75	16.50	

Divash Tsilpathi
16/02/2024

SR. NO.	ITEM DESCRIPTION	Unit	No.	Length	Width	Height	Total	Remarks
		Sqm					32.78	
	Total Qty in Sqm	Sft				10.764	352.79	
	Total Qty in Sft						0.00	
	Previous qty						352.79	
	This Bill qty							
4	Providing ,Laying & fixing of Bricks Tile Dado/Cladding of specified size as per drawings, shade and pattern to true level, alignment on wall laid over Bison board panelling and fixed with <u>kerakoll chemical OR LATICRETE'S</u> adhesive (as per manufacturer's specification) or equivalent, inclusive of cleaning of site , curing of surface , wetting of tiles, cutting of edges, cutting holes for CP Fittings & Electrical points , fixing true to proper line , level, and slope as per approved design including making groove . The joints to be cleaned filled and flushed with white cement using pigment to match the shade of tiles as required as per instructions and to the complete satisfaction of the Project Manager. Bison board panelling shall be paid in separate item. Base rate of Bricks Tiles 150\ Sft.	Sft						
	Glass fasade above area	Sqm	1	18.70		0.85	15.90	
	Column Panelling	Sqm	2	2.77		0.43	2.38	
	Airport coridor side panelling	Sqm	1	17.50		0.90	15.75	
	Total Qty in Sqm	Sqm					34.03	
	Total Qty in Sft	Sft				10.76	366.00	
	Previous Qty	Sft					0.00	
	This Bill qty	Sft					366.00	
5	Providing and applying fire raidaint paint on ply surface whichever as per desire and as per project -in - charge.(Quantity will be change after measurment,so far taken a close approximate)	Sft						
	Outer section rafter	Sqm	2	9.21	0.8		14.74	
	Center section Rafter	Sqm	2	8.87	0.8		14.19	
	Horizontal rafter	Sqm	5	2.79	0.8		11.16	
	Horizontal rafter side 2	Sqm	5	2.71	0.8		10.84	
	Tapper Horizontal Rafter	Sqm	5	3.08	0.8		12.32	
	Tapper Horizontal Rafter side 2	Sqm	5	2.99	0.8		11.96	
	Inner small rafter	Sqm	5	1.19	0.8		4.74	
	Inner small rafter side 2	Sqm	5	1.16	0.8		4.64	
	Bar counter behind veneer Front side	Sqm	2	3.83		1.15	8.81	
	LHS	Sqm	2	3.16		1.15	7.27	
	RHS	Sqm	2	2.68		1.15	6.16	
	Bar counter top Front side	Rmt	1	4.30	0.45		1.94	
	LHS	Rmt	1	2.90	0.45		1.31	
	RHS	Rmt	1	2.51	0.45		1.13	
	Bar counter Bottam Front side	Rmt	1	4.30	0.35		1.51	
	LHS	Rmt	1	2.90	0.35		1.02	
	RHS	Rmt	1	2.51	0.35		0.88	
	near sofa ms column center	sqm	4	0.20		3.6	2.88	
	bar area side ms column center	sqm	4	0.24		3.6	3.38	
	Coridor side column near sofa front	sqm	4	0.20		3.6	2.88	
	Sides	sqm	4	0.24		3.6	3.38	
	Coridor side column near bar front	sqm	2	0.23		3.6	1.62	
	sides	sqm	4	0.27		3.6	3.89	
	Coridor side column near bar front	sqm	2	0.23		3.6	1.62	
	sides	sqm	4	0.24		3.6	3.46	

Divesh Tarkathi
16/02/2024

MB Sheet Extra Item								
PROJECT: IRISH HOUSE, LUCKNOW AIRPORT - TERMINAL-T3				RA-3rd				
SR. NO.	ITEM DESCRIPTION	Unit	No.	Length	Width	Height	Total	Remarks
	Total Qty in Sqm	Sqm					137.71	
	Total Qty in Sft	Sft				10.76	1482.00	
	Previous qty	Sft					0.00	
	This Bill qty	Sft					1482.00	
6	P/fixing Veneer on exesting plyboard base or as per drawing and project in-charge . (Basic rate of Decorative plywood Veneer) - veneer as per approved sample (The veneer company ,viyo) (Base rate of Veneer Rs. 125/- per Sq. ft.)(Quantity will be change after measurment,so far taken a close approximate)	Sft						
	Service counter back side	Sqm	1	1		1.8	1.80	
		Sqm	1	1		1.1	1.10	
		Sqm	1	1.2		1.8	2.16	
	Bar counter behind veneer Front side	Sqm	2	3.83		1.15	8.81	
	LHS	Sqm	2	3.16		1.15	7.27	
	RHS	Sqm	2	2.68		1.15	6.16	
	Sofa RHS	Sqm	1	1.69		1.185	2.00	
	Sofa LHS	Sqm	1	1.69		1.185	2.00	
	Total Qty in Sqm	Sqm					31.29	
	Total Qty in Sft	Sft				10.76	337.00	
	Previous qty	Sft					0.00	
	This bill qty	Sft					337.00	
7	Removing and Redoing Bision Board paneling and achive the level fixing of ms display and level toward 40 mm.							
	Irish House	Sqm	1	18.70		0.96	17.95	
	Column Panelling	Sqm	2	2.77		0.43	2.38	
	Total Qty in Sqm	Sqm					20.33	
	Total Qty in Sft	Sft				10.764	218.88	
	Previous bill qty	Sft					0	
	This Bill qty	Sft					218.88	
8	Providing and fixing Electric metre as per approved make and specification or as per project in-charge MAKE- secure							
	Electric metre	Nos	1				1.00	
	Total Qty in nos	Nos					1.00	
	Previous bill qty	Nos					0	
	This Bill qty	Nos					1.00	
9	Providing and fixing PRV (Pressure Release Valve) as per approved make and specification or as per project in-charge MAKE- Kranti							
	PRV Valve	Nos	1				1.00	
	Total Qty in nos	Nos					1.00	
	Previous bill qty	Nos					0	
	This Bill qty	Nos					1.00	
10	Providing and fixing Water Metre as per approved make and specification or as per project in-charge MAKE- Kranti							
	Water metre	Nos	1				1.00	
	Total Qty in nos	Nos					1.00	
	Previous bill qty	Nos					0	
	This Bill qty	Nos					1.00	
11	Providing and fixing 12 mm Bwr ply with fire rated paint on ceiling for track light and chaidlair support or hanging or as per directed by project in-charge							
	Ply for track light	Sqm	14	1.20	0.2		3.36	
	Chandlair	Sqm	5	0.60	0.6		1.80	

Dinesh Tompatthi
16/02/2024

MB Sheet Extra Item

PROJECT: IRISH HOUSE, LUCKNOW AIRPORT - TERMINAL-T3

RA-3rd

SR. NO.	ITEM DESCRIPTION	Unit	No.	Length	Width	Height	Total	Remarks
	Total Qty in Sqm	Sqm					5.16	
	Total Qty in Sft	Sqft				10.764	55.54	
	Previous bill qty	Sft					0	
	This Bill qty	Sft					55.54	
12	P & f of MS framing for Screening of fixed glass wall, with 50mm X 50mm box section framing (14 swg gauge) with 3 nos of horizontal and 1000mm C/C of vertical frames as shown on details drawing, with base plate fixing with necessary fastener and to be finished in approve black powder coating.							
	Frame-1 Bar counter side Horizontal section	Rmt	3	4.90			14.69	
	Vertical member	Rmt	6	2.73			16.38	
	Frame-2 Horizontal section	Rmt	3	4.53			13.58	
	Vertical member	Rmt	5	2.73			13.65	
	Frame-3 Horizontal section	Rmt	3	1.78			5.34	
	Vertical member	Rmt	3	2.73			8.19	
	Frame-4 Horizontal section	Rmt	3	4.08			12.23	
	Vertical member	Rmt	5	2.73			13.65	
	Total Qty in Rmt	Rmt					97.70	
	Total Qty in Rft	Rft				3.284	320.83	
	Previous bill Rft	Rft					0	
	This Bill qty	Rft					320.83	
13	Providing and applying 4mm epoxy based grout in flooring as approved make and speaction make- Latierete and roff							
	1200x600 grey tiles	Sqm	1	7.40	13.5		99.90	
	wooden tiles around bar counter	Sqm	1	12.51	1.175		14.70	
		Sqm	1	18.17	1.6		29.06	
	Total Qty in Sqm	Sqm					143.66	
	Total Qty in Sft	Sft				10.764	1546.39	
	Previous Qty	Sft					0.00	
	This Bill Qty.	Sft					1546.39	

Divesh Tripathi
16/02/2024