

WOW China_AHM_Bill Of Quantities_Civil&Interior_Plumbing_Electrical				RA 02 Joint Measurement Sheet				
Sr No.	Item Name	UOM	Qty	Length	Width	Height	Nos	Qty
1	Civil & Interior Work of AHM Wow China	no	1					
	BOH MOH FOH - CIVIL AND ALLIED WORKS - Providing And Laying of half brick partitions with well burnt 1st class good quality bricks in cement mortar 1 4 ( 1 cement 4 coarse sand ) including providing 2 NOS. of 6mm dia MS round bars at every 4th coarse in true line,level and plumb including racking the joints up to 20 mm depth, rubbing and cleaning the surface with necessary scaffolding, curing etc. Complete as directed.Note MS bar paid extra.	SFT	585					4.10
2	Full height 4.5 Thick wall with 1 4 cement mortar Above raw slab Level. (Ref. to civil plan) Brick work Fly Ash Brick Extension of wall patta near LHS counter	SFT		0.50		8.20		4.10
3	PLASTER WORK- Providing And Laying of 12 mm thick wall plaster 1 4. (Kitchen area Toilet area FOH MOH Etc.) (Ref. to civil plan) Internal Plastering Extension of wall patta near LHS counter	SFT	1030					4.10
		SFT		0.50		8.20		4.10
4	Water-Profing Work							
5	Providing And Laying of 3 mm APP Waterproofing PU liquid Mebrane (3 Coat or as per mail specification) coating surface as per . manufacture specs, Included Racking hacking of Surface for Waterproofing, Finished smooth In line, level and plumb including curing, of R.C.C surfaces, racking of joints corner coving etc. Complete at all levels. (Ref. to waterproofing plan ) (Option-2) Dr. Fixit Asian Equivalent	SFT	396					184.71
	Floor waterproofing	SFT		16.27	11.35			184.63
	Less Pillar	SFT		3.12	-3.08			-9.61
	Chamber waterproofing	SFT		4.92	0.98		2.00	9.68
13	FLOORING							
16	Tile-1 - ONTARIO GIRIS 600 X 600MM (PSTONE CREST - FULL BODY, MATTE FINISHING 600 X 600 MM (PREMIUM - FULL BODY, DRY MATTE, As per drawings Kajaria NITCO -2 -0 X2 -0 LATICRETE EPOXY GROUT	SFT	86					11.94
	Floor tile extension till façade	SFT		12.14	0.66			7.96
	Skirting	SFT		12.14	0.33			3.98
17	8 wide black granite Kota stone band supply and installation using cement mortar paste in proper line and level with Half round chamfer and Half Nosing.	RFT	3					3.00
18	TILE CLADDING (FOR WALL)							
19	Tile wall cladding -Providing Fixing of WOW CHICKEN Multicolored Tile upto slab bottom OR 8 feet with 12mm thk cement slurry base 1 4 and joined with white cement slurry mixed with pigment to match the shade of tile .All Complete As Per Detail Drawing, As Specified And As Directed By Architect Project - In - Charge. (size- 200x200mm) (Base rate-70)(make-Nitco Kajaria Jonshan)	SFT	432					10.63
	Black tile installation on gas line wall	SFT		8.50	1.25			10.63
21	COUNTER, PANELING WALL CLADDING							
22	WOW CHICKEN COUNTER Fixed Dispensing Counter- Providing and placing in position rectangular counter (POS counter or main counter) with under counter open shelf as per detail in drawing. Base shall be made by 19 mm thk. Ply with Drawers finished with solid laminate edge will be finished with edge binding tape. All Complete As Per Detail Drawing, As Specified And As Directed By Architect Project - In - Charge. Includes counter with GI corrugated sheet for Taglines. GI Corrugated sheet having deco finished fixed as per drawings having arrangements. Finish with laminet from inside.Length of counter varies as per drawings Height to be Considered 4feet.	RFT	10					10.00
23	PANELLING WORK Providing and fixing 12mm thick commercial ply on seasoned 2 X2 kailwood or MS framework with spacing 2 0 x 2 0 , Including two coats of anti-termite coat on all surfaces with necessary support as required including providing fixing of 1 mm laminate wherever indicated as per drawing, complete in all respects.Laminate shall be GREENLAM or as approved	SFT	82					114.36
	Ply panelling above bulkhead ceiling	SFT		8.46	2.66			22.48
	RHS L Shape cladding	SFT		6.20	8.86			54.90
	LHS wall L shape	SFT		2.98	8.86			26.43
	Inside bulkhead vertical	SFT		1.25	8.46			10.55
24	Corrugated Sheet with Duco Finish - Supply and Fixing of GI corrugated sheet Duco finish using PU filler and Primer base. Borders to have 2 *2 Pine wood insatilled with clear polished on all sides.	SFT	36					39.24
	LHS Vertical	SFT		1.48	2.30		2.00	6.78
	RHS Vertical	SFT		1.49	2.30		2.00	6.85
	RHS Vertical bottom	SFT		0.82	2.30		2.00	3.77
	Door	SFT		2.95	1.79		1.00	5.28
	Ceiling top	SFT		1.80	2.30		4.00	16.57
25	12 mm Ply without Laminate - RHS wall base	SFT	20					23.46
		SFT		2.65	8.86			23.46
26	Providing and fixing wall huge storage cabinet 15 deep,dimensions as per drawing, made out of 19mm Commercial board in sides, shelves, partitions, shutters etc . 6mm thick commercial ply at the back ,shutters etc . 6mm thick commercial ply at the back ,shutters etc . 6mm thick commercial ply at the back,6 high pelmet, all exposed concealed surfaces to be laminated including concealed brass hinges, ball catchers,tower bolt inside, multipurpose lock, power coated aluminium handles, PVC stlp or laminate lipping etc.Complete as per details.	SFT	10	2.69			8.86	23.82
27	DB Cabinet	SFT	10					10.00
28	Storage Cabinet on left side of counter - 21 deep Yellow and Red CORIAN - Providing Fixing of 12mm thk. Corian fixed above counter top facia. All Complete As Per Detail Drawing, As Specified And As Directed By Architect Project - In - Charge.	SFT	80					43.33
29	Counter top corian	SFT		6.66	1.64			10.92
	Front Counter	SFT		1.38	6.66			9.17
	Vertical counter	SFT		1.31	2.95			3.87
	Door	SFT		0.49	1.80			0.89
	Grey Patta	SFT		0.52	10.27			5.39
	Grey pillar patta	SFT		0.52	8.23			4.32
	Counter billing position	SFT		2.72	1.64			4.46
	Beading	SFT		0.82	5.25			4.30



*[Signature]*  
19/06/2024



30	Back Box-Providing and placing in position rectangular backlit box fixing in 12 mm thk. MR ply as detail finished with laminate outside white paint inside. box edge should be finished in pine wood frame surrounding .All Complete As Per Detail Drawing. As Specified And As Directed By Architect Project - In - Charge. Note- led module of back box will be chargeable extra. (back box size - 11 -0 x1 -2.5)	SFT	15						15.00
31	Wooden Beading- Providing Fixing of polished pine wood beading fixed at paneling top with cove light provision as specified in detail drawing. (for front counter top fascia)	RFT	18						69.34
	RHS wall	RFT		18.04					18.04
	LHS wall	RFT		13.78					13.78
	Top ceiling	RFT		28.34					28.34
	Low height top	RFT		9.18					9.18
33	POP OR PUTTY WORK - Providing and applying Putty or pop punning over plastered wall slab bottom up to 12 mm thick layer of super fine Plaster of Paris. [ Make Sakarni Super Fine]	SFT	226						137.36
	Gypsum ceiling area	SFT		5.64	11.48				64.77
	Wall Patta paint	SFT		33.75	0.52				17.71
	Vertical wall inside	SFT		1.67	4.92				8.23
	RHS wall	SFT		5.41	4.82				26.09
	LHS Wall	SFT		4.26	4.82				20.56
34	<b>PAINT WORK</b>								
35	Providing and applying of 3 or more coats of Plastic emulsion paint of approved make (dulux ICI Asian or equivalent) on walls as specified. (for walls ceiling)	SFT	120						90.71
	Gypsum ceiling area	SFT		5.64	11.48				64.77
	Wall Patta paint	SFT		33.75	0.52				17.71
	Vertical wall inside	SFT		1.67	4.92				8.23
36	Perlina Texture Paint	SFT	173						46.65
	LHS Wall	SFT		5.41	4.82				26.09
	RHS Wall	SFT		4.26	4.82				20.56
37	Antique Linen Paint on perlina texture	SFT	173						46.65
	LHS Wall	SFT		5.41	4.82				26.09
	RHS Wall	SFT		4.26	4.82				20.56
39	<b>CEILING WORK</b>								
39	Providing and fixing of Metal Grid ceiling of approved make.All Complete As Per Detail Drawing. As Specified And As Directed By Architect Project - In - Charge. (Ref.ceiling plan) Providing and fixing suspended MS Grid ceiling, including Aluminium Parameter of size 0.55 mm thick having one flange of 20mm and another flange of 30mm and a web of 27mm along with perimeter of ceiling, screw fixed to brick wall partition with the help of nylon sleeves and screw, at 610mm centers. The suspending Aluminium T channels of size 25mm 0.9mm thick with two flanges of 15mm each from the soffit at 600mm centers with ceiling angle of width 25X25 mm thick fixed to soffit with GI cleat and steel expansion fasteners. Ceiling section of 0.55mm thickness having knurled web of 51.5mm and two flanges of 26mm each with lips of 10.5mm are these fixed to the Main channel with the help of connecting clips and in direction perpendicular to the intermediate channel MS Grid Tile to IS-2095-1982) is then put at 600 mm centers.	SFT	130						113.59
	BOH area	SFT		10.82	11.38				123.19
	Less Pillar	SFT		-3.12	3.08				-9.61
2	<b>Electrical Work of AHM Wow China</b>	no	1						
41	<b>ELECTRICAL WORKS</b>								
42	Supply and installation Testing Commissioning of all electricalWork i.e Wiring (POLYCAB KEI OR Equevalent), in MS conduit for lighting, Power both RAW and by UPS, Power points for all sitting table kitchen, all switch sockets for power and lights to be a North West Anchor ROMA make. including TV wiring, Aircurtain Wiring, Speaker complete in all respect included Note- all wire should be FRLS. Light Circuit will be on 1.5 sqmm with 1mm earthing All Industrial Socket wiring will be 4sqmm with 2.5 sqmm earthing Other Power will be 2.5 sqmm with 1.5 sqmm Earthing etc.	SFT	230						230.00
43	12 WAY TPN DB as per Site Requirement with ELCB in each Phase. Commesioning with Proper Lugs, thimbling etc. 63-100A 4P MCB as Incomer, 3 Nos ELCB 30milli Amp rating, 30 Poles of 6-32 A SP TP MCB as outgoings	NOS	1						1.00
44	12 WAY SPN DB as per Site Requirement with ELCB in each Phase. Commesioning with Proper Lux, thimbling etc 32 A, 2P, MCB as incomer - 10 n.o 6-32 A, SP, MCB as outgoings.	NOS	1						1.00
45	SITC of 100-63A 4P MCCB MCB with box	NOS	1						1.00



*Manish*  
19/06/24

*S. Prasad*  
19/06/2024



46	Surface Ceiling light (Make Philips Osram wipro- 18 watt.)	NOS	12						12.00
47	2X2 Concealed Ceiling light (Make Philips Osram Wipro- 22 watt.)	NOS	8						6.00
49	Hanging Lights with Led Bulb	NOS	2						2.00
51	Speaker as per Client Requirement Ahuja 10Watt AHUJA PS-300TM	NOS	2						2.00
52	Ahuja Amplifire 350Watt AhujaDPA-370M	NOS	1						1.00
55	Providing Laying 4Core35 Sqmm Al Armoured Cable	RMT	40						8.00
56	Termination of Above cable Upto 35sqmm	NOS	2						2.00
57	Termination of Above cable above 35sqmm	NOS	2						2.00
58	Supply fixing of Industrial type plug socket MCB in enclosure complete in all respects including MCB s and of following ratings								
59	20A single phase 3 pin Ind socket with 20 A, MCB Metal Box	NOS	2						2.00
60	20A single phase 3 pin Ind socket with 20 A, MCB Neptune Box	NOS	14						14.00
61	CAT6 Information outlet <FRLS wire Conduits	RMT	70						70.00
62	cctv wiring	RMT	70						70.00
65	MS Cable Tray of 150mmx50mm put in the kitchen area for the fixing of lights and wires to be painted in Grey color including all necessary fixing hardware like treadrod, nut bolt, fastner etc.	RMT	21						21.00
67	MS Stand	NOS	1						1.00
69	Supply and insatllation of all CCTV works - HD 2MP DOME CAMERA 8	NOS	8						5.00
70	DVR 8 CH	NOS	1						1.00
71	4CH SMPS	NOS	1						1.00
72	2TB SV	NOS	1						1.00
73	RACK	NOS	1						
74	Connector	NOS	8						8.00
75	PVC BOX	NOS	2						1.00
76	Electric Board	NOS	1						1.00
3	Plumbing Work of AHM Wow China	no	1						
77	PLUMBING								
87	Providing and installation of RO Water tank (o.h.w.t.) as site provistion.(For Kitchen @ cap.-200 ltr.)	NOS	1						1.00
88	Water pressure Pump ( Make Crompton, 0.5HP )	NOS	1						1.00
91	Providing and fixing 15mm C.P. brass Angle Valve (Jaguar-Continental) with C.P. copper connecting pipe 375mm long nuts, washer and C.P. brass flange complete, including cutting and making good the wall wherever required.	NOS	10						10.00
101	6 LTR (INSTANT GEYSER)	NOS	1						1.00
102	Providing Fixing Hand dryer	NOS	1						1.00
4	HVAC Work of AHM Wow China	no	1						
103	HVAC WORKS								
104	Providing and installation of 24G SWG GI duct complete in all respect. Note- Measurement of Ducting to be in sq.ft.	SFT	650						200.20
	FAD	SFT		3.94	3.94		3.00		46.48
	SAD	SFT		5.90	2.62		4.00		61.97
	FAD	SFT		3.94	6.23		1.00		24.55
	RAD	SFT		3.94	3.94		3.00		46.52
	RAD	SFT		3.94	1.31		1.00		5.17
	RAD	SFT		3.94	1.97		2.00		15.51
105	Nitrile rubber insullation of Class O Grade	SFT	234						18.00
106	VOLUME CONTROL DAMPERS	NOS	6						3.00
107	SUPPLY AIR DIFFUSERS Size upto 600x600	NOS	4						6.00
5	FIRE WORKS & FIRE ALARM SYSTEM for AHM Wow China	no	1						
111	Providing and fixing of Fire Sprinkler line work	NOS	6						4.00




*Manth*  
19/06/2024

*Manth*  
19/6/2024



AHM_WOW China_Signage_BOQ				RA 02 JMR		
				Approved Qty		
1	MAIN SIGNAGE		<p><b>Wow Momo:</b> 1500 mm (W) x 600 mm (H)</p> <p><b>Wow China:</b> 1500 mm (W) x 600 mm (H)</p>	<p><b>Wow Momo:</b> 75 mm depth Backlit Box- Astari 235 yellow 3mm + 15-25 mm depth letters to be pushed back from backlit box + Background texture &amp; Logo placement will be latex print on matt lamination pasted on front acrylic</p> <p><b>Wow China:</b> 75 mm depth Backlit Box- Astari 136 red 3mm + 15-25 mm depth letters to be pushed back from backlit box + Background texture &amp; Logo placement will be latex print on matt lamination pasted on front acrylic</p>	1	1
2	Wow Momo Front Counter Letters		1089 mm (W) x 200 mm (H)	<p><b>Reverse Lit Letters/Halo Lit Letters</b> 50 MM depth 3 mm acrylic cut letters as logo colour and inside the letters yellow LED modules will be install to give back glow effect + 3 mm depth frosted white acrylic at the back for a uniform, spotless lighting effect + Letters side will be black PU coated</p>	1	1
3	Wow China Front Counter Letters		1096 mm (W) x 81 mm (H)	50 MM depth 3 mm as per logo colour acrylic cut letters + LED lights inside the letters + Letters side will be black PU coated	1	1
4	RHS wall lit frame		15 inch (W) x 15 inch (H)	Black anodised LED edgelit board with translit print	2	2
	LHS wall lit frame		15 inch (W) x 15 inch (H)	Black anodised LED edgelit board with translit print	2	2
4	Backwall lit frame		18 inch (W) x 12 inch (H)	Black anodised LED edgelit board with translit print	2	2
4	POS side wall lit frame		18 inch (W) x 18 inch (H)	Black anodised LED edgelit board with translit print	2	2



*Handwritten signature*  
19/06/2024

*Handwritten signature*  
19/6/24