



BILL OF QUANTITIES								
Lucknow T3 - Shops Barricades work								
SR. NO.	DESCRIPTION	UNIT	RATE	Qty.		Amount in (RS)		Remarks
				This Bill	Up to date	This Bill	Up to date	
1	<b>Shops Barricades work</b>							
a	Providing and Fixing shops barricades work with 12 mm thik commercial ply board with 50x50mm wooden battern and all nessery fixing arrangment .	Sft	155	4815.69	4815.69	746432.2549	746432.2549	
	<b>Total Upto date amount</b>						<b>746432.25</b>	
	<b>Previous Paid amount</b>						<b>0.00</b>	
	<b>This Bill amount</b>						<b>746432.25</b>	

Measurement Sheet								
Sr no.	DESCRIPTION	UNIT	No.	Length	Width	Height	Total	Remarks
<b>A</b>	<b>BARRICADES WORK</b>							
	Shop D-14							
	The Lucknow kitchen	Sqm	1	17.54		2.44	42.80	
	Shop no D-15 and D-15a the irish house							
	Front	Sqm	1	21.84		2.44	53.29	
	Temporary door close D-15	Sqm	1	2.10		2.44	5.12	
	Shop no D-16a							
	Front	Sqm	1	9.20		2.44	22.45	
	Shop no D-16 casual dinning area	Sqm	1	13.99		2.44	34.14	
	Shop no D-18 Cip Lounge							
	Front	Sqm	1	26.64		2.44	65.00	
	Shop no D-21 and D-21a							
	Front	Sqm	1	12.00		2.44	29.28	
	Shop no D-50 cafeccino							
	Front	Sqm	1	4.06		2.44	9.91	
	LHS Side area	Sqm	1	6.43		2.44	15.69	
	Less area	Sqm	-1	0.13		0.45	-0.06	
	Shop no D-40	Sqm						
	Front		1	7.20		2.44	17.57	
	Shop no A-09a							
	RHS area	Sqm	1	8.51		2.44	20.76	
	RHS area-2	Sqm	1	3.56		2.44	8.69	
	RHS area-3	Sqm	1	2.01		2.44	4.90	
	LHS Side area-1	Sqm	1	10.63		2.44	25.94	
	LHS Side area-2	Sqm	1	3.80		2.44	9.27	
	Shop no D-30 Subway							
	Front area	Sqm	1	8.47		2.44	20.67	
	Sides area	Sqm	2	0.30		2.44	1.46	
	Nescafe Near gate no-1							
	Front	Sqm	1	6.20		2.44	15.13	
	Back	Sqm	1	6.20		2.44	15.13	
	Left side	Sqm	1	6.20		2.44	15.13	
	Right Side	Sqm	1	6.20		2.44	15.13	
	<b>Total Qty in Sqm</b>	<b>Sqm</b>					<b>447.39</b>	
	<b>Total Qty in Sft</b>	<b>Sft</b>				<b>10.764</b>	<b>4815.69</b>	
	<b>Previous Qty</b>	<b>Sft</b>					<b>0</b>	
	<b>This Bill Qty.</b>	<b>Sft</b>					<b>4815.69</b>	