

Joint Measurement Sheet - Civil & Interior Work - Flying Bytes (A-09)

SN.	AREA	ITEM	UNIT	QTY.	RAB-01				RAB-02											
					Length	Width	Height	Nos	Qty	Length	Width	Height	Nos	Qty						
1		ANTI TERMITE TREATMENT																		
		Providing & doing anti termite treatment with IMIDACLOPRID (OZIER) for entire area (Pest control) Diluting and injecting chemical emulsion 3" in floor for pre constructional Anti Termite treatment and creating a continuous chemical @ 4' center to center barrier all over as per manufacturer specification and ISI standards. (OR AS APPVD.) including a 1 year guarantee under suitable undertaking on stamp paper etc, complete as directed by Architect.(Mode of measurement is to be carpet area of floor and not the area of surface treated).	Sq.m.	160.00																144.18
1.1	ALL MOH & FOH																			
		Single side partition																		
		Double side partition																		101.66
2		CIVIL WORK																		42.52
2.3		PCC LAYER																		
		Providing & Laying P.C.C 1:3:6 of average thickness 75mm of M 10 grade of concrete (1 cement :3 coarse sand:6 graded stone aggregate 20 mm nominal size) as floor base.	Sq.m.	160.00																
2.6		CIVIL WORK FOR AC																		
		Making cut out in wall for A.C. duct pass thru & finish with plaster etc, approx size upto 3' x 3' and cost includes closing of the hole after ducting, and cleaning the debris as per disposing in the municipal ground ,completed as per the details are provided in drawings or as directed by Architect.	Nos	2.00																2
3		FLOORING																		2
		Providing, fixing & laying in position Approved Tile Flooring of approved make, color, size and shade, Standard thickness in approved pattern to true line and level on average 50mm thk bedding of 1:4 mix cement sand mortar floated with neat cement, filling the joint with matching color Timex /or filling joint with approved latecrete including cleaning, watering, curing, Gala Cutting for floor Spring & other etc. complete as per detail drawing, as specified and as directed by Architect & Site Incharge. Rate inclusive of all wastage etc complete.																		
3.2	FOH BOH AREA TILES																			
	A_(TL-01)	Floor Tile Type 1 (Size :- 600mm x 1200mm) Flooring (Basic Rate of tile Rs. 80/- per sq.ft.)	Sq.m.	65.00																59.88
		FOH Main floor																		19.89
		Rest floor																		39.99



 Follow Designance
 FDT
M. Sankar

Divyesh Talpatti
 05/10/21/24


5.02	WOODEN DOOR FRAME	Providing & fixing SAL wood door frame having a size of 75x63mm, formed as per details, to be finished in melamine polish as directed & instructed. Rate inclusive of all necessary hardware, wastage etc complete.	R.M	5.40															5.28
5.03	OVERHEAD STORAGE CABINET	Providing and fixing in position 500mm deep Overhead Storage with a horizontal shelf in the center and openable shutters at front. Complete unit & shelf to be made of FR ply of 19mm thk. finished with laminate LM-01 from all sides. Provision for 25x12mm aluminum strip light to be made under the unit as shown in detail drawing. Menu screens to be fixed over the openable shutters with clip-on system and the shutters behind these to be made upward openable with uplift shockers. Rate shall include all wastage, necessary hardware, fixtures. All complete as per the details, drawings or as directed by Architect/Engineer. Front Elevation Area to be Measured.	Sq.m.	4.00															4.00
5.04	BACK COUNTER	Providing & Fixing total 750mm deep, 900mm High complete back counter made of 19mm thk. FR Ply. including shelves & shutters finished with laminate LM-01 from all visible surfaces. Provision of open space to be left at some area as shown in elevation/detail drawing to accommodate under counter equipments. Providing & fixing concealed SS sink & counter mount mixer is included in the job. Top of counter and front nosing to be finished with Corian CR-01. Provision for sink, mixer, plumbing and electrical points etc to be completed as per details & design provided or as directed by Architect. Cost includes completing the job including all finishes with all necessary hard ware complete as mentioned in detail drawings. Elevation area shall be measured.	Sq.m.	5.00															5.00

Divyanshu T. Jaiswal
05/02/24



5.05	FRONT COUNTER	<p>Low Height Partition (in front of chilled food display) made of 19 mm thk. FR Ply from inside and 12mm thk. HDNR on outer side and top closed with same ply. Finishing of top & front of partition is as explained below and rear finished with Laminate LM-01 as shown in detail drawing.</p> <p>Providing & Fixing total 950mm deep complete POS counter. Complete box to be made up of 19mm thick FR Ply including shelves, shutters, drawers etc. and front made of 12mm thk. HDNR board. Top and front nosing of partition & complete counter TOP to be finished with Corian CR-01. At front of counter, 19mm thk. Fluted design panel 500mm high made out of HDNR board with rounded edges and 16x8mm groove at 16mm interval fixed on fire rated ply base, finished with PU paint PT-01. Under this, 12mm thk. Fluted design panel 400mm high made out of HDNR board with 16x8mm groove at 16mm interval fixed on fire rated ply base, finished with PU paint as per approved shades.</p> <p>Rear surfaces of partition & counter and all internal visible surfaces & drawers, shutters of counter to be finished with Laminate LM-01. Rate inclusive of Flap Door made of 19mm thk. FR Ply to receive similar finish as above on outer surface & laminate on inner surface as mentioned in detail drawing. Top of the flap door to be finished with Corian CR-01 as per details. Item to be completed in all respect including necessary hardware.</p> <p>Provision of POS machine and cash till/drawer to be made in the counter. Provision for wire manager, electrical etc to completed as per details & design provided or as directed by Architect. Cost includes completing the job including all finishes with all necessary hardware complete as mentioned in detail drawings.</p> <p>Elevation area shall be measured.</p>	Sq.m.	8.00							8.00
5.06	BULKHEAD ABOVE COUNTER	<p>Providing & fixing 600mm high, 12mm th. HDNR ply bulkhead, vertical all supported by the Gyproc GI framework, further clad with 12mm thk. Fluted design panel made out of HDNR board with 16x8mm groove at 16mm interval, finished with PU paint as per approved shades. Rate inclusive of all wastage, hardware, pu PAINT making provision for electrical points, fixing signage, scaffolding at all levels, etc complete in all respects. Measurement as per elevation.</p>	Sq.m.	10.00							16.52
5.09	WALL CLADDING	<p>Providing and fixing 8mm thk. HDNR ply 200mm wid planks fixed on 12mm bison board partition finished with paint PT-01, with 8x8mm grooves after each plank. Rate inclusive of all necessary hardware, wastage, making provision for electrical points, scaffolding at all levels etc complete in all respects. Measurement as per elevation.</p>	Sq.m.	30.00							27.74

Dhush Lalpathi
05/02/24



6.02	LUXURY EMULSION PAINT IN ROLLER FINISH ON WALLS	Providing & applying two or more coats of Luxury Emulsion Paint of approved quality & shade by sand papering the surface, applying one coat of primer, prepare the surface with two coats of full putty, sand papering again, repeating a coat of primer, applying one coat of lustre paint, touching up with putty & applying two final roller coats of luxury emulsion paint, to existing surfaces incl. preparing the surface by cleaning scraping, smooth filling crevices, scaffolding etc. to completed as per details & design given in drawing/Architect instruction.	Sq.m.	57.00														45.87		
		Door side																		
		Less door																		
		Left side wall																		
		Right side wall																		
		print wall																		
		façade cladding																		
		LAL walls																		
		LAL pillars																		
7.00	FALSE CEILING WORK																			
7.01	GYPSUM FALSE CEILING	Providing & fixing of seamless GYPSUM BOARD 12.5mm thk fixed to the under side of the suspended grid formed of GI perimeter channel of size 20x27x30mm fixed along the wall by using wood screws & metal expansion rawl plugs. The GI Intermediate channel of size 45x15x0.90mm shall be fixed to the suspended strap hanger /GI ceiling angle at intervals Not more than 1220mm. The suspended GI ceiling angle/strap hanger is to be connected with GI soffit cleat of size 37x27x25, 1.6mm & it should be fixed on the roof slab/ beam by using metal expansion fasteners of 12.5mm dia. to the length of 35mm with screw at top ends, including all drops, covers, offsets in design etc and taping & finishing. Rate to be inclusive cutting for lights, grills/ ducts etc. As per the Details.(Make : India Gyproc), completed as per the details are provided in drawings or as directed by Architect/Engineer.	Sq.m.	85.00																107.46
		Total Tile flooring area																		
		Gypsum cove																		85.86
7.02	SUSPENDED WOODEN ELEMENT	Providing and suspending from ceiling, Rubber wood 50x50mm members, forming cuboids, interlocked, approximate size of each as 600x1100x600mm finished with natural melamine polish. Rate inclusive of polish, all necessary hardware, wastage, additional supports to hang these from ceiling/slab etc. Completed as per detail drawing, instructions of architect and site in-charge.	Sq.m.	16.00																15.5

Dhush T...
05/10/2024



Joint Measurement Sheet - Plumbing Work

SR. NO.	MATERIAL	DESCRIPTION	UNIT	QTY.	RAB-01				RAB-02											
					Length	Width	Height	Unit	Qty	Length	Width	Height	Unit	Qty						
1.00	CPVC Pipes	WATER SUPPLY PIPES Supply, laying, testing & commissioning of FOOD GRADE CPVC pipes conforming to CIS (Copper Tube Size) SDR-11 as per (IS 15778 ASTM D 2846) with necessary fittings up to the size of 50 mm dia. (Make - SUPREME / KASTA) including all necessary fitting as per site.																		
1.01		15mm dia	R.M.																	
1.02		20mm dia	R.M.																	
1.03		25mm dia	R.M.	15.00																
2.00	UPVC WASTE PIPE	WATER DRAIN PIPES UPVC Pipe for Drainage (Make - SUPREME / KASTA) including all necessary fitting as per site.																		
2.01		150mm dia	R.M.																	
2.02		100mm dia	R.M.																	
2.03		75mm dia	R.M.																	
2.04		50mm dia	R.M.	7.00																
3.00	INSPECTION CHAMBER	CHAMBER & GRATING Supply, Laying, Testing & Commissioning of Approved SS Inspection Chamber along of Size - 300mmx300mm with SS Cover & SS Grating over it. Make Jaquar / Ozon. Including trenching and finishing with ceramic tiles as per dwg and details.	Nos.	0.00																
3.02	OPEN GRATING	Providing & Fixing 20mm heavy quality SS triple layer Grating along with Perforated Mesh & Angle Frame of width 200mm, complete as per detail Drawings. Rate inclusive of chamber construction Size - 560mm x 200mm Size - 1000mm x 200mm	R.M. R.M.																	
4.00	FLOOR TRAP	FLOOR TRAP Supply, Laying, Testing & Commissioning of 100x100mm Floor Trap with Approved Make heavy duty round or Square.	Nos.	1.00																
5.00	ANGLE VALVE	VALVE AND TAP Providing & Fixing Angle Valve with connector pipe.	Nos.	7.00																
5.02	LONG BODY TAP	Providing & Fixing Sink Cock with foot operated	Nos.	0.00																
5.03	Table Mixer	Providing & Fixing Sink Cock.	Nos.	1.00																
5.04	Gate Valves	Providing & Fixing PPR Ball Valve ISI mark. (For Inlet)	Nos.	1.00																
6.00	Water Meter	ACCESSORIES 25mm Dia Water meter	Nos.	1.00																

Dinesh Jambhri
05/10/2024




1
2
1
1
1

Joint Measurement Sheet - Electrical Works
A-09 Flying Bites, Lucknow

S. No.	Description	Qty	UOM	RAB-01				RAB-02												
				Length	Width	Height	Unit	Qty	Length	Width	Height	Unit	Qty							
1	DISTRIBUTION BOARDS																			
	Supply, erection, testing and commissioning of the following sheet steel clad wall recess mounting dust and vermin proof double door type distribution boards constructed from 16 SWG sheet steel IP 42 construction, finished with rust proof duly powder coated in approved shade with hinged gasketed door and housing the following complete with P.V.C. insulated copper busbars rated 200 amp with interconnections, neutral and earth bar assembly per phase, earthing terminals complete as approved by Architects. Note : All MCBs in distribution board for power circuits shall be of C curve																			
1.1	Type A																			
	1-63amp FP MCB with 3 single phase banks each comprising of 63A DP RCCB(100 mA) and 8 nos. 6/16/20/25 amps SP 10 KA MCB(Type C) with thermal magnetic protective releases out goings.	1	Set																	
1.2	Type B																			
	1-32 amp DP MCB + DP RCCB (100mA) and 14 nos. 6/16/20/25 amps SP 10 KA MCB(Type C) with thermal magnetic protective releases out goings.	1	Set																	
1.3	Type C																			
	1-20 amp DP MCB + DP RCCB (100mA) and 4 nos. 6/16/20/25 amps SP 10 KA MCB(Type D) with thermal magnetic protective releases out goings.	1	Set																	

*Dr. J. K. Singh
05/10/21/24*



9	Wiring for secondary MCB controlled normal light points/ Wall Point/ Floor Point(Looped from above point) with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conducting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq mm PVC insulated copper conductor wire for loop earthing etc. complete as required.	60	Pt	58
10	Wiring for MCB controlled Emergency primary light points/ Wall Point/ Floor Point with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm dia 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conducting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq. mm PVC insulated copper conductor wire for loop earthing etc. complete as required. (Cost of MCB included in the item for per DB).	1	Pt	
11	Wiring for secondary MCB controlled Emergency light points/ Wall Point/ Floor Point(Looped from above point) with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conducting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq mm PVC insulated copper conductor wire for loop earthing etc. complete as required.	7	Pt	2

Dinesh Tawpatti
05/10/24



<p>Wiring for a 5 pin 240 volt 6 amp single phase and neutral switch socket outlet with 2.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade wires (FRLS) in 25mm dia 16 SWG MS conduit in wall / ceiling including cost of providing circuit wiring with 2.5 sq mm PVC insulated stranded copper conductor 1100 volt grade wires and including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and providing and fixing of a combined 5 pin 240 volt 6 amp socket outlet with safety shutters and 6 amp 240 volt single pole grid plate mounted switch with moulded cover plate in recessed GI box and including earthing of the 3rd pin with 1.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wires complete as required(Switch and socket shall be as approved by the architect / Client)</p>	2	Pt.										2
<p>Wiring same as in Item 12 above looped from an adjacent 6 amp switch socket outlet as required and providing and fixing of a modular type 5 pin 240 Volt 6 amp shuttered socket outlet and a modular type 6 amp 240 Volt single pole switch in a recessed GI boxes with internal wiring and moulded front plates complete as required. (Switch and socket shall be as approved by the architect / Client)</p>	6	Pt.										6
<p>Same as above but switch and socket provided at separate location including wiring between switch and socket and complete as required</p>	RO	Pt.										

Dinesh Talpathi
05/02/24



<p>15</p> <p>Wiring for 6 pin 240 volt 16 amp single phase and neutral switch socket outlets (1 outlet wired on 1 circuit) with 2.5 sq. mm PVC insulated stranded copper conductor 1100 volt grade wires (FRLS) in cutting and filling chases for recessed conducting and supports in case of surface conduit including all bends, saddles, Junction boxes etc and including providing and fixing 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted modular type switch with moulded cover plate in recessed GI box and including earthing of the 3rd pin with 1.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wires and complete as required (Switch and socket shall be as approved by the architect / Client)</p>	2	Pt.														
<p>16</p> <p>Wiring for 6 pin 240 volt 16 amp single phase and neutral switch socket outlets (1 outlet wired on 1 circuit) with 4.0 sq. mm PVC insulated stranded copper conductor 1100 volt grade wires (FRLS) in 25mm dia 16 SWG MS conduit in wall / Ceiling including the cost of cutting and filling chases for recessed conducting and supports in case of surface conduit including all bends, saddles, Junction boxes etc and including providing and fixing 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted modular type switch with moulded cover plate in recessed GI box and including earthing of the 3rd pin with 2.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wires and complete as required (Switch and socket shall be as approved by the architect / Client)</p>	4	Pt.														

Dush - Eibath
08/10/2019



<p>17</p> <p>Wiring for 6 pin 240 volt 16 amp single phase and neutral switch socket outlets (2 outlets wired on 1 circuit) with PVC insulated stranded copper conductor 1100 volt grade wires (FRLS), 4.0 sq mm upto the first outlet and 2.5 sq mm from first to the second outlet in 25mm dia 16 SWG MS conduit in wall / Ceiling including cost of providing saddles etc as required for surface conduiting and/or cost of cutting and filling chases and including providing and fixing of two sets of 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted switches with moulded cover plate in a recessed GI box including earthing of the 3rd pin with 2.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wire complete as required. (Switch/Socket Shall be as per approved sample by Architect)</p>	1	Pt.										1
<p>18</p> <p>Wiring for primary switch board consisting of 3 Nos. 5 pin 240 volt 6 amp single phase and neutral switch socket outlets with 3 Nos. 6A switch with PVC insulated stranded copper conductor 1100 volt grade wires (FRLS), 2.5 sq FRLS copper wire mm in 25mm dia 16 SWG MS conduit in wall / Ceiling including cost of providing saddles etc as required for surface conduiting and/or cost of cutting and filling chases and including providing and fixing prewired switch board each consisting of 3 Nos. 5 pin 240 volt 6 amp single phase and neutral switch socket outlets with 3 Nos. 6A modular switch, safety shutters in a recessed/surface GI box including earthing of the 3rd pin with 1.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wire complete as required. (Switch/Socket Shall be as per approved sample by Architect)</p> <p><i>Note- Conduits shall be 16 SWG MS on surface and FRLS PVC for wall concealed</i></p>	1	Pt.										1
<p>19</p> <p>Supply installation testing and fixing 3 pin 20A, 240V, single Phase metal Clad industrial socket outlet with 20A DP MCB and complete in all respects (Wiring Excluded from scope of this item)</p>	6	Nos.										6

Dhruv Tripathi
05/02/24



Joint Measurement Sheet - A-09 - Flying Bites

FLYING BITES AT LUCKNOW AIRPORT

Part A	Description	Unit	Qty.	RAB-01				RAB-02												
				Length	Width	Height	Unit	Qty	Length	Width	Height	Unit	Qty							
1.0	DUCTING																			
1.1	G.I. Sheet Metal Ducting - Site Fabricated																			
	Supply . Installation, Testing and Commissioning of site fabricated GSS sheet metal rectangular ducting complete with neoprene rubber gaskets, elbows, splitter dampers, vanes, hangers, supports etc. as per approved drawings and specifications of following sheet thickness complete as required.																			
1.1.1	0.63 MM (24 Gauge)	Sqm.	80																	
1.1.2	0.80 MM (22 Gauge)	Sqm.	5																	
2.0	INSULATION																			
2.1	Nitrile Rubber Insulation - Class 'O'																			
	Supplying and fixing of closed cell elastomeric insulation of following thickness of density 55 kg/cu.m. and K value of not less than 0.037W/mk at 20 deg C as per specifications and drawings (For indoor applications) with factory laminated 7 mill woven glass cloth																			
2.1.1	19 mm thick	Sqm.	85																	
3.0	DUCT ACCESSORIES																			
3.1	Supply, Installation, Testing and Commissioning & fixing of powder coated extruded Aluminium Continuous Grille as per specifications																			
3.1.1	Continuous Grille 150MM Wide	RM	20																	
3.2	Supply, Installation, Testing and Commissioning of multiblade Al volume cont	Sqm	1.0																	
3.3	Supply, Installation, Testing and Commissioning of GI multiblade volume cont	Sqm	1.0																	

Handwritten: Duct Fabrication
05/02/24



S.NO.	DISCRPTION	UNIT	QTY.	RA-01					RA-02												
				Length	Width	Height	Unit	Qty	Length	Width	Height	Unit	Qty								
1.01	ZM TRACK, BLACK FINISH	NOS	100																		
1.02	SPOT LIGHT, 9W LED, 36°, 6000K, IP 20, BLACK FINISH Make- G-Home LED, Item Code- G28-9W-4K-14-T	NOS	130																		10
1.03	GLASS BALL SHAPED PENDANT LIGHT 300MM DIA GLASS BALL SHAPED PENDANT LIGHT LAMP - 3W LED, 6000K HEIGHT-2500 BOTTOM	NOS	210																		13
1.04	GLASS BALL SHAPED PENDANT LIGHT 150MM DIA GLASS BALL SHAPED PENDANT LIGHT LAMP - 3W LED, 6000K HEIGHT-2100 BOTTOM	NOS	40																		21
1.05	5 WATT LINEAR LIGHT 4000K Make- G-Home LED, Item Code- GP 10015	NOS	50																		4
1.06	600MM X 600MM LIGHT PANEL 27 WATT, 6000K	NOS	210																		5
1.07	3WATT 4000K COB SPOT LIGHT Make- G-Home LED, Item Code- GM 0831	NOS	50																		21
1.08	LED STRIP LIGHTS WITH ALUMINIUM CHANNEL 5V PER METER, 4000K Make- G-Home LED,	R.MT	60																		6

Dinesh T. Eshwarthi
05/02/20



Handwritten signature

BILL OF QUANTITIES FOR CCTV & MUSIC
LOCATION:- A-09 Flying Bites Lucknow_T3_Lucknow Airport

S.No	Items	Specification	Model	Make	Qty	Qty	Qty
1	Dome Cameras	Full HD 720p Video Output, Adopt HDTVI Technology, Trud Day & Night, Lens 3.6mm, 12LED, Upto 20M IR Distance	DS-2CE5ZCOT-IRP	Hikvision	8		
2	Bullet Camera	1080P Outdoor 2 MP bullet camera fixed lens	DS-2CE1AD0T-IT1F	Hikvision	0		
3	Digital Video Recorder	4 Channel DVR, Supported 1mp, H.264 /H.264 & Dual stream video compression, Support HD-TV/Analoge and AHD Cameras with adaptive access. HDMI and VGA output to 1920x1080P resolution, Supported 1 Hard disk upto 4TB	DS-7A04HGHI-F1/N	Hikvision	0		
4	Digital Video Recorder	8 Channel DVR, Supported 1mp, H.264 /H.264 & Dual stream video compression, Support HD-TV/Analoge and AHD Cameras with adaptive access. HDMI and VGA output to 1920x1080P resolution, Supported 1 Hard disk upto 6TB	DS-7A08HGHI-F1/N	Hikvision	1		

Dinesh Tripathi
05/02/24



Mamh

Y8

1

5	Digital Video Recorder	16 Channel DVR, Supported 1mp, H.264 /H.264 & Dual stream video compression, Support HD-TV/Analoge and AHD Cameras with adaptive access. HDMI and VGA output to 1920x1080P resolution, Supported 1 Hard disk upto 6TB	DS-7A16GH1-F1/N	Hikvision	0			
6	Digital Video Recorder	16 Channel DVR, Supported 1mp, H.264 /H.264 & Dual stream video compression, Support HD-TV/Analoge and AHD Cameras with adaptive access. HDMI and VGA output to 1920x1080P resolution, Supported 2 Hard disk upto 8TB	DS-7016/7216 HQH/K1	Hikvision	0			
7	CEILING SUSPENDED CAMERA PIPE	MS power coated white/black color 3.5'-5.5' telescopic mount with provision to make mount in straight line and box to install power supply inside for dome camera installation.	No		0			
8	Hard Disk - SURVEILLANCE	2TB	WD/Purple	Seagate / Toshiba	0			
9	Hard Disk - SURVEILLANCE	4TB	WD/Purple	Seagate / Toshiba	1			1
10	Screen	18-19"	with HDMI	Acer/LG/Del	1			1
11	BNC Connectors							
12	DC Connectors							
13	Power Supply	8 Cameras - 10 amps X 2		CP-PLUS / ZEBRONICS	1			1

Divya Tejapathi
05/02/20



Divya