


BILL OF QUANTITIES- INTERIOR Additional WORKS					
B03 & B04-Cafeccino, T3, Lucknow Airport					
S. No.	Location	Description	Unit	Qty.	
1.0	Location	Flooring PCC And Tile			
		PCC And Tile			
1.1	PCC F.O.H Area	Preparing of 50-38mm PPC bed for floor Leveling at FOH	Sqm.	14.00	13.54
1.2	PCC BOH	Preparing of 90mm PPC floor Leveling Store Back Side Area	Sqm.	6.00	5
1.3	TILE WORK -FLOORING	Supply and fixing of floor tile Belgium Grey Tile 600 X 600MM Vetrified - FULL BODY,	Sqm.	6.00	5
2.0		FALSE CEILING WORKS			
		FALSE CEILING			
2.1	GRID CEILING Store Area	"Metal Grid ceiling -Aluminium Perameter of size 0.55 mm thick having one flange of 20mm and another flange of 30mm and a web of 27mm along with perimeter of ceiling, The suspending Aluminium T channels of size 25mm 0.9mm thick with two flanges of 15mm each from the soffit at 600mm centers with ceiling angle of width 25X25 mm thick fixed to soffit with GI cleat and steel expansion fasteners. Ceiling section of 0.55mm thickness having knurled web of 51.5mm and two flanges of 26mm each with lips of 10.5mm"	Sqm.	8.00	5
3.0		PAINTING WORKS			
		PAINT FINISH			
3.1	Store Room Walls Paint	Providing and applying three (minimum) coats of White - Emulsion , Make - Asian Paint, as specified in drawing, with a coat of approved primer including the cost of scraping, levelling & preparing the surfaces with filling materials (putty) required primer, along with sand papering wherever required, scaffolding etc. complete as per specs with giving necessary drying period for each coat of approved colours and shade with roller. Contractor must get sample approved by the Architect before executing. All complete to the entire satisfaction of Project Manager. Refer finishing schedule for the Paint code.	Sqm.	23.00	21.43
4.0		Electrical & Lighting Work			
		SURFACE CEILING LIGHT			
4.1	BOH	600mmX600mm Surface Ceiling light (Make Philips Osram wipro- 18 watt.)	Nos.	2.00	✓
5.0		Furniture			

Divesh Tripathi
22/08/24

BILL OF QUANTITIES- INTERIOR Additional WORKS					
B03 & B04-Cafecchino, T3, Lucknow Airport					
S. No.	Location	Description	Unit	Qty.	
5.1	Front Count	Supply & Installation of Fill Unit of available space, make of 18mm & 12mm FR Plywood, 1mm Laminate finish inside, exterior finish with existing matching c12mm Solic Acrylic Surface. 	Nos.	1.00	
5.2	Corian L-Corner	Providing & Fixing Corian CR-02 in L-shape of size 82x225mm at left the side edges of the outlet as shown in detail civil draing over existing HDHMR board panelling.	RM	1.86	
		TOTAL			

Divesh Tsibathi
22/08/24