

BLR/PO/23-24/000008

SubItemUniqueCode		ItemName	UOM	Rate	Quantity	Amount	Quantity	%	Amount	Remarks
8684	1	MS tube framing out of vertical members at 1150mm c c with horizontal members at 1200 mm c c, after fixing the framework on floorings supporting by ms stand as per drawing, 19mm thick fire	Sqm	0.00	0					
8685	2	19 gauge MS tube framing out of vertical members at 1150mm c c with horizontal members at 1200 mm c c, after fixing the framework on floorings supporting by ms stand as per drawing, 19mm thick fire rated plywood to be fixed on the one side of the framing. Rate including ms welding works with necessary	Sqm	0.00	0					
8686	3	25mmx25mmx19gauge MS hollow pipe with one coat primer 2coat of enamel paint the rate including cutting,welding and fixing with necessary scaffolding all complete as per sketch dated 13.1	Sqm	0.00	0					
8687	4	Providing and fixing fire rated plywood door with fixed partition for Corridor and lift lobbies	Sqm	9146	36	3,29,256	24	100%	2,23,565	
8688	5	Laying in position 9mm thick fire rated plywood on treads risers, joining the same with suitable, for protecting the surface area, along with all consumable,fixing material ,hardware,with tools tackles, leads and lifts etc. complete. As directed by Engineer-In-Charge.	Sqm	1614	120	1,93,680	147	100%	2,37,430	
8689	6	Providing and fixing 8ft ht. 24guage approved colour sheet barricade with 75x75x8mm MS angle at every 1200mm and 3nos horizontal. Sheet to be screwed to angle and Vertical Angle to be embedded in below ground 450mm deep. All vertical post to be concreted 300x300x450mm deep. for material yard	Sqm	3228	144	4,64,832	130	100%	4,18,349	
TOTAL						9,87,768			8,79,344	
GST 18%									1,58,282	
FINAL PAYABLE AMOUNT WITH GST									10,37,626	

(RUPEES TEN LAKHS THIRTY SEVEN THOUSAND AND SIX TWENTY SIX ONLY)



CERTIFIED BY
RANJANDAS SHETTY

ACCEPTED BY
SHAH ENTERPRISES