


S.No	Head	Description	LOCATION	Make	T-1 IGI DELHI	Size	UOM	Length	Width	Height	Measurement sheet			Qty	Final to billing BOQ	
											Nos/Wr					
1	MS Work	Providing & fixing of MS work in single section fixed with or without connecting plate including cutting, hoisting, fixing in position and applying a priming coat of approved red oxide steel primer and powder coated paint of approved shared at the top all complete. Item includes all MS steel items including sections, MS plates of grade Yst-250, cleats, stiffeners, anchor fasteners/ bolts, sleeves for pipes and wire management etc, as required for fixing. Back Structure - 40x40x1.5mm Bottom Structure - 50x50x1.5mm Left Side-40x40x1.5 Full Height & Right Front Side-40x40x1.5 Roof Horizontal Pipe (50mmx50mmx1.5)	Jindal/Tata													
2	Base & Flooring	Providing and fixing of 18 bison board over MS pipe 50mm SHS, C/C 600x600mm grid, Passage Area	NCL				Sqm	4.0	2.55				1.00	10.20	10.20	
3	Rubber Mat	Rubber Mat Rubber Mat Rolls, Thickness: 5 Mm 45/ Square Feet Thickness: 3 mm					Sqm	4.0	2.55				1.00	10.20	10.20	
4	Plywood Panelling	Providing , installing and fixing in position FR Plywood for linear as well as curvilinear portions of the building , for all heights and all levels & one side laminate finish etc. (MS Frame work charged seprately) Includes all the performance characteristics all complete with 12mm PR Ply. Back Wall Front Front 2 Front 3 Right wall & Left (single side cladding) Facade Right wall front Left wall front	Century or equivalent				Sqm	4.0	2.70	2.0		21.60	58.33	58.33	58.33	
5	Paint	Apply of 2 coat white enamel emulsion paint on pillar & side partition left/right Roof Horizontal Pipe (50mmx50mm) Pillar	Duco Paint				Sqm	2.6	0.20	6.0		3.06	4.14	4.14	4.14	
5	Flap Door	Providing & Fixing of Slab & Flap door made of 18mm FR Ply with laminate finish , hinges, SS knob, tower bolt etc.					No	0.8	0.07	0.9			1.00	1.00	1.00	
6	Kitchen Door With Vision Panel	Providing & Fixing of Kitchen door made of 32mm FR Ply with Flush door with both side laminate, with vision panel, 300x150mm, with hardware accessories & MS 50x50mm Frame work with paint finish Providing and fixing of POS counter made of 18mm FR Ply with Laminate finish, Step & inside laminate finish, two drawer, key board tray, storage, wire manager etc. (As per approved GFC)	Century/Merino/FGV				No	0.9	0.05	2.4			1.00	1.00	1.00	
7	POS Counter		Century/Merino/FGV				No.									
8	Slide Storages	Providing and installation of make of 18mm & 12mm Fr Plywood with approved laminate finish with hinges normal	Century/Merino/FGV				Nos.									
9	Pendant Light	LED Light fixtures-Supply, installation, testing & commissioning of lighting fittings/ fixtures complete with LED driver, complete as required:- (Hanging Lamp)	Havells, Syska or equivalent				No.						4.00	4.00	4.00	
10	Linear Profile Light	Providing & fixing linear profile light conserved in Rafter	Custom Make				No.						4.00	4.00	4.00	

11	Electrical	Supply and Laying of 1.5mm, 2.5mm & 4sqmm wiring with PVC conduit, 5amp & 15amp switch socket with box & plate, DB panel, MCB, ELCB, as per requirement or as approved electrical drawing	Polycab, Finolex, Roma, Crompton	4000x2576	No.						1.00	1.00
12	Industrial Socket	Industrial Socket & Panel Box (32amp)	L&T		No.						1.00	1.00
14	DB Panel	Supply & Fixing of 12mm Way DB Panel wit 1 No. RCB & MCB 12 No's.	Polycab, Finolex, Roma, Crompton		No						10.00	10.00
15	Main Cable	Supply & Fixing of 4 core 10 Sqm Coppe Cable for main DB to Meter			Mtr.						10.00	10.00
13	Branding	Supply and pasting of HP latex printed artwork on grey back LG/Ivory/Pioneer media as per approved design artwork	HP Latex, 3M, LG Vinyl or equivalent		Sqft.						636.20	636.20
		Back Wall				4.0	2.70	2.0	21.60			
		Front				2.0	0.60	2.0	2.40			
		Front 2				0.3	0.90	2.0	0.62			
		Front 3				0.8	0.90	2.0	1.35			
		Right wall & Left (single side cladding)				4.0	2.70	2.0	21.60			
		Facade				4.0	0.40	2.0	3.20			
		Right wall front				1.5	2.70	1.0	4.05			
		Left wall front				1.3	2.70	1.0	3.51			
		Flap Door				0.9	0.91	1.0	0.77			
14	Cafeccino	Front logo signaged fixed front facade, UV Printed 3mm raised acrylic.	A cast, NGX, Osram	400x750	No.							
15	Menu Board	Providing and fixing of Auto snap channel 32x32 powder coated with acrylic 040 & Clear Acrylic, edge lit LED, Changeable Translite Print.	A cast, NGX, Osram	2x 3	No.							
16	CCTV Camera (4 Channel DVR)	DVR 5MP, 1 TB, 3 nos. 5MP Camera with Audio, 16" Display Monitor, 90mtr. D Link Wire	Hikvision		Set							
17	Installation	T-1 Delhi Airport			EA						1.00	1.00
18	Transportation	T-1 Delhi Airport			EA						1.00	1.00
19		Equipment Shifting Cost Extra										
Signature												


 11/10/24