

# BILL OF QUANTITIES FOR PLUMBING WORK

PROJECT : PROJECT : KFC FOOD COURT @ AHMEDABAD AIRPORT

SR. NO.	MATERIAL	DESCRIPTION	UNIT	QTY.	Length	Width	Height	Nos	Qty	Remark
1.00										
		<b>WATER SUPPLY PIPES</b>								
	CPVC Pipes	Supply, laying, testing & commissioning of FOOD GRADE CPVC pipes conforming to CTS (Copper Tube Size) SDR-11 as per (is 15778 ASTM D 2846) with necessary fittings up to the size of 50 mm dia, jointing with CPVC solvent cement of medium body IPS brand or equivalent conform. (Make - SUPREME / KASTA)								
1.01		15mm dia	R.M.	20.00						
									Total	0
1.02										
		20mm dia	R.M.	45.00				76	76	
									Total	76
										-31
		Less Overrun Qty							Total	45
2.00										
		<b>WATER DRAIN PIPES</b>								
	PVC WASTE PIPE	PVC Plastic Pipe for Drainage (Make - SUPREME / KASTA)								
2.01		100mm dia	R.M.	50.00				30	30	
									Total	30
2.02										
		50mm dia	R.M.	15.00				10	10	
									Total	10
3.00										
		<b>CHAMBER &amp; GRATING</b>								
	INSPECTION CHAMBER	Supply, Laying, Testing & Commissioning of Approved SS Inspection Chamber along of Size- 300mmx300mm with SS Cover & SS Grating over it. Make Jaquar / Ozone.	Nos.	7.00						
3.01								8	8	
									Total	8
										-1
		Less Overrun Qty							Total	7
4.00										
		<b>FLOOR TRAP</b>								
	FLOOR TRAP	Supply, Laying, Testing & Commissioning of 100x100mm Floor Trap with Approved Make heavy duty round or Square.	Nos.	8.00						
4.01								9	9	
									Total	9
										-1
		Less Overrun Qty							Total	8
5.00										
		<b>VALVE AND TAP</b>								
	ANGLE VALVE	Providing & Fixing Angle Valve.	Nos.	14.00						
5.01										
									Total	0
5.02										
		<b>LONG BODY TAP</b>								
	LONG BODY TAP	Providing & Fixing Sink Cock. (Make - JAQUAR / OZONE)	Nos.	12.00						
5.02										

Additional Exceed qty →

16

Additional Exceed qty

8

Additional Exceed qty

9

*[Signature]*  
13/7/2024





