

120
23 sq m

IDLI.COM		Rev:			
		Date:			
Item No.	Description	Qty	Unit		
A	CIVIL				
TOTAL PART A :					
B	GYPSUM AND DESIGNER CEILING				
1	Gyprock Ceiling Ceiling Providing and applying average 12 mm thk. Gyprock Ceiling Ceiling scraping and cleaning wherever required, to proper angle, line, level and plumb, ready to receive paint. Including protective, external corners of 20/25 SWG GI (India Gypsum or equivalent make), making all grooves, required scaffolding and protecting the surrounding areas and cleaning finished complete.	230 209	Sq. Ft	✓	
3	Cutouts in False ceiling for lights / Speakers etc. Making cutouts in the False ceiling for spot lights, speakers etc. RECESSED DOWN LIGHT WHITE POWDER COATED. LAMP : COB LED 12W, 4000K	8	Nos.	✓	
4	Miscellaneous Points, if any please specify				
TOTAL PART B :					0
C	PAINTING AND POLISHING				
1	Asian Royale Paint : Morning Glory Sand papering the finished POP surface, filling in the cracks on the surface if any. Apply a coat of cement primer on the surface, Applying enamel putty making the surface smooth, applying one more coat of cement primer on the surface & applying two or more coats of approved Black Royale paint in approved hue to achieve uniform shade.	230 209	Sq.ft	✓	

OK
S. Sankar
07/8/24

S. Sankar
7/8/2024
Sikaram misty