

IDLI.COM BILL OF QUANTITIES

Project IDLI.COM	Date 05/03/2024
Client TRAVEL FOOD SERVICES	Contractor Name :
Location	Contractor Firm Name

S. NO.	DESCRIPTION	QTY.	UNIT	QTY.
--------	-------------	------	------	------

A CIVIL				
1	NITCO GREY (BAYCLIFF FOLSSIL) TILE Providing and Fixing appvd 2'X2' vitrified tile flooring with cement sand mortar bedding of appd proportions as per the design & specifications. Joints to be filled properly with pigmented cement / epoxy grouts matching the tile. Flooring should be fixed in proper plumb line. Job to include cost of labour, material, cartage, loading, unloading, cutting, fixing and grouting	27	Sq.m.	36 ✓
2	SS Skirting - 3" height Providing and Fixing appvd ss skirting fixed on plywood base as per the design & specifications. Joints to be filled properly with pigmented cement / epoxy grouts matching the tile. Skirting should be fixed in proper plumb line. Job to include cost of labour, material, cartage, loading, unloading, cutting, fixing and grouting	105	R.ft.	
3	Provided Vitrified Tiles Providing and Fixing of 8"X12" PROVIDED VITRIFIED TILE on wall as appvd with cement-sand mortar bedding of appd proportions as per the design & specifications. Joints to be filled properly with pigmented cement / epoxy grouts matching the tile/stone. Flooring should be fixed in proper plumb line. Job to include cost of labour, material, cartage, loading, unloading, cutting, fixing and grouting.	505	Sq.ft.	524 ✓
4	Idli.com Front Counter in appvd solid surface Providing and Fixing of Pantry counter in appvd Acrylic solid surface with as per the design & specifications with plywood base & M.S. support. Counter should be fixed in proper plumb line. Job to include cost of labour, material, cartage, loading, unloading, cutting, fixing, grouting, sink/hob template cutouts, groove making, edge moulding and polishing.	16	Sq.ft.	57 ✓
5	Wooden Veneer for Side Wall Providing and Fixing of tiles with 2mm grooves & matte finish on wall as per approved the design & specifications. Job to include cost of labour, material, cartage, loading, unloading, cutting, fixing and grouting	300	Sq.ft.	153 ✓

TOTAL PART A :

B GYPSUM AND DESIGNER CEILING				
1	Gyprock Coiling Coiling Providing and applying average 12 mm thk Gyprock Ceiling Ceiling scraping and cleaning wherever required, to proper angle, line, level and plumb, ready to receive paint. Including protective, external corners of 20/25 SWG GI [India Gypsum or equivalent make], making all grooves, required scaffolding and protecting the surrounding areas and cleaning finished complete.	209	Sq Ft	387 ✓
3	Cutouts in False ceiling for lights / Speakers etc. Making cutouts in the False ceiling for spot lights, speakers etc.	8	Nos	8 ✓
4	Miscellaneous Points, if any please specify RECTIFIED DOWN LIGHT WHITE POWDER COATED LAMP COB LED			

TOTAL PART B :

C PAINTING AND POLISHING				
1	Asian Royale Paint : Morning Glory			



Handwritten signature
12/7/2024

	Sand papering the finished POP surface, filling in the cracks on the surface if any. Apply a coat of cement primer on the surface. Applying enamel putty making the surface smooth, applying one more coat of cement primer on the surface & applying two or more coats of approved Black Royale paint in approved hue to achieve uniform shade	209	Sq ft		
2	Zinc Yellow Duco paint and Glossy PU Finish for idli.com Laser Cut Screen on Counter Front Sand papering the finished MDF surface, filling in the cracks on the surface if any. Apply a coat of cement primer on the surface. Applying enamel putty making the surface smooth, applying one more coat of cement primer on the surface & applying two or more coats of approved Terracotta shade finish Duco paint in approved hue to achieve uniform shade	374.5	Sq ft		69 ✓
3	EMBOSSSED MDF SHEET FINISHED Pearl GREEN DUCO PAINT AND GLOSSY PU FOR FRONT COUNTER BACK PANEL Sand papering the finished MDF surface, filling in the cracks on the surface if any. Apply a coat of cement primer on the surface. Applying enamel putty making the surface smooth, applying one more coat of cement primer on the surface & applying two or more coats of approved Terracotta shade finish Duco paint in approved hue to achieve uniform shade	46.5	Sq ft		46.5 ✓
4	Miscellaneous Points, if any please specify				
TOTAL PART C :					
D CARPENTRY					
1	IDLI.COM FRONT COUNTER Providing and Fixing Low Height storage of 20" height Glass finished with embossed MDF sheet finished green duco paint and glossy PU for IDLI.COM as approved using 19mm marine plywood / blockboard for shutters, shelves & divider panel & 8mm marine plywood for back ply & finished with appvd tile/ laminate as per the design complete with 6 inch toughened glass band with hardware, locks etc. Job to include cost of labour, material, cartage, loading,unloading, glazing, hardware, adhesives/resins, edgeband, etc. Insulsive of the cost of Clear toughened glass/Embossed mdf sheet	53	Sq ft		53 ✓
2	IDLI.COM SIGNAGE BOARD Providing and Fixing 1" high Green ACP base with 6" thick verticals of approved make and shade alongwith Logo in Front Lit Acrylic Signage of approved wattage and electrical points . Job to include cost of labour, material, cartage, loading,unloading, glazing, hardware, adhesives/resins,		Nos		
3	IDLI.COM DIGITAL MENU BOARD Providing and Fixing Digital Menu Board	2	Nos		2 ✓
4	IDLI.COM FRONT, SIDE AND BACK UNDER COUNTER Providing & fixing of Curry Kitchen Counter using 19mm comm/marine ply complete with drawers & pedestal storage units duly finished in appvd laminate as per the dwg. Counter to be finished in DominoTerazzo Corian of approved make and shade. Job to include cost of labour, material, cartage, loading,unloading, hardware, adhesives/resins, edgeband and appvd	30	Sq.ft.		30 ✓



Arnis Jay
12/7/2024

5	FLUSH DOOR Flush Door: Providing and fixing single leaf solid core flush door 35mm thick factory made—, finished on both sides with 1.0mm thick laminate of approved shade as indicated in drawing. Shutter to be lipped on all sides with 6mm thick teak wood beading. Rate inclusive of PU polish, making vision panels with 8mm th. glass, to size as per door details. Applicable hardwares to be considered for following doors according to requirement as per detailed drawings including below mentioned hardware-Door closer, SS Ball bearing Hinges, SS foot operated Door stopper, SS Mortise Latch Lock / concealed dead lock, SS Mortise Handle 900x211	1	Nos		1
6	HOOD PANELING Providing & fixing partition made 18mm thk. HDHMR ply covering all sides of the visible faces of the hood, hung from the ceiling with threaded rods and cleats. All internal faces to be pasted with 1mm th. black laminate and outer visible faces to be PU painted as per approved shade, as per design & details given in drawing/Architect instruction. Rate is inclusive of all necessary hardware & fixtures Measurement as per visible elevation		Nos		
TOTAL PART D :					



S. Anis Jay
12/7/2024