

BILL OF QUANTITIES FOR SPRINKLER WORK
LOCATION:- Ahemdabad Food Court (KFC)

SR. NO.	DESCRIPTION	UNIT	QTY.	Length	Width	Height	Nos	Qty	Remark
1	Providing, Laying, Jointing & Testing of Pipes for Sprinkler System - G.I Pipe conforming IS Codes Class 'C' Heavy Pipe & with necessary support & anchors fastening from slab.								
a.	25 mm dia	Rft.	45						
							42	42	
	Total Qty							42	✓
c.	40 mm dia	Rft.	25						
							20	20	
	Total Qty							20	✓
d.	50 mm dia	Rft.	18						
							20	20	
	Less Overrun Qty							-2	
	Total Qty							18	20 ✓
									<i>Additional qty Exceeded</i>
2	Synthetic Enamel Paint.								
a.	25 mm dia	Rft.	45						
							42	42	
	Total Qty							42	✓
c.	40 mm dia	Rft.	25						
							20	20	
	Total Qty							20	
d.	50 mm dia	Rft.	18						
							20	20	✓
	Less Overrun Qty							-2	
	Total Qty							18	✓
									<i>Additional qty Exceeded</i>
3	Providing & Fixing of Butterfly Valve.								
a.	40 mm dia	No.	3						
	Total Qty							0	
b.	50 mm dia	No.	1						
	Total Qty							0	
4	Providing & Fixing of Ball Valve.								
c.	40 mm dia	No.	3						
	Total Qty							0	
d.	50 mm dia	No.	1						

A. B. Mustafay
13/7/2024

