

Structure Work- Domino's

SubItemUniqueCode	ItemCode	ItemName	UOM	Rate	Quantity	Remarks	SupplierRate	Amount	Work Done %	RA Amount
88323	STB-1	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 975 Nos. 1 TOTAL LENGTH (m) 0.975 TOTAL WEIGHT (Kg) 25.74	KG	0.00	25.74	STUB COLUMN	175	4504.5	70%	3153.15
88324	STB-2	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 350 Nos. 6 TOTAL LENGTH (m) 2.1 TOTAL WEIGHT (Kg) 55.44	KG	0.00	55.44	STUB COLUMN	175	9702	70%	6791.4
88325	MB-1	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 5480 Nos. 3 TOTAL LENGTH (m) 16.44 TOTAL WEIGHT (Kg) 434.016	KG	0.00	434.02	MAIN BEAM	175	75953.5	70%	53167.45
88326	MB-2	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 5490 Nos. 1 TOTAL LENGTH (m) 5.49 TOTAL WEIGHT (Kg) 144.936	KG	0.00	144.94	MAIN BEAM	175	25364.5	70%	17755.15
88327	MB-3	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 7135 Nos. 1 TOTAL LENGTH (m) 7.135 TOTAL WEIGHT (Kg) 188.364	KG	0.00	188.36	MAIN BEAM	175	32963	70%	23074.1
88328	MB-4	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 6240 Nos. 1 TOTAL LENGTH (m) 6.24 TOTAL WEIGHT (Kg) 164.736	KG	0.00	164.74	MAIN BEAM	175	28829.5	70%	20180.65
88329	MB-5	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 6105 Nos. 2 TOTAL LENGTH (m) 12.21 TOTAL WEIGHT (Kg) 322.344	KG	0.00	322.34	MAIN BEAM	175	56409.5	70%	39486.65
88330	MB-6	SECTION RHS 200x100x6 UNIT WEIGHT (Kg m) 26.4 LENGTH (mm) 6105 Nos. 1 TOTAL LENGTH (m) 6.105 TOTAL WEIGHT (Kg) 161.172	KG	0.00	161.17	MAIN BEAM	175	28204.75	70%	19743.325
88331	SB-6	SECTION RHS 96x48x3.2 UNIT WEIGHT (Kg m) 6.71 LENGTH (mm) 2630 Nos. 6 TOTAL LENGTH (m) 15.78 TOTAL WEIGHT (Kg) 105.8838	KG	0.00	105.88	SECONDARY BEAM	175	18529	70%	12970.3
88332	SB-7	SECTION RHS 96x48x3.2 UNIT WEIGHT (Kg m) 6.71 LENGTH (mm) 925 Nos. 1 TOTAL LENGTH (m) 0.925 TOTAL WEIGHT (Kg) 6.20675	KG	0.00	6.21	SECONDARY BEAM	175	1086.75	70%	760.725
88333	SB-8	SECTION RHS 96x48x3.2 UNIT WEIGHT (Kg m) 6.71 LENGTH (mm) 2070 Nos. 2 TOTAL LENGTH (m) 4.14 TOTAL WEIGHT (Kg) 27.7794	KG	0.00	27.78	SECONDARY BEAM	175	4861.5	70%	3403.05
88334	SB-9	SECTION RHS 96x48x3.2 UNIT WEIGHT (Kg m) 6.71 LENGTH (mm) 1860 Nos. 1 TOTAL LENGTH (m) 1.86 TOTAL WEIGHT (Kg) 12.4806	KG	0.00	12.48	SECONDARY BEAM	175	2184	70%	1528.8
88335	PL-2	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 8690 Nos. 5 TOTAL LENGTH (m) 43.45 TOTAL WEIGHT (Kg) 216.381	KG	0.00	216.38	PURLIN	175	37866.5	70%	26506.55
88336	PL-3	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 1670 Nos. 1 TOTAL LENGTH (m) 1.67 TOTAL WEIGHT (Kg) 8.3166	KG	0.00	8.32	PURLIN	175	1456	70%	1019.2
88337	PL-4	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 2240 Nos. 2 TOTAL LENGTH (m) 4.48 TOTAL WEIGHT (Kg) 22.3104	KG	0.00	22.31	PURLIN	175	3904.25	70%	2732.975
88338	PL-5	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 1120 Nos. 1 TOTAL LENGTH (m) 1.12 TOTAL WEIGHT (Kg) 5.5776	KG	0.00	5.58	PURLIN	175	976.5	70%	683.55
88339	PL-6	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 2240 Nos. 2 TOTAL LENGTH (m) 4.48 TOTAL WEIGHT (Kg) 22.3104	KG	0.00	22.31	PURLIN	175	3904.25	70%	2732.975

*Handwritten signature and date:*  
 11/6/24

	PL-7	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 985 Nos. 1 TOTAL LENGTH (m) 0.985 TOTAL WEIGHT (Kg) 4.9053	KG	0.00	4.91	PURLIN	175			
								859.25	70%	601.475
88341	PL-8	SECTION SHS 50x50x3.6 UNIT WEIGHT (Kg m) 4.98 LENGTH (mm) 950 Nos. 1 TOTAL LENGTH (m) 0.95 TOTAL WEIGHT (Kg) 4.731	KG	0.00	4.73	PURLIN	175			
								827.75	70%	579.425
88342	A-5	SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 925 Nos. 4 TOTAL LENGTH (m) 3.7 TOTAL WEIGHT (Kg) 16.65	KG	0.00	16.65	CHQ. PLATE SUPPORT	175			
								2913.75	70%	2039.625
88343	A-6	SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 930 Nos. 4 TOTAL LENGTH (m) 3.72 TOTAL WEIGHT (Kg) 16.74	KG	0.00	16.74	CHQ. PLATE SUPPORT	175			
								2929.5	70%	2050.65
88344	A-7	SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 825 Nos. 1 TOTAL LENGTH (m) 0.825 TOTAL WEIGHT (Kg) 3.7125	KG	0.00	3.71	CHQ. PLATE SUPPORT	175			
								649.25	70%	454.475
88345	A-8	SECTION ISA 50x50X6 UNIT WEIGHT (Kg m) 4.5 LENGTH (mm) 1190 Nos. 4 TOTAL LENGTH (m) 4.76 TOTAL WEIGHT (Kg) 21.42	KG	0.00	21.42	CHQ. PLATE SUPPORT	175			
								3748.5	70%	2623.95
88346	P-1	PLATE SIZE (LXB) 200 150 THICK (mm) 10 UNIT WT. (Kg Sq.m) 78.5 Nos. 12 WEIGHT PER NO. (Kg) 2.355 TOTAL WEIGHT (Kg) 28.26	KG	0.00	28.26	BRACKET PLATE	175			
								4945.5	70%	3461.85
88347	P-2	PLATE SIZE (LXB) 220 150 THICK (mm) 10 UNIT WT. (Kg Sq.m) 78.5 Nos. 6 WEIGHT PER NO. (Kg) 2.5905 TOTAL WEIGHT (Kg) 15.543	KG	0.00	15.54	BRACKET PLATE	175			
								2719.5	70%	1903.65
88348	BP-1	PLATE SIZE (LXB) 350 250 THICK (mm) 10 UNIT WT. (Kg Sq.m) 78.5 Nos. 3 WEIGHT PER NO. (Kg) 6.86875 TOTAL WEIGHT (Kg) 20.60625	KG	0.00	20.61	BASE PLATE	175			
								3606.75	70%	2524.725
88349	BP-2	PLATE SIZE (LXB) 200 150 THICK (mm) 10 UNIT WT. (Kg Sq.m) 78.5 Nos. 5 WEIGHT PER NO. (Kg) 2.355 TOTAL WEIGHT (Kg) 11.775	KG	0.00	11.78	BASE PLATE	175			
								2061.5	70%	1443.05
88350	BP-3	PLATE SIZE (LXB) 200 200 THICK (mm) 10 UNIT WT. (Kg Sq.m) 78.5 Nos. 1 WEIGHT PER NO. (Kg) 3.14 TOTAL WEIGHT (Kg) 3.14	KG	0.00	3.14	BASE PLATE	175			
								549.5	70%	384.65
88351	STF-1	PLATE SIZE (LXB) 75 75 THICK (mm) 8 UNIT WT. (Kg Sq.m) 62.8 Nos. 18 WEIGHT PER NO. (Kg) 0.176625 TOTAL WEIGHT (Kg) 3.17925	KG	0.00	3.18	STIFFENER PLATE	175			
								556.5	70%	389.55
88352	CQ-7	PLATE SIZE (LXB) 2730 950 THICK (mm) 4 UNIT WT. (Kg Sq.m) 34 Nos. 1 WEIGHT PER NO. (Kg) 88.179 TOTAL WEIGHT (Kg) 88.179	KG	0.00	88.18	CHEQUERED PLATE	175			
								15431.5	70%	10802.05
88353	CQ-8	PLATE SIZE (LXB) 2730 975 THICK (mm) 4 UNIT WT. (Kg Sq.m) 34 Nos. 1 WEIGHT PER NO. (Kg) 90.4995 TOTAL WEIGHT (Kg) 90.4995	KG	0.00	90.50	CHEQUERED PLATE	175			
								15837.5	70%	11086.25
88354	CQ-9	PLATE SIZE (LXB) 2730 1235 THICK (mm) 4 UNIT WT. (Kg Sq.m) 34 Nos. 1 WEIGHT PER NO. (Kg) 114.6327 TOTAL WEIGHT (Kg) 114.6327	KG	0.00	114.63	CHEQUERED PLATE	175			
								20060.25	70%	14042.175
88355	CQ-10	PLATE SIZE (LXB) 945 900 THICK (mm) 4 UNIT WT. (Kg Sq.m) 34 Nos. 1 WEIGHT PER NO. (Kg) 28.917 TOTAL WEIGHT (Kg) 28.917	KG	0.00	28.92	CHEQUERED PLATE	175			
								5061	70%	3542.7
88356	CP-1	PLATE SIZE (LXB) 200 100 THICK (mm) 4 UNIT WT. (Kg Sq.m) 31.4 Nos. 6 WEIGHT PER NO. (Kg) 0.628 TOTAL WEIGHT (Kg) 3.768	KG	0.00	3.77	(MB) CAP PLATE	175			
								659.75	70%	461.825
88357	CP-2	PLATE SIZE (LXB) 50 50 THICK (mm) 4 UNIT WT. (Kg Sq.m) 31.4 Nos. 23 WEIGHT PER NO. (Kg) 0.0785 TOTAL WEIGHT (Kg) 1.8055	KG	0.00	1.81	(PL) CAP PLATE	175			
								316.75	70%	221.725
										294303.8

11/6/24

Anchors									
Item Name	UOM	Qtys	Remarks	Supplier Rate	Amount	Work Done %	RA Amount		
M-8x75 HST3-R	Nos	20	ALL ANCHOR BOLTS ARE HILTI OR EQUIVALENT MAKE	2800	56000	70%	39200		
M-10x90 HST3-R	Nos	4	ALL ANCHOR BOLTS ARE HILTI OR EQUIVALENT MAKE	2800	11200	70%	7840		
M-16x125 HVU HAS ROD	Nos	18	ALL ANCHOR BOLTS ARE HILTI OR EQUIVALENT MAKE	2800	50400	70%	35280		
<b>Total</b>					117600		<b>82320</b>		
<b>G. Total of MS Structure &amp; Anchors</b>					<b>538034</b>		<b>376624</b>		

*Asst*  
11/6/24