

Masala Kitchen		BOQ for Masala Kitchen Cart : 6x2.550x3 (mtr.)				Actual Qty Measurement						
S.No	Head	Description	Lucknow Drawing Ref No.	Outdoor Make	Size	UOM	Qty	Length	Width	Height	Nos/Wt	Qty
1	MS Work	Providing & fixing of MS work in single section fixed with or without connecting plate including cutting, hoisting, fixing in position and applying a priming coat of approved red oxide steel primer and powder coated paint of approved shade at the top all complete. Item includes all MS steel items including sections, MS plates of grade Yst-250,cleats,stiffeners, anchor fasteners/bolts, sleeves for pipes and wire management etc, as required for fixing. Back Structure - 40x40x2mm Top Structure - 40x40x2 Bottom Structure -50x50x2mm Right & Left Side-40x40x2 Front Side-40x40x2 Pillar (50x50x2)		Jindal/Tata		Kgs	670					675.50
2	Base & Flooring	Providing and fixing of 18mm FR Ply with 1.5mm thick aluminium checker sheet finish mounted over MS pipe 50mm SHS , C/C 600x600mm grid, 4mm thick MS Sheet		Century Ply, Tata/Jindal		Sqm	15	6.0	2.40		1.00	14.40
3	ACP Work (for Ceiling)	Providing , installing and fixing in position FR Aluminium Composite Panel Cladding for linear as well as curvilinear portions of the building , for all heights and all levels etc. including: a) Structural analysis & design and preparation of shop drawings) Back framing for panel as suited to site condition.eg.Aluminium or MS box sections etc c) Providing, fabricating and supplying and fixing panels of aluminium composite panel cladding in pan shape in metallic colour of approved shades as per specifications below. The Contractor shall provide wall with aluminium composite panel cladding, having all the performance characteristics all complete . (MS Structure cost not included in it)		Timex Alu decor or equivalent		Sqm	22	6.0	2.43		1.00	14.58
4	Shade for Roof	Providing & fixing of 6mm Semi Transparent/opac sheet with MS Framing fix with self screw with required paint finish. (note :MS Structure is not included in this cost)				Sqm	24	6.0	2.50		1.00	15.00
5	Rafter's Roof	Providing and fixing of Wooden Rafter 12mm HDMR Laminate cladding with approved shade matt finish.		Century Ply & Merrino		Rmt.	19	2.4			7.00	17.08
6	Plywood Panelling	Providing , installing and fixing in position FR Plywood for linear as well as curvilinear portions of the building , for all heights and all levels & one side laminate finish etc. (MS Frame work charged seperatly) includes all the performance characteristics all complete with 12mm FR Ply.		Century or equivalent		Sqm	51					50.94
		Back Wall						6.0	2.70	2	32.40	
		Front						6.0	0.95	2	11.40	
		Left Wall						2.4	0.95	2	4.64	
		Right Wall						2.4	0.95	2	4.64	
		Less						2.7	0.40	-2	-2.14	

Dinesh - 9916161141  
06/03/24



21	Electrical	Supply and laying of 1.5mm, 2.5mm & 4sqmm wiring with PVC conduit, Samp & 15amp switch socket with box & plate, DB panel, MCB, ELCB, as per requirement or as approved electrical drawing								1					1.00
22	Industrial Socket	Industrial Socket & Panel Box (32amp)								No.	8				4.00
23	Branding	Supply and pasting of HP latex printed artwork on grey back LG/Ivory/Pioneer media as per approved design artwork								Sqft.	-				-
24	Masala Kitchen Logo	Front logo signaged fixed front chiller counter, UV Printed 3mm raised acrylic.								No.	1				1.00
25	Header Signage	Providing and fixing of backlit channelium raised signages; NGX LED & Osram water proof supply with all required support structure (2100x 500x 1pcs)								No.	1				1.00
26	Menu Board	Providing and fixing of Auto snap channel 32x32 powder coated with acrylic 040 & Clear Acrylic, edge lit LED, Changeable Translite Print.								No.	3				3.00
27	TV Screen Menu	32" LED TV with hanging Stand								No.					-
28	CCTV Camera (4 Channel DVR)	DVR 5MP, 1 TB, 4 nos. 5MP Camera with Audio, 16" Display Monitor, 90mtr. D Link Wire								Set	1				
29	Installation	Lucknow Airport								EA	1				1.00
30	Transportation	Lucknow Airport								EA	1				1.00

Dinesh Tapatani  
06/03/24

Signature