

S.No	Cafe/chno	BOQ for Cafe/chno Chart: 4x2.6x3 (mtr.)	Lucknow	Indoor	PO Qty		Actual Measurement Qty.				Billing Qty.			
					Refrence Picture	Make	Size(In mm)	Unit	Qty	Length	Width	Height	Nos /Weight	Qty
1	MS Work	Providing & fixing of MS work in single section fixed with or without connecting plate including cutting, hoisting, fixing in position and applying a priming coat of approved red oxide steel primer and powder coated paint of approved shade at the top all complete. Item includes all MS steel items including sections, MS plates of grade MS-250, cleats, stiffeners, anchor fasteners/bolts, sleeves for pipes and wire management etc. as required for fixing.		Apollo/Indal/Tata		Kgs	370.00						387.31	370.00
		Base Structures 90x50x2mm							55.56	0.20	0.00		130.84	
		Back Structures 40x40x2mm							56.40	0.16	0.00		106.26	
		Side Structures 40x40x2mm							24.17	0.16	0.00		45.54	
		Top Structure 40x40x2mm							55.56	0.16	0.00		104.68	
2	Base & Flooring	Providing and fixing of 18mm FR Ply with 1.5mm thick aluminium checker sheet finish mounted over MS pipe 50mm SHS, C/C 600x600mm grid, 4mm thick MS Sheet		Century Ply, Tata/ Jindal		Sqm	10.08	4.00	2.40			1.00	9.60	9.60
3	ACP Work (Ceiling)	Providing, installing and fixing in position FR Aluminium Composite Panel Cladding for linear as well as curvilinear portions of the building, for all heights and all levels etc. including: a) Structural analysis & design and preparation of shop drawings; b) Back framing for panels as suited to site condition eg. Aluminium or MS box sections etc; c) Providing, fabricating and supplying and fixing panels of aluminium composite panel cladding in pan shape in metallic colour of approved shades as per specifications below. The Contractor shall provide wall with aluminium composite panel cladding, having all the performance characteristics all complete. (approved shade) (MS Structure cost not included)		Timex Alu decor or equivalent		Sqm	14.40	4.00	2.40			1.00	9.60	9.60
4	Shade for Roof	Providing & fixing of 6mm Semi Transparent/opac sheet with MS Framing fix with self screw with required paint finish. (note: MS Structure is not included in this cost)				Sqm	16.00	4.00	4.00			1.00	16.00	16.00
5	Rafter's Foot	Providing and fixing of Wooden Rafter 12mm HDMR laminate cladding with approved shade matt. finish.		Century Ply & Veneer		Rmt.	12.00	2.40				5.00	12.00	12.00
6	Plywood Panelling	Providing, installing and fixing in position FR Plywood for linear as well as curvilinear portions of the building, for all heights and all levels & one side laminate finish etc. (MS Frame work charged separately) Includes all the performance characteristics all complete with 12mm PR Ply.		Century or equivalent		Sqm	40.32						38.17	38.17
		Back Wall						4.00	2.70	2.00			21.60	
		Right						2.45	0.95	2.00			4.65	
		Left Wall						2.45	0.95	2.00			4.65	
		Front						4.00	0.91	2.00			7.28	
7	Wall Tile	Providing, installing and fixing in of red brick pattern tile on back wall		Customise Make		Sqm	11.00	4.00	1.00			1.00	4.00	4.00
8	Corian Cladding	Providing & fixing of 12mm Acrylic solid surface outside of side partition & front low height partition (Base Rate : 850 Sqft.)		LG Hi mac		Sqm	4.00	4.00	1.00			1.00	4.00	4.00
9	Paint	Apply of black duco paint on pillar & side partition left&right		Duco Paint		Sqm	6.00						8.00	6.00
								4.00	0.20	2.00			1.60	
								8.00	0.20	4.00			6.40	
10	Flap Door	Providing & fixing of Slab & Flap door made of 18mm FR Ply with solid acrylic surface & inside laminate finish, Hydraulic hinges, SS knob, tower bolt etc.		Century Ply, FGV hinges		EA	1.00					1.00	1.00	1.00
11	Awining/Canvas	P&F Awining on both of side Red & White Colour SRF make cloths with 40mm x 40mm x 2mm Thick Asian make square aluminium pipe frame including O2 coat red oxide paint, O2 coat asian make primer, and O2 coat asian make oil paint on Rolling frame.		Canvas, HP Latex		Sqm	10.00						10.00	10.00
								4.00	1.00	1.00			4.00	
								3.00	1.00	2.00			6.00	
12	Kitchen Wooden Counter	Providing & Installation of counter made of FR Plywood with approved shade laminate finish, 2 nos soft close drawers, storage, MS pipe support (As per approved GFC)	10	Century Ply, FGV hinges	2325x750x900	No.	1.00						1.00	1.00
13	Sink Cabinet	Providing and fixing of Sink counter made of 18mm FR Ply with laminate finish, 450x900mm SS 304 sink, storage, plumbing fitting etc. (As Per approved GFC)	9	Century/Merino, SS Sink	1500x750x900	No.	1.00						1.00	1.00
14	POS Counter	Providing and fixing of POS counter made of 18mm FR Ply with solid acrylic surface top finish, Step & inside laminate finish, two drawer, key board tray, storage, wire manager etc. (As per approved GFC)	7	Century/Merino/ FGV	825x750x900	No.	1.00						1.00	1.00
15	Chiller Counter	Providing & Installation of counter made of FR Plywood with approved shade laminate finish, 2 nos soft close drawers, storage, MS pipe support (As per approved GFC)	8	Century/Merino/ FGV	2025x750x900	No.	1.00						1.00	1.00
16	Skink New Sensor Tap	Providing & Fitting of Sensor Tap as required		Euronics		Nos.	1.00						1.00	1.00
17	Water Pump	Providing & Fitting of Waterpump as required		Crompton AQUAGOLD 100-33 Residential Water Pump Self Priming Regenerative 1 HP Single Phase		Nos.	1.00						1.00	1.00
18	Linear Profile Light	Providing & fixing linear profile light concealed in Rafter		Custom make	1200x1	No.	5.00						5.00	5.00
19	Electrical	Supply and Laying of 1.5mm, 2.5mm & 4sqmm wiring with PVC conduit, 5amp & 15amp switch socket with box & plate, DB panel, MCB, ELCB, as per requirement or as approved electrical drawing		Polycab, Finolex, Roma, Crompton	4000x3000	EA	1.00						1.00	1.00
20	Industrial Socket	Industrial Socket & Panel Box (3Zamp)				No.	5.00						2.00	2.00
21	Branding	Supply and pasting of HP latex printed artwork on grey back LG/Ivory/Pioneer media as per approved design artwork		HP Latex, 3M, LG Vinyl or equivalent		Sqm	2.40	0.60	4.00			1.00	2.40	2.40
22	Signages1	Providing and fixing of backlit channel raised signages, NGX LED & Osram water proof supply with all required support structure (1800x500x1 ps)		A cast, NGX, Osram		No.	1.00						1.00	1.00
23	Menu Board	Providing and fixing of Auto snap channel 3x3x2 powder coated with acrylic D40 & Clear Acrylic, edge lit LED, Changeable Translite Print		A cast, NGX, Osram	2x3	No.	3.00						3.00	3.00
24	TV Screen Menu	32" LED TV with hanging Stand		Samsung/LG		No.	1.00							
25	CCTV Camera (4 Channel DVR)	DVR SMP, 1 Tb, 4 nos, 3MP Camera with Audio, 16" Display Monitor, 90mtr. D Link Wire	If Required	Hikvision		Set	1.00							
26	Installation	Lucknow Airport				EA	1.00							1.00
27	Transportation	Lucknow Airport				EA	1.00							1.00
28	Labour Union Charges	Extra as on actual												
29	Pendant Light	LED Light fixtures-Supply, installation, testing & commissioning of lighting fittings/ fixtures complete with LED driver, complete as required.-(Hanging Lamp)	misses to provide in last BOQ, Approved	Havelis, Syska or equivalent		No.	4.00						3.00	3.00

Divesh Tarkathi
06/03/24

Masala Kitchen		BOQ for Masala Kitchen Cart : 6x2.550x3 (mtr.)	Lucknow	Outdoor		PO Qty.		Actual Qty Measurement				
S.No	Head	Description	Drawing Ref No.	Make	Size	UOM	Qty	Length	Width	Height	Nos/Wt	Qty
1	MS Work	Providing & fixing of MS work in single section fixed with or without connecting plate including cutting, hoisting, fixing in position and applying a priming coat of approved red oxide steel primer and powder coated paint of approved shared at the top all complete. Item includes all MS steel items including sections, MS plates of grade Yst-250, cleats, stiffeners, anchor fasteners/ bolts, sleeves for pipes and wire management etc, as required for fixing.		Jindal/Tata		Kgs	670					675.50
		Back Structure - 40x40x2mm										168.00
		Top Structure - 40x40x2										146.00
		Bottom Structure -50x50x2mm										198.00
		Right & Left Side-40x40x2										78.00
		Front Side-40x40x2										36.00
		Pillar (50x50x2)										49.50
2	Base & Flooring	Providing and fixing of 18mm FR Ply with 1.5mm thick aluminium checker sheet finish mounted over MS pipe 50mm SHS, C/C 600x600mm grid, 4mm thick MS Sheet		Century Ply, Tata/Jindal		Sqm	15	6.0	2.40		1.00	14.40
3	ACP Work (for Ceiling)	Providing , installing and fixing in position FR Aluminium Composite Panel Cladding for linear as well as curvilinear portions of the building , for all heights and all levels etc. including: a) Structural analysis & design and preparation of shop drawings') Back framing for panel as suited to site condition.eg.Alluminium or MS box sections etc c) Providing, fabricating and supplying and fixing panels of aluminium composite panel cladding in pan shape in metallic colour of approved shades as per specifications below. The Contractor shall provide wall with aluminium composite panel cladding, having all the performance characteristics all complete . (MS Structure cost not included in it)		Timex Alu decor or equivalent		Sqm	22	6.0	2.43		1.00	14.58
4	Shade for Roof	Providing & fixing of of 6mm Semi Transparent/opac sheet with MS Framing fix with self screw with required paint finish. (note : MS Structure is not included in this cost)				Sqm	24	6.0	2.50		1.00	15.00
5	Rafter's Foof	Providing and fixing of Wooden Rafter 12mm HDMR Laminate cladding with approved shade matt finish.		Century Ply & Merino		Rmt.	19	2.4			7.00	17.08
6	Plywood Panelling	Providing , installing and fixing in position FR Plywood for linear as well as curvilinear portions of the building , for all heights and all levels & one side laminate finish etc. (MS Frame work charged seperatly) Includes all the performance characteristics all complete with 12mm PR Ply.		Century or equivalent		Sqm	51					50.94
		Back Wall						6.0	2.70	2	32.40	
		Front						6.0	0.95	2	11.40	
		Left Wall						2.4	0.95	2	4.64	
		Right Wall						2.4	0.95	2	4.64	
		Less						2.7	0.40	-2	-2.14	

Direct To the
06/03/24

7	Wall Tile	Providing , installing and fixing in of yellow moroccon pattern tile on back wall		Customise Make		Sqm	20							17.80
								6.0	2.70	1.00	16.20			
								2.7	0.60	1.00	1.60			
8	Corian Cladding	Providing & fixing of 12mm Acrylic solid surface outside of side partion & front low height partion (Base Rate : 850 Sqft.)		LG Hi mac		Sqm	3							2.99
								1.0	0.95	1.00	0.95			
								6.8	0.15	2.00	2.04			
9	Paint	Apply of 2 coat white duco paint on pillar & side partition left&right		Duco Paint		Sqm	7							5.76
								2.0	0.20	5.00	2.00			
								6.0	0.20	1.00	1.20			
								2.6	1.00	1.00	2.56			
10	Wooden Panelling	Providing & fixing of vertical groove laminate outside of side partion & horizontal groove wooden front full height cladding on existing plywood partition (Marino Laminate Base Rate : 65 Sqft.)				Sqm	5							4.50
								6.0	0.75		1.00			4.50
11	Flap Door	Providing & Fixing of Slab & Flap door made of 18mm FR Ply with solid acrylic surface & inside laminate finish , Hydraulic hinges, SS knob, tower bolt etc.			1x.9	EA	1						1.00	1.00
12	Awning/Canvas	P & F Awnings on both of side Red & White Colour SRF make cloths with 40 mm x 40mm x3mm Thick Asian make squire aluminium pipe frame including 02 coat red oxide paint , 02 coat Asian make primer, and 02 coat Asian make oil paint on Rolling frame.		Cavas, HP Latex	6000x1000x1, 3000x1000x2	Sqm	12							12.00
								6.0	1.00	1	6.00			
								3.0	1.00	2	6.00			
13	Kitchen Wooden Counte	Providing & Installation of counter made of FR Plywood with approved shade laminate finish , two solft close drawers storage shutter door, (As per approved GFC)	2	Century Ply, FGV hinges	1900x750x900	No.	2							2.00
14	Sink Cabinet	Providing and fixing of Sink counter made of 18mm FR Ply with laminate finish, 450x500mm SS 304 sink, shutter storage, plumbing fitting etc.(As Per approved GFC)	9	Century/Merino, SS Sink	1500x750x900	No.	1							1.00
15	POS Counter	Providing and fixing of POS counter made of 18mm FR Ply with solid acrylic surface top finish, Step & inside laminate finish, two drawer, key board tray, storage, wire manager etc. (As per approved GFC)	7	Century/Merino/FGV	825x750x900	No.	2							2.00
16	Skink New Sensor Tap	Providing & Fitting of Sensor Tap as required		Euronics		Nos.	1							1.00
17	Water Pump	Providing & Fitting of Waterpump as required		Crompton AQUAGOLD 100-33 Residential Water Pump Self Priming Regenerative 1 HP Single Phase		Nos.	1							1.00
18	Site Storages	Providing and installation of make of 18mm & 12mm Fr Plywood with approved laminate finish with hinges soft closed shutter.		Century/Merino/FGV	1155x650x640	Nos.	1							1.00
19	Pendant Light	LED Light fixtures-Supply, installation, testing & commissioning of lighting fittings/ fixtures complete with LED driver, complete as required:- (Hanging Lamp)		Havells, Syska or equivalent		No.	5							4.00
20	Linear Profile Light	Providing & fixing linear profile light consealed in Rafter		Custom Make	1200x1	No.	8							7.00

Divesh Tsubathi
06/03/24

21	Electrical	Supply and Laying of 1.5mm, 2.5mm & 4sqmm wiring with PVC conduit , 5amp & 15amp switch socket with box & plate, DB panel, MCB, ELCB, as per requirement or as approved electrical drawing		Polycab, Finolex, Roma, Crompton	6000x3000	No.	1					1.00
22	Industrial Socket	Industrial Socket & Panel Box (32amp)				No.	8					4.00
23	Branding	Supply and pasting of HP latex printed artwork on grey back LG/ivory/Pioneer media as per approved design artwork		HP Latex, 3M , LG Vinyl or equivalent		Sqft.	-					-
24	Masala Kitchen Logo	Front logo signaged fixed front chiller counter, UV Printed 3mm raised acrylic .		A cast , NGX , Osram	900x900	No.	1					1.00
25	Header Signage	Providing and fixing of backlit channelium raised signages, NGX LED & Osram water proof supply with all required support structure (2100x 500x 1pcs)		A cast , NGX , Osram		No.	1					1.00
26	Menu Board	Providing and fixing of Auto snap channel 32x32 powder coated with acrylic 040 & Clear Acrylic, edge lit LED, Changeable Translite Print.		A cast , NGX , Osram	2x 3	No.	3					3.00
27	TV Screen Menu	32" LED TV with hanging Stand		Samsung/LG		No.						-
28	CCTV Camera (4 Channel DVR)	DVR 5MP, 1 TB, 4 nos. 5MP Camera with Audio, 16" Display Monitor, 90mtr. D Link Wire		Hikvision		Set	1					
29	Installation	Lucknow Airport				EA	1					1.00
30	Transportation	Lucknow Airport				EA	1					1.00

Divesh Tripathi
06/03/24

Signature