

**MOD - NON PO ITEMS MB**

SN	LOCATION	ITEM DESCRIPTION	UNIT	L	B	H	QUANTITY	SING
1	Façade Bulk Head	Providing and fixing of Bulkhead made of 12 mm thk ply with frame work of grid size 1.5x1.5 finished with orange paint of aproved shade, pannels fixed properly without any cavity or undulations. To inch thk Portal for running profile light on the edges & on top fornt smooth surface of 300 mm white for recieving toughned glass with all screw fashners etc complete.	SQFT	30	2		60	✓
2	Electric Meter	P/F Secure Prepaid Meter 3P (10-100A) Liberty 370	Nos				1	✓
3	Signage Connection	P/L 3x2.5 sqm FRLS wire, MS Conduit with 10Amp MCB from main DB to the outer bulkhead	Job				1	✓
4	Seating Area Tiles	P/L 600x600 mm Vetrified Floor Tiles	SQFT	37.4	4.75		177.65	
				8.26	6.41		52.95	
				8.8	12.86		113.17	
				<b>Total</b>			<b>343.76</b>	✓
5	Brick Pattern Tiles	P/L 50x230 mm Brick Pattern Tiles with 3 mm Spacer	SQFT	21.5	8.26		177.59	✓
6	Electrical Conduit	P/L MS Conduit 25 mm Dia in Seating Area	RFT	112.2			112.2	✓

*Divesh Tsipathi*  
22/08/24