

Nourish						
SI/No	Item	Description	Qty	Unit	Rate	Amount
CIVIL WORKS						
<b>FALSE CEILING</b>						
<b>FLOORING &amp; WALL CLADDING</b>						
1	Gypsum ceiling	Providing & fixing of false ceiling with fire rated Gypsum board, incl of all cuts & grooves required for services & lights, Jtvac etc not to be paid separate, to receive finishes as per specifications	16.78	Sq.MI		17 sq mt
Note: Engineered Stone cost to be priced separately and has been included in the Finishes schedule						
<b>FINISHES</b>						
1	Wallpaper for side wall (Slender branched leaves)	Providing and installing Custom made wallpaper as per design & detail	6.94	Sq.MI		✓
2	MOH WALL	Fixing glazed ceramic (Kajaria) Veda Bianca Décor (450x450mm) Wall tiles in MOH back bison board partition in per approved pattern, setting the tiles in appropriate adhesive as per manufacturer's specifications, joints filled and finished neat with epoxy grout as/spec	7.00	Sq.MI		✓
<b>PAINTING</b>						
1	Paint Finish (A) (Locker rooms + Gyp Ceiling)	Primer + Emulsion Paint over Training room walls & Area above tiles in BOH & Dishwash area & Gypsum ceiling	16.78	Sq.MI		17 sq mt

OK  
 Stanley  
 07/8/24

*[Signature]*  
 7/8/2024  
 Siti Nurani Nisdy