

Additional work Nourish HEALTHY EATS							
Sl/no	Item	Description			Additional Qty	Unit	Remark
CIVIL WORKS							
A							
1	Brick work	Providing and constructing 150mm thk Siphorex block in cement mortar 1:4 of approved make like Aerocon/Siporex etc. Job to include raking out joints, scaffolding, making openings walls, curing etc. in substructure and superstructure to its true line & level in cement mortar proportion as specified in all shapes, size, at all heights, depths, leads & locations etc. complete. The rate shall also include for cleaning of surface, hacking of RCC surface in contact with brickwork, racking of joints, providing, erecting, & dismantling steel scaffolding, curing for 10 days, including 75 mm thk. R.C.C. stiffener at approximately every 1000 mm ht. with required M.S. reinforcement bars and Lintels for Doors and wall openings etc. complete as per the dras., details & specifications.			13.6328	Sq.M	Non tendor iteam
		Front wall -	3.92	2.93	11.4856	✓	
		Inner wall-	0.88	2.44	2.1472	✓	
2	Plaster work	P&A of single coat backing plaster of 15-18 mm thick in CM 1:4 proportion to the walls & others surface including scaffolding, curing the joints, etc. The rates are inclusive of providing chicken mesh of 18mm gauge & 150mm width at junction of brick & RCC etc. at the walls, columns, beams etc., seven days water treatment as anti crack of plaster. Complete as per site engineer's instruction			27.2656	Sq.M	Non tendor iteam
			3.92	2.93	11.4856	✓	
			3.92	2.93	11.4856	✓	
		Internal wall	0.88	2.44	2.1472	✓	
		Internal wall	0.88	2.44	2.1472	✓	
3	Cinder filling	CINDER BLOCK COBA of Avg. thickness mentioned below; After laying of soil pipes, floor traps is completed the floor of the sunken portion shall be covered with cinder coba embedded manually with 15-20 mm wide joints in 20 mm thk. Waterproofing mortar 1:4 (1 cement : 4 coarse sand) in layers upto the full ht. of sunken portion, having top layer of 50 mm thk waterproof mortar 1:4 (1 cement : 4 coarse sand) using specialized W.P. chemical, finished smooth / rough with floating coat of neat cement all complete and as per specification up to 300mm .			20.8936	Sq.M	Non tendor iteam
			3.92	2.72	10.6624	✓	
			3.92	2.61	10.2312	✓	
4	PCC	Providing and laying up to 50-75 mm thick cement concrete flooring with 1:2:4 cement concrete laid to proper level and slope in alternate bays including compactions, filling joints, or as directed, finishing smooth with cement Mortar 1:1 of sufficient minimum thickness to give a smooth & even surface and curing etc. complete as per architects instructions.			20.8936	Sq.M	Non tendor iteam
			3.92	2.72	10.6624	✓	
			3.92	2.61	10.2312	✓	
5	Trolly defender	Providing and fixing of trolly defender made out of 50 mm 304 SS pipe (SS Railing Guard)			2.77	RM	Non tendor iteam
6	Side counter	Providing and fixing of side counter made out of ply finished with laminate with granite top			1	NO.	Non tendor iteam
7	Hood fixing	Fixing of hood from ceiling frame with support of MS pipe frame.			1	NO.	Non tendor iteam
8	Ele. DB box	Providing and fixing of electrical DB box made out of plywood finished with laminate and MS louvers fixed on shutters.			1.9712	Sq.M	Non tendor iteam

OK
Scanned
28/7/24
13:30

[Signature]
27/7/2024

9	SS corner guard	Providing and fixing of 25 mm X 25 mm SS corner guard for wall corner.			9	RM	Non tendor iteam	✓
10	Gas meter stand	Providing and fixing of gas meter stand made out of SS pipe.			1	NO.		✓
11	Green Ceramic tile cladding (Over Servery rear wall)	Providing & Fixing of Green Ceramic tile (100 x 100mm Base price rs.100/sft)cladding with cement mortar over Servery rear wall as per design ,details & finishes specified.			1	Sq.M	PO item	✓
12	MOH WALL	P/fixing glazed ceramic (Kajaria) Veda Bianaca Décor (450x450nn) Wall tiles,in MOH back bison board partition in per approved pattern, setting the tiles in appropriate adhesive as per manufacturer's specifications, joints filled and finished neat with epoxy grout as/spec			7	Sq.M	PO item	✓
13	Debris removal	Removing of debris from duming area to out side of airport premisses			10	NO.	PO item	✓
14	Trap door	Provision of trap door in aypsum ceiling			2	NO.	PO item	✓
15	Equipment shifting	Lording and unloading of outlet equipment and shifting from out side of airport premisses and arrange and fixing in side the outlet as per instructions			1.00	NO	Non tender item	✓
PLUMBING WORKS								
1	SS Sink	Providing and fixing of SS sink (Nirali make) in granite counter with cutting and polishing work.			1	NO.	Non tendor iteam	✓
2	Angle cock	Providing and fixing of angle cock for inlet and outlet pipe connections			9	NO.	Non tendor iteam	✓
3	Sink cock	Providing and fixing of single sink cock for sink counter with all fittings			3	NO.	Non tendor iteam	✓
4	Sink mixer cock	Providing and fixing of sink mixer cock for ss counter sink with all fittings			1	NO.	Non tendor iteam	✓
5	Grease trap	Fixing of grease trap with pipe connection including all fittings			3	NO.	Non tendor iteam	✓
6	Water heater	Supply & Fixing of Water heater of 15lts with necessary fittings			1	NO.	Non tendor iteam	✓

OK
S. S. S. S.
26/7/24

A. S. S. S.
27/7/2024

Nourish at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
1	2 x 6 sq.mm + 1 No. 4 Sq. mm in 25 mm dia MS Conduit	Mtrs	5.00	✓
2	2 x 4 sq.mm + 1 No. 2.5 Sq. mm in 25 mm dia MS Conduit	Mtrs	310.70	✓
	DB to Induction plate kitchen <i>[BOM Counter]</i>	10.0		
	DB to Utility Socket kitchen	9.80	310.2	✓
	DB to Geyser point	6.20		
	DB to Near Geyser Extra Point	6.2		
	DB to Drain Pump Extra Point	6.8		
	DB to Insect killer	4.9		
	DB to Exhaust Hood - <i>CHIMNEY BOM</i>	7.9		
	DB to Utility Socket	9.7		
	DB to Merry Chef	10.2		
	DB to Yogurt	10.2		
	DB to Tea coffee	9.1		
	DB to Extra Point Loop	8.1		✓
	DB to Extra point Industrial box	10.4		✓
	DB to Ice Cube	10.3		✓
	DB to Blender	10.4		✓
	DB to Juicer	12.4		✓
	DB to Sandwich griller	23.2		✓
	DB to Sandwich griller 2	13.4		✓
	DB to Exhaust chimney - <i>MOH AREA</i>	12.7		✓
	DB to Induction <i>FOH</i>	16.1		
	DB to Utility Socket - 1	17.6		✓
	DB to Utility Socket - 2	18.1		✓
	DB to Utility Socket - 3	18.7		✓
	DB to Cold Display	18.7		✓
	DB to Insect killer	11.1		✓
	DB to Utility Socket - 1	8.9		✓
	DB to Utility Socket - 2	9.1		✓
3	2.5sqmm X 2 +2.5sqmm		92.20	✓
	DB to TV Point 1	8.7		✓
	DB to TV Point 2	8.7		✓
	DB to POS	16		✓
	DB to Signage Point	7.3		✓
	DB to Emergency light point P1	7.8		✓
	Loop P1 to P2	4.2		✓
	Loop P2 to P3	5.9		✓
	DB to Raw Light point P1	7.8		✓
	Loop P1 to P2	3.6		✓
	Loop P2 to P3	4.2		✓
	Loop P3 to P4	3		✓
	Loop P4 to P5	3.1		✓
	DB to Emergency light point kitchen P1	4.8		✓
	DB to Raw light point kitchen P1	7.1		✓

[Handwritten signature]
27/7/2024

OK
Shambhoo
28/7/24
13.30

[Handwritten signature]
27/7/2024

Nourish at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
4	Wiring for MCB controlled normal primary light points/ Wall Point/ Floor Point with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm dia 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq. mm PVC insulated copper conductor wire for loop earthing etc. complete as required. (Cost of MCB included in the item for per DB).	Pt	6	✓
5	Wiring for secondary MCB controlled normal light points/ Wall Point/ Floor Point(Looped from above point) with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq mm PVC insulated copper conductor wire for loop earthing etc. complete as required.	Pt	6	✓
6	Wiring for MCB controlled Emergency primary light points/ Wall Point/ Floor Point with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm dia 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq. mm PVC insulated copper conductor wire for loop earthing etc. complete as required. (Cost of MCB included in the item for per DB).	Pt	4	✓
7	Wiring for secondary MCB controlled Emergency light points/ Wall Point/ Floor Point(Looped from above point) with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq mm PVC insulated copper conductor wire for loop earthing etc. complete as required.	Pt	1	✓

OK
Stampo
28/7/24
13:30

[Signature]
27/7/2024

Nourish at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
11	wiring for 5 pin 240 volt 16 amp single phase and neutral switch socket outlets (1 outlet wired on 1 circuit) with 4.0 sq. mm PVC insulated stranded copper conductor 1100 volt grade wires (FRLS) in 25mm dia 16 SWG MS conduit in wall / Ceiling including the cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including providing and fixing 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted modular type switch with moulded cover plate in recessed GI box and including earthing of the 3rd pin with 2.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wires and complete as required(Switch and socket shall be as approved by the architect / Client)	Pt.	28	
12	wiring for 6 pin 240 volt 16 amp single phase and neutral switch socket outlets (2 outlets wired on 1 circuit) with PVC insulated stranded copper conductor 1100 volt grade wires (FRLS), 4.0 sq mm upto the first outlet and 2.5 sq mm from first to the second outlet in 25mm dia 16 SWG MS conduit in wall / Ceiling including cost of providing saddles etc as required for surface conduiting and/or cost of cutting and filling chases and including providing and fixing of two sets of 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted switches with moulded cover plate in a recessed GI box including earthing of the 3rd pin with 2.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wire complete as required. (Switch/Socket Shall be as per approved sample by Architect)	Pt.	2	
13	Wiring for primary switch board consisting of 3 Nos. 5 pin 240 volt 6 amp single phase and neutral switch socket outlets with 3 Nos. 6A switch with PVC insulated stranded copper conductor 1100 volt grade wires (FRLS), 2.5 sq FRLS copper wire mm in 25mm dia 16 SWG MS conduit in wall / Ceiling including cost of providing saddles etc as required for surface conduiting and/or cost of cutting and filling chases and including providing and fixing prewired switch board each consisting of 3 Nos. 5 pin 240 volt 6 amp single phase and neutral switch socket outlets with 3 Nos. 6A modular switch , safety shutters in a recessed/surface GI box including earthing of the 3rd pin with 1.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wire complete as required. (Switch/Socket Shall be as per approved sample by Architect) <i>Note- Conduits shall be 16 SWG MS on surface and FRLS PVC for wall concealed</i>	Pt.	3	
14	Supply installation testing and fixing 3 pin 20A , 240V , single Phase metal Clad industrial socket outlet with 20A DP MCB and complete in all respects(Wiring Excluded from scope of this item)	Nos.		

ok
Shawar
28/12/24
13:30

[Signature]
27/12/2024

Nourish at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
15	Supply installation testing and fixing 3 pin 25A/32A , 240V , single Phase metal Clad industrial socket outlet with 25A/32A DP MCB and complete in all respects(Wiring Excluded from scope of this item)	Nos.	5	✓
16	Supply , fixing & Laying 2.0mm Thick FRLS PVC conduits on surface or concealed complete with PVC junction boxes, cover plates, PVC bends, PVC saddles, base and other accessories all made in PVC with GI screws as required to complete the job.			
17	20 mm dia FRLS metal conduit (20 mm dia FRLS metal conduit)	Mtrs	115.00	✓
18	Supply and installation of flush mounted (Enhanced Category 6T 568 A or B) outlets with 2 mm thick GI box complete including cutting, chases, fixing of GI boxes and making good. The plastic shall be high impact, flame-retardant, UL rate thermoplastic. Dust cover / blank shall be provided to protect unused faceplate openings. Termination caps and plastic cover shall be provided to protect iack wiring.			
19	LED Strip Light	Mtrs	15.00	✓
20	15 W panel light	Nos.	4.00	✓

OK
Stanley
28/2/24
13:30

Amistry
27/7/2024