

ADDITIONAL WORK IDLI.COM

S. NO.	DESCRIPTION	UNIT			ADDITIONAL QTY.	REMARK
A	CIVIL					
1	Brick work Providing and constructing 150mm thk Siphorex block in cement mortar 1:4 of approved make like Aerocon/Siporex etc. Job to include raking out joints, scaffolding, making openings walls, curing etc. in substructure and superstructure to its true line & level in cement mortar proportion as specified in all shapes, size, at all heights, depths, leads & locations etc. complete. The rate shall also include for cleaning of surface, hacking of RCC surface in contact with brickwork, racking of joints, providing, erecting, &	Sq.M			16.8558	Non tender item 14.14
			5.02	2.93	14.7086	✓
			0.88	2.44	2.1472	✓
2	Plaster work P&A of single coat backing plaster of 15-18 mm thick in CM 1:4 proportion to the walls & others surface including scaffolding, curing the joints, etc. The rates are inclusive of providing chicken mesh of 18mm gauge & 150mm width at junction of brick & RCC	Sq.M			32.8672 34.0044	Non tender item
			5.02	2.93	14.7086	14.14
			5.02	2.93	14.7086	14.14
			0.88	2.44	2.1472	
			1	2.44	2.44	
3	Cinder filling CINDER BLOCK COBA of Avg. thickness mentioned below; After laying of soil pipes, floor traps is completed the floor of the sunken portion shall be covered with cinder coba embedded manually with 15-20 mm wide joints in 20 mm thk. Waterproofing mortar 1:4 (1 cement : 4 coarse sand) in layers upto the full ht. of sunken portion, having top layer of 50 mm thk waterproof mortar 1:4 (1 cement : 4 coarse sand) using specialized W.P. chemical, finished smooth / rough with floating coat of neat cement all complete and as per specification up to 300mm .	Sq.m			26.7566	Non tender item
			5.02	2.7	13.554	✓
			5.02	2.63	13.2026	✓
4	PCC Providing and laying up to 50-75 mm thick cement concrete flooring with 1:2:4 cement concrete laid to proper level and slope in alternate bays including compactions, filling joints, or as directed, finishing smooth with cement Mortar 1:1 of sufficient minimum thickness to give a smooth & even surface and curing etc. complete as per architects instructions.	Sq.m				Non tender item
			5.02	2.7	13.554	✓
			5.02	2.63	13.2026	✓
5	Inspection Chamber 300 x 300 inspection chamber in brick work with water proofing finished with tiles inside.	No.			1	PO item

OK
Scanned
28/7/24
13:00

At Princy
27/7/2024

6	Inspection Chamber cover Providing and fixing of S.S. perforated Inspection chamber cover with necessary fittings.	No.			1	✓ PO item	
7	Trolley defender (SS rail guard) Providing and fixing of trolley defender made out of 50 mm 304 SS pipe.	No.			1	✓ Non tender item	
8	Hood fixing Fixing of hood from ceiling frame with support of MS pipe frame.	No.			3	✓ Non tender item	
9	Ele. DB box Providing and fixing of electrical DB box made out of plywood finished with laminate and MS louvers fixed on shutters.	Sq.m	2.3454	0.88	2.063952	✓ Non tender item	
10	SS corner guard Providing and fixing of 25 mm X 25 mm SS corner guard for wall corner.	RM			9.2	✓ Non tender item	
11	Gas meter stand Providing and fixing of gas meter stand made out of SS pipe.	No.			1	✓ Non tender item	
12	DNB stand Providing and fixing DNB stand made out of MS frame with 18mm plywood finished with black paint	No.			1	✓ Non tender item	
13	Microvan shelf Providing and fixing granite shelf with SS angle frame.	No.			1	✓ Non tender item	
14	Trap door Provision of trap door in gypsum ceiling	No.			2	✓ Non tender item	
15	Sneeze guard Providing and fixing sneeze guard made out of 12 mm toughened glass fixed on bracket fitting.	Sq.m			3.69	✓ Non tender item	
16	Equipment shifting Lording and unloading of outlet equipment and shifting from out side of airport premisses and arrange and fixing in side the outlet as per instructions	No Sq.m			LS. 1	✓ Non tender item	
A PLUMBING WORK							
1	Angle cock Providing and fixing of angle cock for inlet and outlet pipe connections	No.			9	✓ Non tender item	
2	Sink cock Providing and fixing of single sink cock for sink counter with all fittings	No.			① 3	✓ Non tender item	
3	SS Sink Providing and fixing of SS sink (Nirali make) in granite counter with cutting and polishing work.	No.			1	✓ Non tender item	
4	Grease trap Fixing of grease trap with pipe connection including all fittings.	No.			2	✓ Non tender item	
5	Water heater Supply & Fixing of Water heater of 15lts with necessary fittings	No.			1	✓ Non tender item	
6	Sink mixer cock Providing and fixing of sink mixer cock for ss counter sink with all fittings	No.			③ 1	✓ Non tender item	

IDLI.COM at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
1	2 x 6 sq.mm + 1 No. 4 Sq. mm in 25 mm dia MS Conduit	Mtrs	5.00	
2	2 x 4 sq.mm + 1 No. 2.5 Sq. mm in 25 mm dia MS Conduit	Mtrs	425.50	
	DB to U/C Chiller in kitchen	9.1 ✓		
	DB to Utility Socket in kitchen	8.6 ✓	415	
	DB to Vertical freezer	8.7 ✓		
	DB to Near Geyser Extra Point	5.6 ✓		
	DB to Geyser point	5.6 ✓		
	DB to Drain pump Extra Point	7.8 ✓		
	DB to Insect killer	4.7 ✓		
	DB to U/C Chiller	8.7 ✓		
	DB to Exhaust Hood	8 ✓		
	DB to Deep Fryer	10 ✓		
	DB to Combi Oven	11.4 ✓		
	DB to Combi Oven Near Extra Point	12 ✓		
	DB to Coffee machine	11 ✓		
	DB to Idli streamer	10.9 ✓		
	DB to Milk Boiler	11 ✓		
	DB to Bar Chiller	11.5 ✓		
	DB to Bar chiller Near Extra Point	11.7 ✓		
	DB to Water Boiler	9 ✓		
	DB to Oven	8.8 ✓		
	DB to Oven Near Extra Point	9 ✓		
	DB to Insect killer	7.7 ✓		
	DB to Exhaust chimney	13.5 ✓		
	DB to Utility Socket - 1	19.1 ✓		
	DB to Utility Socket - 2	21.6 ✓ 20		
	DB to Utility Socket - 3	24.1 ✓ 22		
	DB to Utility Socket - 4	26.6 ✓ 23		
	DB to Utility Socket - 5	28.6 ✓ 25		
	DB to Hot Ban marie	30.6 ✓ 27		
	DB to Juice Dispenser	32.6 ✓ 29		
	DB to Utility Socket water meter -1	7.6 ✓		
	DB to Utility Socket fire separation - 2	8.9 ✓		
	DB to Utility Socket gas panel- 1	9.8 ✓		
	DB to Utility Socket gas panel- 1	11.7 ✓		
3	2.5sqmm X 2 +2.5sqmm		111.60	
	DB to POS	33.6 ✓ 29		
	DB to Emergency light point P1	8.5 ✓	107	
	Loop P1 to P2	5.7 ✓		
	Loop P2 to P3	3.7 ✓		
	DB to Raw Light point P1	9.4 ✓		
	Loop P1 to P2	5.4 ✓		
	Loop P2 to P3	3.3 ✓		
	Loop P3 to P4	3.8 ✓		
	Loop P4 to P5	4.9 ✓		
	DB to TV point	8.2 ✓		
	DB to Signage Point	11.6 ✓		
	DB to Emergency light point kitchen P1	5.5 ✓		
	DB to Raw light point kitchen P1	8 ✓		

OK
Stamp
28/7/24
13:00

27/7/2024

IDLI.COM at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
4	Wiring for MCB controlled normal primary light points/ Wall Point/ Floor Point with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm dia 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq. mm PVC insulated copper conductor wire for loop earthing etc. complete as required. (Cost of MCB included in the item for per DB).	Pt	4-1 2 6 ✓	
5	Wiring for secondary MCB controlled normal light points/ Wall Point/ Floor Point(Looped from above point) with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq mm PVC insulated copper conductor wire for loop earthing etc. complete as required.	Pt	6 ✓	
6	Wiring for MCB controlled Emergency primary light points/ Wall Point/ Floor Point with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm dia 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq. mm PVC insulated copper conductor wire for loop earthing etc. complete as required. (Cost of MCB included in the item for per DB).	Pt	2 ✓	
7	Wiring for secondary MCB controlled Emergency light points/ Wall Point/ Floor Point(Looped from above point) with 1.5 sq. mm PVC insulated stranded copper conductor 1100 Volt grade FRLS wires in 25 mm 16 SWG MS conduit in wall / ceiling including cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including the cost of running 1.5 Sq mm PVC insulated copper conductor wire for loop earthing etc. complete as required.	Pt	1 ✓	

OK
 S. Kumbhar
 28/7/24
 13:00

[Signature]
 27/7/2024

IDLI.COM at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
11	wiring for 6 pin 240 volt 16 amp single phase and neutral switch socket outlets (1 outlet wired on 1 circuit) with 4.0 sq. mm PVC insulated stranded copper conductor 1100 volt grade wires (FRLS) in 25mm dia 16 SWG MS conduit in wall / Ceiling including the cost of cutting and filling chases for recessed conduiting and supports in case of surface conduit including all bends , saddles , Junction boxes etc and including providing and fixing 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted modular type switch with moulded cover plate in recessed GI box and including earthing of the 3rd pin with 2.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wires and complete as required(Switch and socket shall be as approved by the architect / Client)	Pt.	25	26 nos.
12	wiring for 6 pin 240 volt 16 amp single phase and neutral switch socket outlets (2 outlets wired on 1 circuit) with PVC insulated stranded copper conductor 1100 volt grade wires (FRLS), 4.0 sq mm upto the first outlet and 2.5 sq mm from first to the second outlet in 25mm dia 16 SWG MS conduit in wall / Ceiling including cost of providing saddles etc as required for surface conduiting and/or cost of cutting and filling chases and including providing and fixing of two sets of 6 pin 240 volt 16 amp socket outlet with safety shutters and 16 amp 240 volt single pole grid plate mounted switches with moulded cover plate in a recessed GI box including earthing of the 3rd pin with 2.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wire complete as required. (Switch/Socket Shall be as per approved sample by Architect)	Pt.	X	
13	Wiring for primary switch board consisting of 3 Nos. 5 pin 240 volt 6 amp single phase and neutral switch socket outlets with 3 Nos. 6A switch with PVC insulated stranded copper conductor 1100 volt grade wires (FRLS), 2.5 sq FRLS copper wire mm in 25mm dia 16 SWG MS conduit in wall / Ceiling including cost of providing saddles etc as required for surface conduiting and/or cost of cutting and filling chases and including providing and fixing prewired switch board each consisting of 3 Nos. 5 pin 240 volt 6 amp single phase and neutral switch socket outlets with 3 Nos. 6A modular switch , safety shutters in a recessed/surface GI box including earthing of the 3rd pin with 1.5 sq mm 1100 volt grade PVC insulated stranded copper conductor wire complete as required. (Switch/Socket Shall be as per approved sample by Architect) Note- Conduits shall be 16 SWG MS on surface and FRLS PVC for wall concealed	Pt.	5	5
14	Supply installation testing and fixing 3 pin 20A , 240V , single Phase metal Clad industrial socket outlet with 20A DP MCB and complete in all respects(Wiring Excluded from scope of this item)	Nos.	X	

OK
Stamped
20/7/24
13:00

Ministry
27/7/2024

IDLI.COM at Food Court_Ahemdabad Airport.

Additional of Quantities- Electrical Works

S. No.	Description	Qty.	Additional Qty	Remark
15	Supply installation testing and fixing 3 pin 25A/32A , 240V , single Phase metal Clad industrial socket outlet with 25A/32A DP MCB and complete in all respects(Wiring Excluded from scope of this item)	Nos.	7 ✓	
16	Supply , fixing & Laying 2.0mm Thick FRLS PVC conduits on surface or concealed complete with PVC junction boxes, cover plates, PVC bends, PVC saddles, base and other accessories all made in PVC with GI screws as required to complete the job.			
17	20 mm dia FRLS metal conduit	Mtrs	137.00 ✓	
18	Supply and installation of -flush mounted (Enhanced Category 6T 568 A or B) outlets with 2 mm thick GI box complete including cutting, chases, fixing of GI boxes and making good. The plastic shall be high impact, flame-retardant, UL rate thermoplastic. Dust cover / blank shall be provided to protect unused faceplate openings. Termination caps and plastic cover shall be provided to protect iack wiring.			
19	LED Strip Light	Mtrs	1500 X	
20	15 w panel light	Nos.	4.00 ✓	

OK
 S. Sankar
 28/7/24
 13:00

[Signature]
 27/7/2024