

Proforma INVOICE

INVENTECH SOLUTIONS

B 502, Sun orion, Near Hotel Dawat
 Mumbai Bangalore Highway, Vadgaon(BK), Pune-41.
 Contact: +91 9923294855 / 9923201054
 Email: inventechsolutionspune@gmail.com

Invoice No : Proforma

Date: 28/12/2023

Buyer

SEMOLINA KITCHENS PVT LTD
 LKN Dom Adani Lounge
 Chaudhary Charan Singh International Airport
 Amausi, Lucknow, UP
 LUCKNOW- 226009

PO No: PO/SKPL/23-24/001385

PO date: 26-10-2023

Ship and bill to

LKN Dom Adani Lounge
 Chaudhary Charan Singh International Airport
 Amausi, Lucknow, UP
 LUCKNOW- 226009

GST No: 09ABICS8699F1ZH

State: UP

Wet work for LKN Dom Adani Lounge

No.	Item	Item Description	Qty	Unit	Rate	Amount	Remark
1	Siphorex wall	Providing and constructing 150mm thk Siphorex block in cement mortar 1:4 of approved make like Aerocon/Siporex etc. Job to include raking out joints, scaffolding, making openings walls, curing etc. in substructure and superstructure to its true line & level in cement mortar proportion as specified in all shapes, size, at all heights, depths, leads & locations etc. complete. The rate shall also include for cleaning of surface, hacking of RCC surface in contact with brickwork, racking of joints, providing, erecting, & dismantling steel scaffolding, curing for 10 days, including 75 mm thk. R.C.C. stiffener at approximately every 1000 mm ht. with required M.S. reinforcement bars and Lintels for Doors and wall openings etc. compete as per the drgs., details & specifications.	82.1304	SQM	1070	87879.53	
2	Internal Plaster	P&A of single coat backing plaster of 15-18 mm thick in CM 1:4 proportion to the walls & others surface including scaffolding, curing the joints, etc. The rates are inclusive of providing chicken mesh of 18mm gauge & 150mm width at junction of brick & RCC etc. at the walls, columns, beams etc., seven days water treatment as anti crack of plaster. Complete as per site engineer's instruction.	120.404	SQM	430	51773.55	

3	Membrane Waterproofing	P&A Waterproofing on mother slabs & wall till 600mm height, with 4 coats of chemical treatment on the mother slab, before doing the treatment mother slab needs to clean properly up to the mark & dust free surface needs to achieve to apply the chemical (proof bond /BASF,/Xypex/ Dr. Fixit / Equivalent make) & chemical needs to dry properly, After all there should be a water pond testing to be done for water tightness & rectifications of defects if any. Complete with 10 years performance guarantee with client's satisfaction. Entire process to be done under guideline & supervision of appointed engineering team.	27.3649	SQM	500	13682.45	
Total						153336	
Net Payable Amount (in words): Rupees One Lac Fifty Three Thousand Three Hundred and Thirty Six Only							
PAN No : AAGFI7174R							
GSTIN : 27AAGFI7174R1ZI							
State : Maharashtra							
<p>Declaration: I/We hereby certify that the transaction of service covered by this "Tax Invoice has been effected by me/us and it shall be accounted for in the turn over of sales while filing return and due tax , if any payable on the sales has been paid or shall be paid."</p>							
				<p>Bank: IDBI Bank Ltd. A/C no: 0641102000020703 Branch: Anandnagar, Sinhgad R IFSC: IBKL0000641</p>			
<p>for Inventech Solutions</p> <p>Authorised Signatory</p>							