



RFQ No: R0067 & R0070  
COST COMPARISON REPORT

TWC T1 DELHI

SHAH ENTERPRISES

RA BILL 1


RFQ No: R0067 & R0070


PR Number : TFSPL-2324-00136

Package / RFQ Name : TFAS / RFQ / TFSPL-2324-00136

SR.NO.	ITEM DESCRIPTION	TOTAL AMOUNT	RA 1 AMOUNT
1	BOQ for Fitting-out works for Delhi -T1 Equipment-3rd Wave Coffee - Revised BOQ	2300000	1779829.3
2	BOQ for Plumbing for THIRD WAVE COFFEE DELHI T1	143135	114508
Total Amount		2443135	1894337.3
Gst Amount		439764.3	340980.714
<b>Total Amount with Gst</b>		<b>2882899.3</b>	<b>2235318.01</b>

Please redisee 70% payment

  
29/1/24

  
29/01/24



**RFQ No: R0067 COST COMPARISON REPORT**

Comp. Date : 27/11 Vendor Name : Shah Enterprises  
 RFQ # : R0067 Contact Name : Sabir Ali Shah  
 RFQ Date : 20/11 Vendor City :  
 BCD Date : 27/11 Telephone # :

PR Number : TFSPL-2324-00136  
 Package / RFQ Name : TFAS / RFQ / TFSPL-2324-00136  
 Buyer : Binu Balachandran  
 Comp. # : 1

Mobile # :  
 Email : shahenterindia@gmail.  
 Round # : 1 (RFQ)  
 Technical Score :  
 Quotation Date :  
 Quotation Validity Date :

Sr No.	Item Code	Item Description	UOM	Qty	Unit Price	Amount	RA 1 %	RA 1 AMOUNT
1		BOQ for Fitting-out works for Delhi -T1 Equipment-3rd Wave Coffee - Revised BOQ	NOS	1				
2	1.01	SECTION 1 - PRELIMINARIES						
3	1.02	Insurance (EC CAR)	Nos	1				
4	1.03	Site setting-out	Nos	1				
5	1.04	Supervision and Coordination with Other trades	Nos	1				
6	1.05	Supply, install and demolish the hoarding	Nos	1				
7	1.06	General protection works to the existing finishes	Nos	1				
8	1.07	Make good the all affected surround area	Nos	1				
9	1.08	Daily cleaning and waste disposal	Nos	1				
10	1.09	Final cleaning and waste disposal	Nos	1				
11	1.10	Statutory Obligations, Regulations and Specification	Nos	1				
12	1.11	Provision of as-built drawings upon completion of works	Nos	1				
13	1.12	To comply with the fitting-out house rules	Nos	1				
14	1.13	India Construction Sites (Safety) Regulations	Nos	1				
15	1.14	Safety Precautions	Nos	1				
16	1.15	Samples, finishes, drawings submission to relevant parties	Nos	1				
17		Others (Please list the items in details)						
18		SECTION 2 - WALL AND PARTITIONING						
19		NOTES -						
20	i.	The Contractor shall price the items in this						
21		Schedule according to the requirements as						
22		shown on the Drawings and described in the						
23	ii.	Specification						
24		The Contractor shall carry out site visit to verify						
25		the Drawings and Specification and allow for all						
26		costs for the works not shown on the Drawings						
27		and Specifications but for the Completion of						
28	iii.	the Works						
29		The items in this Schedule are not exhaustive.						
30		The Contractor shall add those items not listed						
31		in this Schedule but required for completion						
32		of the Works according to the Drawings and						
33		Specification.						
		Wall and Partitioning						





**RFQ No: R0067 COST COMPARISON REPORT**

PR Number : TFSPL-2324-00136  
 Package / RFQ Name : TEAS / RFQ / TFSPL-2324-00136  
 Buyer : Binu Balachandran  
 Comp. # : 1

Comp. Date : 27/11/2024 Vendor Name : Shah Enterprises  
 RFQ # : R0067 Contact Name : Sabir Ali Shah  
 RFQ Date : 20/11/2024 Vendor City :  
 BCD Date : 27/11/2024 Telephone # :  
 Mobile # :  
 Email : shahenterrndia@gmail.  
 Round # : 1 (RFQ)  
 Technical Score :  
 Quotation Date :  
 Quotation Validity Date :

Sr No.	Item Code	Item Description	UOM	Qty	Unit Price	Amount	RA 1 %	RA 1 AMOUNT
34	2.02	Supply and installation of dry wall partition of thickness as indicated, as per drawings and as per the approved manufacturer s specifications including all necessary consumables, supports and fittings, all complete in all aspects in accordance with instructions of the Architect and the Employer s requirements.						
35								
36								
37								
38								
39								
40		Dwg ref 02GA-102						
41	a	120mm thick dry wall partition (height - upto false ceiling + 100mm)	Smt	32	3,988	1,27,616	0.5	1,02,092.80
42								
43	b	75mm thick wall panelling with metal studs plaster board (height - upto false ceiling + 100mm)	Smt	14	3,497	48,958	0.8	39,166.40
44								
45	c	Ply carcass boxing (height - upto false ceiling + 100mm)	Smt	1	3,768	3,768	0.8	3,014.40
46								
47		(height - upto false ceiling + 100mm)						
48		Note Finishes captured separately						
49		SECTION 3 - FINISHING AND WATERPROOFING						
50	i.	The Contractor shall price the items in this Schedule according to the requirements as shown on the Drawings and described in the Specification						
51								
52	ii.	The Contractor shall carry out site visit to verify the Drawings and Specification and allow for all costs for the works not shown on the Drawings and Specification but for the completion of the Works						
53								
54								
55								
56	iii.	The items in this Schedule are not exhaustive. The Contractor shall add those items not listed in this Schedule but required for completion of the Works according to the Drawings and Specification.						
57								
58								
59								
60								
61	3.01	Waterproofing						
62		Supply and install approved waterproofing system to kitchen with testing, warranty, in accordance with the drawings and specifications (Sample is subject to Employer s approval)	Smt	27	2,260	61,020	0.8	54,918.00
63								
64								
65								
66	3.02	Screed						
67		Supply and install screed (upto 30mm thickness) as approved in accordance with the drawings and specifications	Smt	36	1,883	67,788	0.9	61,009.20
68								







HOSPITALITY

**RFQ No: R0067 COST COMPARISON REPORT**

Comp. Date : 27/11/2017 Vendor Name : Shah Enterprises  
 RFQ #: R0067 Contact Name : Sabir Ali Shah  
 RFQ Date : 20/11/2017 Vendor City :  
 BCD Date : 27/11/2017 Telephone # :  
 Mobile # :  
 Email : shahenterrindia@gmail.com  
 Round # : 1 (RFQ)  
 Technical Score :  
 Quotation Date :  
 Quotation Validity Date :

PR Number : TFSPL-2324-00136


Package / RFQ Name : TFS / RFQ / TFSPL-2324-00136

Buyer : Binu Balachandran

Comp # : 1

Currency : INR  
BUDGET PRICE :  
Quotation Validity Date :

Sr No.	Item Code	Item Description	UOM	Qty	Unit Price	Amount	RA 1 %	RA 1 AMOUNT
103		Dwg ref 02GA-108, 031L-300 to 031L-305						
104	3.10	Supply and install low height wall panelling finished with	Smt	1	13,450	13,450	0.8	10,760.00
105		2 Coats of Clear PU Polished Oak Wood Veneer [W001] to						
106		walls, all in accordance with the drawings and specifications						
107		Dwg ref 02GA-108, 031L-300 to 031L-305						
108	3.11	Supply and apply Beige Colour Patterned Wall Paper [WP01]	Smt	10	3,250	32,500	0.8	26,000.00
109		to walls, all in accordance with the drawings and specifications						
110		Dwg ref 02GA-108, 031L-300 to 031L-305						
111	3.12	Supply and apply Grey Colour Emulsion Paint BAL 9004 [PT01]	Smt	10	915	9,150	0.5	4,575.00
112		to walls, all in accordance with the drawings and specifications						
113		Dwg ref 02GA-107, 031L-300 to 031L-309						
114		Floor Trims						
115	3.13	Providing installation of approved floor trims as indicated						
116		including all necessary consumables in accordance with						
117		the drawings and specifications						
118		Dwg ref 02GA-104						
119	a	S.S Floor Reducer Trim [FL03]	RMTR	14	2,650	37,100	0.5	18,550.00
120	b	S.S Floor Cover Trim [FL04]	RMTR	8	2,650	21,200	0.5	10,600.00
121		SECTION 4 - FIXTURES AND FITTINGS						
122		All unit rates for fixtures and fittings and loose						
123		furniture shall include carpentry system with and						
124		including associated timber / metal supporting						
125		frame as required; the cost for sundries consumables,						
126		clipping, etc.; all necessary painting / treatment						
127		to wood surface as required in the Specification;						
128		pesticidal coating; wood preservative						
129		treatment to unexposed surface; skim coat						
130		plaster on wood surface if paint finish is						
131		required; forming openings / co-ordination /						
132		multi-handling for services, fittings, etc.; all						
133		unexposed ironmongery / interior fabric /						
134		leather to the standard as specified;						
135		provision of openings and support at door						
136		and door frame for consumables of E M lock						
137		hardware; unless otherwise stated.						



**RFQ No: R0067 COST COMPARISON REPORT**

Comp. Date : 27/ Vendor Name : Shah Enterprises  
 RFQ #: R0067 Contact Name : Sabir Ali Shah  
 RFQ Date : 20/11/ Vendor City :  
 BCD Date : 27/11/ Telephone # :  
 Mobile # :

Email : shahenterindia@gmail

Round # : 1 (RFQ)

Technical Score :

Quotation Date :

Quotation Validity Date :

PR Number : TFSP-2324-00136

Package / RFQ Name : TFAS / RFQ / TFSP-2324-00136

Buyer : Binu Balachandran

Comp # : 1

Sr No.	Item Code	Item Description	UOM	Qty	Unit Price	Amount	RA 1 %	RA 1 AMOUNT
138		Front Counter [H01]						
139	4.01	Supply installation of Front Counter [H01]	Set	1	4,90,000	4,90,000	0.8	3,92,000.00
140		Size 6960mm L x 960mm W x 950mm H						
141		Counter Top fascia Docks Grey Terrazzo [SU01]						
142		Fascia 2 Coats of Clear PU Polished Oak Wood Veneer [WD01]						
143		Shutter carcass Light Grey Colour Laminate [LM02]						
144		Metal Skirting - Grey Colour RAL 9004 Powder Coat [MT01]						
145		including all necessary consumables, fitting and accessories,						
146		in accordance with the drawings and specifications						
147		Dwg ref 04DE-400A-400C						
148		Rear Counter [H02]						
149	4.02	Supply installation of Rear Counter [H02]	Set	1	2,50,000	2,50,000	0.8	2,00,000.00
150		Size 4130mm L x 750mm W x 950mm H						
151		Counter Top fascia Docks Grey Terrazzo [SU01]						
152		Fascia Grey Colour Laminate [LM01]						
153		Inner carcass Light Grey Colour Laminate [LM02]						
154		Metal Skirting - Grey Colour RAL 9004 Powder Coat [MT01]						
155		including all necessary consumables, fitting and accessories,						
156		in accordance with the drawings and specifications						
157		Dwg ref 04DE-401A-401B						
158		Perch Table [H03]						
159	4.03	Supply installation of Perch Table [H03]	Set	1	2,10,000	2,10,000	0.8	1,68,000.00
160		Size 1 Ref drawing x 400mm W x 1050mm H						
161		Top 2 Coats of Clear PU Polished Oak Wood Veneer [WD01]						
162		Fascia MT01 - Metal Frames in finish, MT02 - Woven Metal						
163		Mesh 2" Square Hole 15 Gauge Finish						
164		including all necessary consumables, fitting and accessories,						
165		in accordance with the drawings and specifications						
166		Dwg ref 04DE-402A-402C						
167		Swing Door [H04]						
168	4.04	Supply installation of Swing Door [H04]	Set	1	22,550	22,550	0.8	18,040.00
169		Size 925 x 900mm						
170		Finish 2 Coats of Clear PU Polished Oak Wood Veneer [WD01]						
171		Texture Laminate [LM05]						
172		including all necessary consumables, fitting and accessories,						





**RFQ No: R0067 COST COMPARISON REPORT**

Comp. Date : 27/ Vendor Name : Shah Enterpris  
 RFQ # : R0067 Contact Name : Sabir Ali Shah  
 RFQ Date : 20/1/ Vendor City :  
 BCD Date : 27/1/ Telephone # :  
 Mobile # :

Email : shahenterprisdia@gmail.

Round # : 1 (RFQ)

Technical Score :

Quotation Validity Date :

PR Number : TFSP-2324-00136

Package / RFQ Name : TFAS / RFQ / TFSP-2324-00136

Buyer : Binu Balachandran

Comp. # : 1

Currency : INR

BUDGET PRICE : Quotation Validity Date :

Sr No.	Item Code	Item Description	UOM	Qty	Unit Price	Amount	RA 1 %	RA 1 AMOUNT
173		In accordance with the drawings and specifications						
174		Dwg ref 04DE-302						
175		Condiment Station [H05]						
176	4.05	Supply Installation of Condiment Station [H05]	Set	1	26,500	26,500	0.8	21,200.00
177		Size 725mm L x 650mm W x 1010mm H						
178		Top Docks Grey Terrazzo [SU01]						
179		Fascia 2 Coats of Clear PU Polished Oak Wood Veneer [WD01]						
180		Inner carcass Light Grey Colour Laminate [LM02]						
181		Metal Skirting - Grey Colour RAL 9004 Powder Coat [MT01]						
182		Including all necessary consumables, fitting and accessories,						
183		in accordance with the drawings and specifications						
184		Dwg ref 04DE-403						
185		Service Closet Storage Cupboard [H06]						
186	4.06	Supply installation of Service Closet Storage Cupboard [H06]	Set	1	75,000	75,000	0.8	60,000.00
187		Size Ref drawing						
188		Ply boxing finished with Grey Colour Laminate [LM01]						
189		Inner carcass Light Grey Colour Laminate [LM02]						
190		Metal Skirting - Grey Colour RAL 9004 Powder Coat [MT01]						
191		Aluminium Louver in PT02 paint finish						
192		Including all necessary consumables, fitting and accessories,						
193		in accordance with the drawings and specifications						
194		Dwg ref 04DE-404A-404B						
195		GRAPHICS						
196	4.07	Supply Install Graphics including all necessary accessories	Nos	1				
197		ittings, consumables, finishes, testing and commission, etc,						
198		in accordance with the drawings and specifications						
199		DWG ref 031L-300 to 031L-309						
200	a	Graphic-01 [GR01] - Ref drawing for size						
201		SIGNAGES						
202	4.08	Supply install Signages including all necessary accessories						
203		ittings, consumables, finishes, testing and commission, etc,						
204		in accordance with the drawings and specifications						
205		Dwg ref 04DE-405						
206	a	Main Signage-01 - 5285x455mm	Nos	1				
207	b	Signage-02 - 840x550mm	Nos	1				



HOSPITALITY

**RFQ No: R0067 COST COMPARISON REPORT**

PR Number : TFSPL-2324-00136

Package / RFQ Name : TFAS / RFQ / TFSPL-2324-00136

Buyer : Binu Balachandran

Comp. # : 1

Comp. Date : 27/

RFQ # : R0067 Vendor Name : Shah Enterpris

RFQ Date : 20/1 Vendor City : Sabir Ali Shah

BCD Date : 27/1 Telephone # :

Mobile # :

Email : shahenterprindia@gmail.

Round # : 1 (RFQ)

Technical Score :

Quotation Date :

Quotation Validity Date :

Currency : INR

BUDGET PRICE :

UOM Qty Unit Price Amount

Nos 1

Nos 1

23,00,000

RA 1 %	RA 1 AMOUNT
	1779829.3





**RFQ No: R0070 COST COMPARISON REPORT**

Comp. Date : 01/12/2023

Vendor Name : Shah Enterprises

RFQ # : R0070

Contact Name : Sabir Ali Shah

RFQ Date : 20/11/2023 14:4

Vendor City :

BCD Date : 26/11/2023 11:2

Telephone # :

Mobile # :

Email : shahenterindia@gmail.com

Round # : 1 (RFQ)

Technical Score :

Quotation Validity Date :

Quotation Date :

BUDGET PRICE : 00

Quotation Validity Date :

Quotation Validity Date :

Quotation Validity Date :

RA 1 %

RA 1 AMOUNT

Sr No.	Item Name	Item Description	UOM	Qty	Unit Price	Amount	RA 1 %	RA 1 AMOUNT
1	BOQ for Plumbing for THIRD WAVE COFFEE DELHI T1 CONNECTING/ INTEGRATING UNIT M E SERVICES TO AIRPORT M E SERVICES/ BUILDING	BOQ for Plumbing for T1 CONNECTING/ INTEGRATING UNIT M E SERVICES TO AIRPORT M E SERVICES/ BUILDING	NOS	1	0	1,43,135.00	0.8	0
2	If any termination /connection of the unit services are required outside the site location (i.e. connection of the unit M E to the airport M E or service termination to the airport external facade/ roof etc.); then the contractor has to work in consultation with the airport to plan, design detail for such connections. The contractor to do all necessary site surveys to verify the optimal routing for the services in such cases. Finally, the contractor to make good after installation any penetrations including providing fire seals as required as per airport requirement.	If any termination /connection of the unit services are required outside the site location (i.e. connection of the unit M E to the airport M E or service termination to the airport external facade/ roof etc.); then the contractor has to work in consultation with the airport to plan, design detail for such connections. The contractor to do all necessary site surveys to verify the optimal routing for the services in such cases. Finally, the contractor to make good after installation any penetrations including providing fire seals as required as per airport requirement.	NA	0	0	0	0.8	0
3	B DRAINAGE SYSTEM	DRAINAGE SYSTEM	NA	0	0	0	0.8	0
4	Supplying, Installing, and testing of uPVC Multi Floor Trap with stainless steel slotted top cover, flap, and air-tight cleaning eye, odor water seal trap of approved make with all necessary adapters, fittings, and connectors, etc.	Supplying, Installing, and testing of uPVC Multi Floor Trap with stainless steel slotted top cover, flap, and air-tight cleaning eye, odor water seal trap of approved make with all necessary adapters, fittings, and connectors, etc.	NA	0	0	0	0.8	0
5	B.1 (3 Nos X 50 mm Dia - Inlet) 75 mm Dia - Outlet	Supplying, Installing, and testing of uPVC Multi Floor Trap with stainless steel slotted top cover, flap, and air-tight cleaning eye, odor water seal trap of approved make with all necessary adapters, fittings, and connectors, etc.	Nos	1	4220	4,220.00	0.8	3376
6	Supplying, Installing, Testing Commissioning of ABS Air Admittance Valve conforming to EN 12380, with an air admittance air flow rate of 6.1 L/s and a temperature range of operation from -20 C to +60 C of approved make with all necessary adapters, fittings and connectors etc.	Supplying, Installing, Testing Commissioning of ABS Air Admittance Valve conforming to EN 12380, with an air admittance air flow rate of 6.1 L/s and a temperature range of operation from -20 C to +60 C of approved make with all necessary adapters, fittings and connectors etc.	NA	0	0	0	0.8	0
7	B.2 32 mm Dia	Supplying, Installing, Testing Commissioning of ABS Air Admittance Valve conforming to EN 12380, with an air admittance air flow rate of 6.1 L/s and a temperature range of operation from -20 C to +60 C of approved make with all necessary adapters, fittings and connectors etc.	Nos	2	4800	9,600.00	0.8	7680
8	Supplying, Installing, Testing Commissioning of uPVC Pipe IS 4985 Class 5 IS 7834 Class 5 for fittings, uPVC solvent-ASTM D-2564, for drainage with all necessary fittings such as bends, wye s, reducers, san tee s, double wye s, double combinations, san cross, and cleanout plug etc. of approved make and with all necessary supports / clamps for above raised floor pipes as per standards and site condition / requirements.	Supplying, Installing, Testing Commissioning of uPVC Pipe IS 4985 Class 5 IS 7834 Class 5 for fittings, uPVC solvent-ASTM D-2564, for drainage with all necessary fittings such as bends, wye s, reducers, san tee s, double wye s, double combinations, san cross, and cleanout plug etc. of approved make and with all necessary supports / clamps for above raised floor pipes as per standards and site condition / requirements.	NA	0	0	0	0.8	0
9	B.3 32 mm Dia	Supplying, Installing, Testing Commissioning of uPVC Pipe IS 4985 Class 5 IS 7834 Class 5 for fittings, uPVC solvent-ASTM D-2564, for drainage with all necessary fittings such as bends, wye s, reducers, san tee s, double wye s, double combinations, san cross, and cleanout plug etc. of approved make and with all necessary supports / clamps for above raised floor pipes as per standards and site condition / requirements.	Mtr	3	750	2,250.00	0.8	1800
10	3.2 40 mm Dia	Supplying, Installing, Testing Commissioning of uPVC Pipe IS 4985 Class 5 IS 7834 Class 5 for fittings, uPVC solvent-ASTM D-2564, for drainage with all necessary fittings such as bends, wye s, reducers, san tee s, double wye s, double combinations, san cross, and cleanout plug etc. of approved make and with all necessary supports / clamps for above raised floor pipes as per standards and site condition / requirements.	Mtr	3	890	2,670.00	0.8	2136

11	3.3	50 mm Dia	50 mm Dia	Mtr	20	1090	21,800.00	0.8	17440
12	3.4	75 mm Dia	75 mm Dia	Mtr	3	1450	4,350.00	0.8	3480
13	B4	Supplying, Installing, Testing Commissioning of Custom made Inspection Chamber with maintenance access air tight cover plate designed as per the Airport guidelines with all necessary connectors and Civil works etc.	Supplying, Installing, Testing Commissioning of Custom made Inspection Chamber with maintenance access air tight cover plate designed as per the Airport guidelines with all necessary connectors and Civil works etc.	NA	0	0	0	0.8	0
14	4.1	(2 Nos X 50mm Dia inlet) 50 mm Dia Outlet	(2 Nos X 50mm Dia inlet) 50 mm Dia Outlet	Nos	1	7500	7,500.00	0.8	6000
15	B5	Supplying, Installing, Testing Commissioning of Grease Trap or Grease Interceptor (Above Ground / Floor) of 304 grade stainless steel material with interceptor body, perforated bucket, baffles, integral trap, inlet outlet pipe sleeve and stainless steel interceptor cover of approved make and with all necessary fittings connectors etc.	Supplying, Installing, Testing Commissioning of Grease Trap or Grease Interceptor (Above Ground / Floor) of 304 grade stainless steel material with interceptor body, perforated bucket, baffles, integral trap, inlet outlet pipe sleeve and stainless steel interceptor cover of approved make and with all necessary fittings connectors etc.	NA	0	0	0	0.8	0
16	5.1	12 GPM - Flow Rate (1.26 LPS / 75.71 LPM)	12 GPM - Flow Rate (1.26 LPS / 75.71 LPM)	Nos	1	60000	60,000.00	0.8	48000
17	C	WATER SUPPLY SYSTEM	WATER SUPPLY SYSTEM	NA	0	0	0	0.8	0
18	C1	Supply, Installation, Testing Commissioning of chrome plated Angle Valve with wall flange / rosette for all plumbing equipments / fixtures with a pressure rating of 16 Bar of approved make and with all necessary fittings. Including making good the wall / partition as per Architectural / Interior Design and as per relevant standards.	Supply, Installation, Testing Commissioning of chrome plated Angle Valve with wall flange / rosette for all plumbing equipments / fixtures with a pressure rating of 16 Bar of approved make and with all necessary fittings. Including making good the wall / partition as per Architectural / Interior Design and as per relevant standards.	NA	0	0	0	0.8	0
19	1.1	15 mm Dia Inlet (Outlet size to fit with plumbing eqp / fixture connection)	15 mm Dia Inlet (Outlet)	Nos	8	800	6,400.00	0.8	5120
20	C2	Supply, Installation, Testing Commissioning of (Chlorinated Poly Vinyl Chloride) CPVC Pipe conforming to IS 15778, ASTM D 2846, in SDR 11 Class 1, (temperature range of maximum 82°C) with all necessary fittings such as sockets, bends, elbows, tees, reducers, unions etc. and proper supports necessary as per standards and site condition / requirements.	Supply, Installation, Testing Commissioning of (Chlorinated Poly Vinyl Chloride) CPVC Pipe conforming to IS 15778, ASTM D 2846, in SDR 11 Class 1, (temperature range of maximum 82°C) with all necessary fittings such as sockets, bends, elbows, tees, reducers, unions etc. and proper supports necessary as per standards and site condition / requirements.	NA	0	0	0	0.8	0
21	2.1	15 mm Dia	15 mm Dia	Mtr	3	695	2,085.00	0.8	0
22	2.2	20 mm Dia	20 mm Dia	Mtr	26	710	18,460.00	0.8	1668
23	C3	Supply, Installation, Testing Commissioning of Brass Ball Valve with full bore lever operated, SS ball and stem with a pressure rating of 16 Bar of approved make and with all necessary fittings.	Supply, Installation, Testing Commissioning of Brass Ball Valve with full bore lever operated, SS ball and stem with a pressure rating of 16 Bar of approved make and with all necessary fittings.	NA	0	0	0	0.8	0
24	3.1	20 mm Dia	20 mm Dia	Nos	1	1900	3,800.00	0.8	3040



25	C4	Supply, Installation, Testing, and commissioning of Water Filtration Unit for supplying pure filtered potable water to equipment like Combi-steamers and baking ovens; Fresh water taps and coolers; Coffee/ Espresso machines; Dish-washers; Post-mix machines; Ice-machines; and Boiling-water taps etc. with necessary prefilters, filter cartridges, manifold heads, mounting brackets, shutoff valves, flushing valves, pressure gauges, and suitable connectors etc. The final make, model, and details are to be finalized by the specialist vendor after examining the water test report of the incoming water supply provided at the site.	Supply, Installation, Tes	Nos	1	0	0	0.8	0
26	4.1	5 Ltrs / Min - Flow Rate	5 Ltrs / Min - Flow Rate	Nos	1	0	0	0.8	0
							<b>143135</b>		<b>114508</b>