

PIONEER PROJECT SOLUTION

HVAC Design & Built Contractors


Registered Office : 12A/20B, Gali No. 10, Vijay Mohallah, Maujpur, Delhi-110053

Tel.: 9810634901 Website : www.pioneerprojects.in Email : projectspioneer@gmail.com

Branch : E-93-B, First Floor, Shaheen Bagh, Abul Fazal Enclave-II, Jamia Nagar, Okhla, New Delhi-110025

TAX INVOICE

Order No.	TFSP/PO/23-24/000251	GST No.	07AHQPA6815Q2ZQ			
Invoice Date	6/5/2024	Pan No.	AHQPA6815Q			
Invoice No.	292-2024-25	Client Detail				
Client Name	Travel Food Services Pvt. Ltd					
		GST No.	07AADCB2762L2ZJ			
		C.I.N.				
Project	T-1, BOH Space Low Side	Billing Address	NEW Terminal - 1, Indra Gandhi International Airport, Domestic Departure SHA, Mehram Nagar, New Delhi, New Delhi, Delhi - 110037.			
Delivery Add	DELHI T1 BOH SPACE					
Sr. No.	Description Items	HSN Code	Unit	Qty	Supply Rate	Total Amount
	HVAC-Low Side For BOH @ T-1, Delhi Airport					
1	CHW PIPE SITC of MS Heavy duty class 'C' ERW.					
a	Ø 32 mm		Rmt	15	1050	15,750
2	CHILLED WATER PIPING INSULATION - INTERNAL USE SITC of insulation for chilled water. piping.					
a	Ø 32 mm		Rmt	25	550	13,750
3	BALL VALVE SITC of following sizes of Ball Valve consist of Cap, Brass Body.					
a	Ø 32 mm		Nos.	3	3250	9,750
4	BALL VALVE WITH Y-STRAINER SITC of following sizes of Brass Ball Valve with Y-Strainer consist of Cap, Brass Body.					
a	Ø 32 mm		No.	1	3850	3,850
5	PIBCV VALVES SITC of Pressure Independent Balancing cum Control Valves (PIBCV) including integrated motorised control valve and balancing device for combined flow and water balancing requirement.					
a	Ø 32 mm		No.	1	26500	26,500
6	Auto Air Vent Valves SITC of Auto air vent in each risers & common headers & AHU. 3/4"					
a	auto vent valves at each coil / riser/ header.		Nos.	2	1500	3,000



7	SITC of Pressure gauges & Thermometers Necessary pressure gauges and thermometers 4" Dial type.				
a	Water Pressure gauges 150mm dial.	Nos.	2	1850	3,700
b	Thermometers of the mercury in glass stem type.	Nos.	2	1050	2,100
8.0	INSULATED CONDENSATE DRAIN PIPE SITC of UPVC pipes of following sizes for drain with necessary supports and fittings such as elbows, tees & reducers etc.				
a	Ø 25 mm	Rmt	30	120	3,600
b	Ø 32 mm	Rmt	RO		
9	SHEET METAL WORKS:				
9.1	FACTORY FABRICATED G.I RECTANGULAR DUCT Supply, Fabrication, Testing, and Commissioning of Factory Fabricated GI Sheet Metal 120GSM Rectangular boxed ducting.				
a	24 Gauge GI Sheet Metal Duct (0-750mm)	Sq.mtr	27	1,250	33,750
10	EXTRUDED ALUMINIUM CEILING GRILLES Supply, Installation, Testing and Balancing of Powder coated aluminium supply air grilles. Linear Grille	Sq.mtr	1	6,000	6,000
11	MULTI LEAF VOLUME CONTROL DAMPER SITC of opposed blade aerofoil type 1.2 mm thick Anodized Aluminium volume control dampers for ducts.	Sq.mtr	0.5	8,000	4,000
12	OPPOSED BLADE DAMPER SITC of Aluminium Opposed blade dampers.	Sq.mtr	1	4,000	4,000
13	CANVAS CONNECTION				
a	For AHU	No	1	2,200	2,200
14	THERMAL & ACOUSTIC INSULATION:				
14.1	THERMAL INSULATION Supply & fixing of Thermal insulation for supply air duct using 19mm thick class " O " Closed cell nitrile rubber.	Sq.mtr	22	650	14,300
15	ACOUSTIC INSULATION Supply & fixing acoustic insulation for ducting.	Sq.mtr	5	1,250	6,250
	SUB-TOTAL				152,500
	CGST@9%				13,725
	SGST@9%				13,725
	GRAND TOTAL				179,950

For Pioneer Project Solution

Mohd Ashraf
9810634901



Purchase Order

Order Number : TFSPL/PO/23-24/000251
Supplier Code : RV232414136 [V0002345]

Supplier Detail PIONEER PROJECT SOLUTION	Shipped Location Delhi	Invoice Location Delhi	Corporate Address TRAVEL FOOD SERVICES PRIVATE LIMITED
12A/20B GALI NO.10, VIJAY MOHALLA, MAUJPUR,NORTH EAST DELHI,,India Order Address Code :	New Terminal 1, Indira Gandhi International Airport, Domestic Departure SHA, Mehram Nagar, New Delhi, New Delhi, Delhi, 110037	New Terminal 1, Indira Gandhi International Airport, Domestic Departure Sha, Mehram Nagar, New Delhi, New Delhi, Delhi, 110037 GSTIN No : 07AADCB2762L2ZJ	1St Floor, Block A South Wing, Shiv Sagar Estate, Dr. Annie Besant Road, Worli, Mumbai Suburban, Maharashtra, 400018 Comp GST No : 21AADCB2762L12U
PAN No : AHQPA6815Q Supplier GST No : 07AHQPA6815Q2ZQ Supplier Contact No : Contact Person Name : Mohd Ashraf Supplier Email : projectspioneer@gmail.com	Cost Center Code : 90192029 Cost Center Name : T1 BOH Space Project ID : PO Category : Capex NSO	Payment Term : Advance 100% with GST hi side work. Advance 50% Low side work. Ra BILL - Up to 95% after work completion & submission of invoice. Retention 5% DLP till completion of 6 months.	PO Creation Date : 13/02/2024 PO Approval Date : 19/02/2024 PO Currency : INR Buyer Name : Jogeswar Sahu

Sr. No	Item Code	HSN / SAC	Item Name	Item Description	Pur. Grp.	Qty	UOM	Basic Rate	Dis%	Net Rate	Total Amount	SGST %	CGST %	Gross Total Amount
1		84159000	HVAC-High Side	BOQ for HVAC - High Side for BOH @ T1 DELHI AIRPORT	C01	1.00	NOS	155,000.00	0.00	155,000.00	155,000.00	14	14	198,400.00
2		8415	HVAC - Low side	BOQ for HVAC-Low side for BOH @ T1 DELHI AIRPORT	C01	1.00	NOS	188,500.00	0.00	188,500.00	188,500.00	9	9	222,430.00

Total Qty : 2.00

Total Basic PO Amount	343,500.00
Total Other Charges	
SGST Amount	38,665.00
CGST Amount	38,665.00
Grand Total PO Amount	420,830.00

Amount In Words : Rupees Four Lakh Twenty Thousand Eight Hundred Thirty Only

Remarks :

Standard Terms And Condition :



DUCT AND INSULATION MEASUREMENT SHEET

S. No.	Str.=1 Tpr=2 Bnd=3 Dead End=4	Duct Piece Nature	Insulation = 1 Acoustic = 2 Both = 3 Otherwise = 0	Size 1 (mm)	Size 2 (mm)	Size 3 (mm)	Size 4 (mm)	Length 1 (mm)	Length 2 (mm)	No. of Pieces	24 Ga (Sqmt)	22 Ga (Sqmt)	20 Ga (Sqmt)	18 Ga (Sqmt)	Insulation Area	Acostic Area	
1	2	Taper Piece	2	1250	300	700	300	1200	0	1	0.00	3.06	0.00	0.00	0.00	3.06	
1	1	Straight Piece	2	700	300	0	0	2000	0	1	4.00	0.00	0.00	0.00	0.00	4.00	
1	3	Bend	1	700	300	700	300	1750	300	1	2.05	0.00	0.00	0.00	2.05	0.00	
1	1	Straight Piece	1	700	300	0	0	1200	0	2	4.80	0.00	0.00	0.00	4.80	0.00	
1	2	Taper Piece	1	700	300	500	250	1000	0	1	1.75	0.00	0.00	0.00	1.75	0.00	
1	1	Straight Piece	1	500	250	0	0	2200	0	1	3.30	0.00	0.00	0.00	3.30	0.00	
1	2	Taper Piece	1	500	250	400	250	800	0	1	1.12	0.00	0.00	0.00	1.12	0.00	
1	1	Straight Piece	1	400	250	0	0	3000	0	1	3.90	0.00	0.00	0.00	3.90	0.00	
1	4	Dead-End	1	400	250	0	0	0	0	1	0.10	0.00	0.00	0.00	0.10	0.00	
1	1	Straight Piece	1	200	300	200	300	1200	300	1	1.20	0.00	0.00	0.00	1.20	0.00	
1	1	Straight Piece	1	200	300	0	0	1650	0	1	1.65	0.00	0.00	0.00	1.65	0.00	
1	4	Dead-End	1	200	300	0	0	0	0	1	0.06	0.00	0.00	0.00	0.06	0.00	
1	1	Straight Piece	1	0	0	0	0	0	0	1	0.00	0.00	0.00	0.00	0.00	0.00	
TOTAL AREA											26.99	23.93	3.06	0.00	0.00	19.93	7.06

[Signature]
4/6/24

Mesurment Sheet BOH TFS Office Araa

S.No	Description	Unit	Qty
		Nos.	Mtr
	HVAC Msmt		
1	MS Pipe For AHU 32 MM Dia	No	✓ 15.00
2	MS Pipe For AHU 32 MM Dia <i>In 1/2 Dakh</i>	Mtr	✓ 25.00
3	AHU	No	✓ 1.00
4	Ball Valve 32 MM	No	✓ 3.00
5	Ball Valve With Y Stainer	No	✓ 1.00
6	PIBC Valve	No	✓ 1.00
7	Airvent	No	✓ 2.00
8	Pressure Gauge	Mtr	✓ 2.00
9	Thermometer	No	✓ 2.00
10	Insulated Condenset UPVC Drain Pipe	Mtr	✓ 30.00
11	Ducting 24 Gauge	Sqmt	✓ 27.00
12	Extruded Alumunium Grill		
a	300/150	Sqmt	✓ 1.00
13	Multileaf Volume Controle Damper		
a	300/200	Sqmt	✓ 0.50
14	Opposed Blade Damper		
a	300/150	Sqmt	✓ 1.00
15	Canvas AHU	No	✓ 1.00
16	Thermal Insulation	Sqmt	✓ 22.00
17	Accoustic Insulation	Sqmt	✓ 5.00


 4/16/24