SL NO	DESCRIPTION OF WORK (C&I)	UNIT	NO	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
3.01	FOH Area Floor Tiles-01 (1200 x 600)	Sqm	1	9080	5210		47	Teracotta jali to Buffet counter 2
			1	5900	3450		20	Buffet counter 2 to live kitchen wall
			1	4130	1540		6	Gap b/w FOH and Carpet flooring
			1	4610	3130		14	Reception area
			1	1100	1000		1	Drumseater
			-1	3015	2140		-6	Tile-02
			-1	6000	2400		-14	Tile-02
							69	
3.02	MOH Area Floor Tiles-02(1200 x 600)	Sqm	1	3015	2140		6	
			1	6000	2400		14	
							21	
3.03	Anti-skid Commercial Tiles -03 (BOH Area)	Sqm	1	2630	2100		6	Bar
			1	1940	1070		2	Bond room
			1	6780	1960		13	Kitchen
			1	7900	2110		17	Kitchen
			1	1050	500		1	
							38	
3.04	Toilet Area Floor Tiles	Sqm	1	1330	1570		2	
			1	1660	1180		2	
							4	
3.05	Toilet Lobby	Sqm	1	1720	1190		2	
			1				2	exposed toilet entry
							4	
3.06	Executive Lounge area	Sqm	1	6010	3770		23	
			1	2240	1300		3	
			1	1550	1550		2	
			1	1700	1200		2	
							30	
3.07	Executive Lounge area Skirting	Rmt	1	3655			4	
			1	1200			1	
			1	4800			5	
			3	1550			5	
			1	1300			1	
			1	1450			1	
							17	

3.08	At Reception Entry & Lounge & dininng entry Transition Profile	Rmt	1	1380			1	Executive Lounge entry
			1	4300			4	Main Entry
							6	
3.09	Door Jambs in Granite - BOH Area	Rmt						
3.10	FOH Area Skirting	Rmt	1	1665			2	Manager Room Outside
			1	3025			3	Reception Back
			1	5250			5	Planter side
			1	8690			9	Entry right side decorative panel
			1	9015			9	façade another side
			1	1600			2	toilet entry left
			1	1900			2	toilet entry right
			1	2000			2	toilet extruded portion
			1	5700			6	Buffet-1 counter back
			1	4770			5	Sofa back FOH
			1	1500			2	Drumseater Left
			1	820			1	Kitchen entry right side
			1	5900			6	Live Kitchen window wall
			1	3400			3	Buffet-2 wall
			1	1140			1	Open Deck Chiller inside area
			1	2900			3	Open Deck Chiller inside area
			1	1450			1	Open Deck Chiller outside area
							61	
3.11	Kitchen Skirting	Rmt	1	4850			5	Kitchen entry left side stared
			1	2115			2	
			1	8400			8	
			1	1100			1	
			1	1400			1	
			1	4500			5	
			1	2500			3	
			1	1965			2	
			1	5700			6	
			1	1000			1	kitchen entry right side
			2	1940			4	Bond Room
			1	1070			1	
			-1	750			-1	Bond room door
			1	2630			2.63	Bar
			1	2100			2.1	
							42	

4.01	Reception, Manager Cabin, Male & Female toilet, Kitchen & FOH Area	Sqm	1	10080	2130		21	Kitchen
			1	5700	1970		11	
			-1	1400	1040		-1	
			1	5600	2020		11	Live Kitchen front
			1	3450	1280		4	Buffet Counter 2 ceiling
			1	4250	2150		9	FOH Sofa section
			1	4780	600		3	
			1	1100	1000		1	Drumseater
			1	1500	1300		2	After Drumseater
			1	4490	2570		12	Reception
			2	4490	350		3	Cove
			2	2570	500		3	
			1	2710	1560		4	Manager Room
			1	1550	1330		2	His Toilet
			1	1600	1190		2	Toilet Lobby
			1	1200	1780		2	Her Toilet
							90	
4.02	MS work for supporting Wooden Rafters	Rmt	8	4400			35	
			5	10330			52	
			6	3670			22	
			2	4500			9	
			2	9000			18	
			2	2650			5	
			8	4600			37	Toilet entry façade ms structure
			5	2650			13	
							191	
		Kg					669	Consideration- 3.5 kg/mtr (50X50; 2mm thick hollow ms section)
4.03	Providing Making & fixing in position Wooden rafters (20mm x 50mm)	Sqm	10	1425	1250		18	FOH
			2	1425	520		1	FOH
			2	1425	370		1	FOH
			1	1150	1105		1	Executive Lounge
			2	1150	1360		3	Executive Lounge

			1	1150	1800		2	Executive Lounge
			1	1150	1315		2	Executive Lounge
			1	1150	2530		3	Executive Lounge
			1	1150	990		1	Executive Lounge
							32	
4.04	Cove	Rmt	2	4220			8	
			2	2550			5	
							14	
4.05	Providing & fixing Trap door							
a		Nos	1	565	565			Water meter access
c		Nos	1	1550	1250			Kitchen ceiling access
5.01								
5.02	Male & female toilet entry door	Nos	2					
5.03	BOH Area entry door	Nos	1					
5.04	Manager Room & Bar Storage							
a		Nos	1					
b		Nos	1					
5.05	Palmet above Sliding door	Rmt	1	850			1	
			1	750			1	
							2	
6.02	BOH Area walls -- 12mm thick Cement board	Sqm	1	780		2400	2	
			1	4500		2400	11	
			1	4030		2400	10	
			1	1100		2400	3	Kitchen
			1	1410		2400	3	
			1	4000		2400	10	
			1	2900		2400	7	
			1	1960		2400	5	
			1	1070		2400	3	Bond room
			2	800		2400	4	
							56	
6.03	FOH & MOH Area ply Paneling over MS Frame work	Sqm	1	4770		2650	13	Sofa back FOH
			2	720		2650	4	Drumseater
			1	1510		2650	4	Drumseater Left

			1	4620		2650	12	Reception back wall to façade
			2	1670		2650	9	Manager room entry left
			2	300		2650	2	Manager room entry right
			2	900		500	1	Manager room door top
			4	1530		2650	16	C shape partitions
			2	1430		2650	8	
			1	3530		2650	9	Buffet-2 Back
			2	1550		2650	8	Buffet-2 side partitions
			1	4820		2650	13	Executive lounge back
			2	1550		2650	8	Exhaust area partitions
			1	1300		2650	3	
			2	4200		2900	24	Bar back
			2	4350		2900	25	Curve façade
			1	2430		2900	7	Beside curve façade
			2	5020		300	3	Teracota jali top
			1	27060		500	14	Façade top
			1	4650		2650	12	Toilet entry façade
			-1	1200		1800	-2	Toilet Door
							193	
6.04	19mm thick HDHMR ply of approved make on wall	Sqm	1	2060		2900	6	Toilet outside façade
			1	5920		2650	16	Live Kitchen wall
			-1	2140		1100	-2	Window
							19	
6.05.1	Bulkhead	Sqm	1	27060		300	8	
6.05.2	Paneling Under Bulk head for back lit Logo base	Sqm	1	4290		600	3	
6.05.3	Copper Bowl	Sqm	1	4350		2900	13	
6.05.4	laminate panelling @Copper Bowl area	Sqm	1	4350		2900	13	
6.06	Wedge type Partition	Sqm	1	8640		2900	25	
6.07	laminate panelling with grooves	Sqm	1	4770		2650	13	Sofa back FOH
			1	4650		2650	12	Toilet entry façade
			-1	1200		1800	-2	Toilet Door area
			1	5920		2650	16	Live Kitchen wall
			-1	2140		1100	-2	Window
			1	2870		2650	8	Manager entry
			-1	900		2100	-2	manager door
							42	

6.08	Teracootta jali							
		Sqm	5	600		2800	8	
6.09	12mm thick clear toughened glass							
		Sqm	4	500		2800	6	
6.10	3M Scotchal frosted crystal film							
		Sqm	4	500		2800	6	
6.12	3D Texture sheet							
		Sqm	1	670		2650	2	
			2	310		2650	2	Live Kitchen window wall
			1	310		1230	0.38	
			1	310		350	0.11	
			6	310		2880	5.36	Toilet entry
			2	310		650	0.40	
			2	900		2880	5.184	Bar opposite wall
							15	
7.01	Kitchen wall tiles	Sqm	1	4820		2500	12	
			1	2115		2500	5	
			1	8400		2500	21	
			1	1100		2500	3	
			1	1400		2500	4	
			1	4500		2500	11	
			1	2500		2500	6	
			1	1965		2500	5	
			1	5700		2500	14	
			-1	2140		1100	-2	
			1	1000		2500	3	
							81	
7.02	Male & Female Toilet Wall Tiles (Ceppo Clay)	Sqm	2	1640		900	3	
			2	1175		900	2	HER
			-1	750		900	-1	
			2	1360		900	2	
			2	1545		900	3	HIS

Venkat B

			-1	750		900	-1	
			1	1200		2400	3	
			1	1700		2400	4	LOBBY
			-2	750		900	-1	
							15	
7.03	Male & Female Toilet Wall Tiles above 900 to 2400mm ht							
		Sqm	2	1640		1500	5	
			2	1175		1500	4	HIS
			-1	750		940	-1	
			2	1360		1500	4	
			2	1545		1500	5	HER
			-1	750		900	-1	
							16	
7.04	Reception Back wall tiles	Sqm	1	3020		2650	8	
7.05	Buffet Counter Back wall Tile	Sqm	1	5700		2130	12	
			1	3500		1900	7	
							19	
7.06	18mm thk granite patti	Rmt	9	2130			19	
			6	1900			11	
							31	
8.01	Reception table (as per design)	Nos	1					
8.02	Buffet counter	Sqm	1	5700		750	4	counter-1
			1	2360		750	2	counter-2
							6	
8.05	Planter	Sqm	1	3655		1090	4	
8.06	6mm thick CNC cut Metal Jali (200mm High)	Rmt	2	3655			7	
8.07	12mm thick HDHMR Board CNC cut Jali	Sqm	1	3665		1750	6	
8.08	Dumpster (600mm deep)	Sqm	1					
8.12	Manager's table							
8.13	lamiante finish Pedistal	Nos	1					
8.14	Overhead storage (manager room)	Sqm	1	1900		1000	2	

Venkat.B

8.18	Loft Storage (as per given dimensions)							
		Nos	1					non tender
8.20	open shelves storage							
		Sqm						
8.21	LT Panel & DB storage units 400mm Deep							
		Sqm	1	1500		2900	4	